सत्यमेव जयते

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
उत्तर क्षेत्रीय विद्युत समिति
Northern Regional Power Committee

सं.:उ.क्षे.वि.स./प्रचालन/106/01/2026/ 48-89 दिनांक: 17.02.2026

विषय: उत्तर क्षेत्रीय विद्युत समिति की प्रचालन समन्वय उप- समिति की 240वी बैठक में स्वीकृत आऊटेज कार्यक्रम की सूची।

Subject: Outage programme approved in the 240th OCC Meeting.

विद्युत् उत्पादन कंपनियों व पारेषण लाइसेंस धारकों द्वारा उत्पादन इकाइयों व पारेषण तंत्र के प्रस्तावित आऊटेज कार्यक्रमों को दिनांक 13.02.2026 में आयोजित प्रचालन समन्वय उप- समिति की 240 वी बैठक में चर्चा करने के पश्चात आऊटेज कार्यक्रम की स्वीकृत सूची को उत्तर क्षेत्रीय विद्युत समिति के वेब पोर्टल पर उपलब्ध किया गया है। सभी आऊटेज कार्यक्रम संभावित हैं एवं वास्तविक काल में ग्रिड की स्तिथि के अनुरूप प्रभावी होंगे। किसी प्रकार की त्रुटि होने पर दो कार्य दिवसों के भीतर हमें सूचित करने का कष्ट करें।

The outage programme of Generating Units and Transmission Lines proposed by Generating Companies and Transmission Licensees were discussed in the 240th OCC meeting held on 13.02.2026 and the approved list of outages program has been uploaded on NRPC web portal. All outage programmes are approved tentatively subject to real time grid conditions. Discrepancy, if any may kindly be intimated within two working days.

ओमकिशोर 17/02/26

(ओमकिशोर)
कार्यपालक अभियंता (प्रचालन)

सेवा में,
प्रचालन समन्वय उप- समिति के सभी सदस्य।

18-ए, शहीद जीत सिंह मार्ग, कटवरिया सराय, नई दिल्ली दूरभाष:011-26513265 ई-मेल: seo-nrpc@nic.in वेबसाईट: www.nrpc.gov.in
18-A, Shaheed Jeet Singh Marg, Katwaria Sarai, New Delhi-110016 Phone: 011-26513265 e-mail: seo-nrpc@nic.in Website: www.nrpc.gov.in

APPROVED OUTAGE PROGRAM OF 240th OCC

Sr No	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Request Type	Shutdown Status	Approved From Date	Approved From Time	Approved To Date	Approved To Time	OCC Remarks
1	RQ265995	OCC_240	rampur_sd	GENERATING UN	68.67 MW RAMPUR HEP - UNIT 5	SJVNL	C	Annual Planned Maintenance of 68.67 MW Generating Unit#05 of Rampur HPS.	16/Mar/2026	00:00	25/Mar/2026	18:00	Annual Planned Maintenance	PLANNED	Approved	16-Mar-26	00:00	25-Mar-26	18:00	May be allowed in tandem with Jhakri after revival of U# 2
2	RQ265994	OCC_240	rampur_sd	GENERATING UN	68.67 MW RAMPUR HEP - UNIT 1	SJVNL	C	Annual Planned Maintenance of PGV # 01 of 412MW Rampur HPS. For this The Unit#01 and Unit#02 will remain under shutdown simultaneously for the same period due to the maintenance of PGV#01.	10/Mar/2026	00:00	14/Mar/2026	18:00	Annual Planned Maintenance	PLANNED	Approved	10-Mar-26	00:00	14-Mar-26	18:00	May be allowed in tandem with Jhakri
3	RQ265989	OCC_240	rampur_sd	GENERATING UN	68.67 MW RAMPUR HEP - UNIT 2	SJVNL	C	Annual Planned Maintenance of 68.67MW Generating Unit#02 of Rampur HPS	05/Mar/2026	09:00	15/Mar/2026	18:00	Annual Planned Maintenance	PLANNED	Approved	05-Mar-26	09:00	15-Mar-26	18:00	May be allowed in tandem with Jhakri
4	RQ265527	OCC_240	jhakri_sd	GENERATING UN	250 MW NATHPA-JHAKRI HPS - UNIT 2	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#02 of NJHPS.	16/Mar/2026	00:00	25/Mar/2026	18:00	APM of Unit#02.	PLANNED	Approved	16-Mar-26	00:00	25-Mar-26	18:00	May be allowed after revival of U#4.
5	RQ265528	OCC_240	jhakri_sd	GENERATING UN	250 MW NATHPA-JHAKRI HPS - UNIT 3	SJVNL	C	Annual Planned Maintenance of BFV # 02 of 1500MW NJHPS. For this The Unit#03 and Unit#04 will remain under shutdown simultaneously for the same period due to the maintenance of BFV#02.	11/Mar/2026	00:00	14/Mar/2026	18:00	APM of BFV#02.	PLANNED	Approved	11-Mar-26	00:00	14-Mar-26	18:00	
6	RQ265529	OCC_240	jhakri_sd	GENERATING UN	250 MW NATHPA-JHAKRI HPS - UNIT 4	SJVNL	C	Annual Planned Maintenance of 250MW Generating Unit#04 of NJHPS.	05/Mar/2026	09:00	15/Mar/2026	18:00	APM of Unit#04.	PLANNED	Approved	05-Mar-26	09:00	15-Mar-26	18:00	May be allowed.
7	RQ265968	OCC_240	ntpcos_sd	GENERATING UN	500 MW RIHAND-III STPS - UNIT 2	NTPC	C	for integrading FGD	23/Mar/2026	00:00	27/Mar/2026	23:59		PLANNED	Approved	23-Mar-26	00:00	27-Mar-26	23:59	May be allowed subject to consent of the beneficiaries.
8	RQ265358	OCC_240	ntpcos_sd	GENERATING UN	500 MW SINGRAULI STPS - UNIT 7	NTPC	C	Overhauling	15/Mar/2026	00:00	13/Apr/2026	23:59		PLANNED	Rejected					To be reviewed by NTPC in consulation with UP.
9	RQ265363	OCC_240	ntpcos_sd	GENERATING UN	200 MW SINGRAULI STPS - UNIT 1	NTPC	C	Boiler license renewal.	01/Mar/2026	00:00	01/Mar/2026	23:59	required from 25.02.25 to 01.03.25, but due to portal constraint applied from 01.03.2026 to 01.03.2026	PLANNED	Approved	25-Feb-26	00:00	28-Feb-26	23:59	
10	RQ264068	OCC_240	ntpcncr_sd	GENERATING UN	153.2 MW ANTA GPS - UNIT 4	NTPC	C	STG Minor OH	05/Mar/2026	00:00	26/Mar/2026	23:59		PLANNED	Rejected					Duplicate entry
11	RQ265372	OCC_240	ntpcos_sd	GENERATING UN	153.2 MW ANTA GPS - UNIT 4	NTPC	C	Overhauling	05/Mar/2026	00:00	26/Mar/2026	23:59		PLANNED	Approved	05-Mar-26	00:00	26-Mar-26	23:59	May be given

12	RQ265377	OCC_240	ntpcos_sd	GENERATING UN	111.19 MW AURAIYA GPS - UNIT 1	NTPC	C	Overhauling	19/Mar/2026	00:00	23/Mar/2026	23:59	required from 19.02.26 to 23.02.26, but due to portal constraint, applied for 19.03.26 to 23.03.26	PLANNED	Approved	19-Feb-26	00:00	23-Feb-26	23:59	
13	RQ265368	OCC_240	ntpcos_sd	GENERATING UN	111.19 MW AURAIYA GPS - UNIT 1	NTPC	C	retrofitting & commissioning of DAVR.	09/Mar/2026	00:00	23/Mar/2026	23:59		PLANNED	Approved	09-Mar-26	00:00	23-Mar-26	23:59	May be given
14	RQ265351	OCC_240	jhajjar_sd	GENERATING UN	500 MW ISTPP (JHAJJAR) - UNIT 1	APCPL	C	Boiler License Renewal	02/Mar/2026	00:00	08/Mar/2026	23:59	Boiler License Renewal	PLANNED	Approved	02-Mar-26	00:00	06-Mar-26	23:59	May be allowed subject to Haryana and Delhi consent .
15	RQ264286	OCC_240	tehri_sd	GENERATING UN	250 MW TEHRI HPS - UNIT 1	THDC	C	For Annual Maintenance of Unit-1 of Tehri-HPP	23/Mar/2026	09:00	16/Apr/2026	23:59	ANNUAL MAINTENANCE	PLANNED	Approved	23-Mar-26	09:00	16-Apr-26	23:59	May be allowed.
16	RQ264053	OCC_240	napp_sd	GENERATING UN	220 MW NAPS - UNIT 2	NPCIL	C	NAPS-2 BIENNIAL SHUTDOWN	01/Mar/2026	00:00	19/Apr/2026	23:59		PLANNED	Approved	01-Mar-26	00:00	19-Apr-26	23:59	
17	RQ265628	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV ORAI-GWALIOR (PG) CKT-1	POWER GRID	D	Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling).	27/Mar/2026	09:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	09:00	27-Mar-26	18:00	
18	RQ265629	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV ORAI-JABALPUR (PG) CKT-2	POWER GRID	D	"Line side Equipment & LR AMP work A/r of another ckt to be disabled"	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	ATC/TTC Curtailed by 900MW in NR Import, subjected to WRPC Approval.
19	RQ265678	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/Mar/2026	07:00	31/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	18:00	Subjected to ERPC Approval.
20	RQ264161	OCC_240	cpcc1_sd	HVDC LINE CIRC	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWER GRID	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	02/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	04-Mar-26	18:00	Hot line stringing work may be done. AR OFF/ RVO OFF

21	RQ264162	OCC_240	cpcc1_sd	HVDC LINE CIRC	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWER GRID	D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	02/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	04-Mar-26	18:00	Hot line stringing work may be done. AR OFF/ RVO OFF
22	RQ266096	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-2	POWERLINK	D	LBB relay retrofittment.A/r of another ckt to be disabled	13/Mar/2026	07:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	07:00	13-Mar-26	18:00	Subjected to ERPC Approval.
23	RQ265623	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV GORAKHPUR(PG)-MUZAFFARPUR(PG) (POWERLINK) CKT-1	POWERLINK	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	12/Mar/2026	07:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	07:00	12-Mar-26	18:00	Subjected to ERPC Approval.
24	RQ265681	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWER GRID	C	LINE BAY AMP	12/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	14-Mar-26	18:00	
25	RQ265680	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1	POWER GRID	C	LINE BAY AMP	06/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	08-Mar-26	18:00	
26	RQ265952	OCC_240	indigrid_sd	AC TRANSMISSIO	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	Annual Maintnenance Work	02/Mar/2026	08:00	02/Mar/2026	17:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	17:00	Subjected to WRPC Approval. ATC Curtailment of 450 MW in NR Export
27	RQ266121	OCC_240	cpcc1_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-03	POWER GRID	D	Air monitor replacement of Pole-3 Voltage Divider	25/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	26-Mar-26	18:00	ATC curtailment of 1500MW in NR Import, subjected to WRPC Approval.To be availed on daily basis
28	RQ264664	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	For AMP of Line Bay & Reactor Bay	30/Mar/2026	17:00	30/Mar/2026	23:59		PLANNED	Approved	30-Mar-26	17:00	30-Mar-26	23:59	
29	RQ264835	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	Relay Testing and AMP of Line Terminal Equipments	30/Mar/2026	16:00	30/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments	PLANNED	Approved	30-Mar-26	16:00	30-Mar-26	23:50	
30	RQ264790	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending shutdown nature defects	30/Mar/2026	09:00	30/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	30-Mar-26	15:00	30-Mar-26	23:59	To be availed from 15:00hrs.
31	RQ264834	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	Relay Testing and AMP of Line Terminal Equipments	29/Mar/2026	16:00	29/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments	PLANNED	Approved	29-Mar-26	16:00	29-Mar-26	23:50	
32	RQ264791	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending shutdown nature defects	28/Mar/2026	09:00	28/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	28-Mar-26	15:00	28-Mar-26	23:59	To be availed from 15:00hrs.
33	RQ264665	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	For AMP of Line Bay & Reactor Bay	27/Mar/2026	17:00	27/Mar/2026	23:59		PLANNED	Approved	27-Mar-26	17:00	27-Mar-26	23:59	
34	RQ265013	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	Relay Testing and AMP of Line Terminal Equipments	27/Mar/2026	16:00	27/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments	PLANNED	Approved	27-Mar-26	16:00	27-Mar-26	23:50	

35	RQ264716	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2		D	For attending S/D nature defects	27/Mar/2026	08:00	27/Mar/2026	18:00	Non Auto of 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1	PLANNED	Approved	27-Mar-26	15:00	27-Mar-26	23:59	ATC/TTC Curtailed by 2950MW in NR Export, to be availed from 15:00hrs. Subjected to WRPC Approval.
36	RQ264666	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	26/Mar/2026	17:00	26/Mar/2026	23:59		PLANNED	Approved	26-Mar-26	17:00	26-Mar-26	23:59	
37	RQ265012	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	Relay Testing and AMP of Line Terminal Equipments	26/Mar/2026	16:00	26/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments	PLANNED	Approved	26-Mar-26	16:00	26-Mar-26	23:50	
38	RQ264947	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	Spare Reactor Switching under PASTL construction Works	26/Mar/2026	09:00	30/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	17:00	30-Mar-26	23:59	To be availed from 17:00hrs
39	RQ265011	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Relay Testing and AMP of Line Terminal Equipments	25/Mar/2026	16:00	25/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments	PLANNED	Approved	25-Mar-26	15:00	25-Mar-26	23:59	ATC curtailment of 500MW in NR export, subjected to WRPC Approval. To be availed from 15:00hrs.
40	RQ264715	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1		D	For attending S/D nature defects	25/Mar/2026	08:00	25/Mar/2026	18:00	Non Auto of 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2	PLANNED	Approved	25-Mar-26	15:00	25-Mar-26	23:59	To be staggerred with multiple shutdowns effecting ATC in corridor, ATC/TTC Curtailed by 2950MW in NR Export, to be availed from 15:00hrs. Subjected to WRPC Approval.
41	RQ264700	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	25/Mar/2026	08:00	27/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	25-Mar-26	16:00	27-Mar-26	23:59	One ckt a time to be taken, staggering of shutdowns from same station to be done. To be availed from 16:00hrs.
42	RQ264696	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	25/Mar/2026	08:00	27/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	25-Mar-26	16:00	27-Mar-26	23:59	One ckt a time to be taken, staggering of shutdowns from same station to be done. To be availed from 16:00hrs.
43	RQ264699	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	25/Mar/2026	08:00	27/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	28-Mar-26	16:00	30-Mar-26	23:59	One ckt a time to be taken, staggering of shutdowns from same station to be done. To be availed from 16:00hrs.
44	RQ264695	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	25/Mar/2026	08:00	27/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	22-Mar-26	16:00	24-Mar-26	23:59	One ckt a time to be taken, staggering of shutdowns from same station to be done. To be availed from 16:00hrs.

45	RQ264667	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	24/Mar/2026	17:00	25/Mar/2026	23:59		PLANNED	Approved	24-Mar-26	17:00	25-Mar-26	23:59	
46	RQ265010	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Relay Testing and AMP of Line Terminal Equipments	24/Mar/2026	16:00	24/Mar/2026	23:50	Relay Testing and AMP of Line Terminal Equipments	PLANNED	Approved	24-Mar-26	15:00	24-Mar-26	23:59	ATC curtailment of 500MW in NR export, subjected to WRPC Approval. To be availed from 15:00hrs.
47	RQ264777	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KOTESHWAR-MEERUT (PG) CKT-2		D	For attending shutdown nature defects	24/Mar/2026	09:00	24/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	24-Mar-26	09:00	24-Mar-26	18:00	
48	RQ264799	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For scheme checking work	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	17:00	24-Mar-26	23:59	To be availed from 17:00hrs
49	RQ264668	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-1		D	For AMP of Line Bay & Reactor Bay	23/Mar/2026	17:00	23/Mar/2026	23:59		PLANNED	Approved	23-Mar-26	17:00	23-Mar-26	23:59	
50	RQ264714	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	23/Mar/2026	08:00	23/Mar/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	23-Mar-26	15:00	23-Mar-26	23:59	To be availed from 15:00hrs.
51	RQ264798	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For scheme checking work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	17:00	23-Mar-26	23:59	To be availed from 17:00hrs
52	RQ264892	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown nature defects.	22/Mar/2026	15:00	22/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	22-Mar-26	15:00	22-Mar-26	22:00	ATC curtailment of 500MW in NR export, subjected to WRPC Approval. To be availed from 15:00hrs.
53	RQ264660	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending S/D nature defects	22/Mar/2026	08:00	22/Mar/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK1	PLANNED	Approved	22-Mar-26	15:00	22-Mar-26	23:59	To be availed from 15:00hrs.
54	RQ264921	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For defect rectification work	22/Mar/2026	08:00	22/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	22-Mar-26	17:00	22-Mar-26	23:59	To be availed from 17:00hrs
55	RQ264891	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown nature defects.	21/Mar/2026	15:00	21/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	21-Mar-26	15:00	21-Mar-26	22:00	ATC curtailment of 500MW in NR export, subjected to WRPC Approval. To be availed from 15:00hrs.
56	RQ264946	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	Spare Reactor Switching under PASTL construction Works	21/Mar/2026	09:00	25/Mar/2026	18:00		PLANNED	Approved	21-Mar-26	17:00	25-Mar-26	23:59	To be availed from 17:00hrs
57	RQ264659	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	21/Mar/2026	08:00	21/Mar/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Approved	21-Mar-26	15:00	21-Mar-26	23:59	To be availed from 15:00hrs.
58	RQ264713	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending S/D nature defects	21/Mar/2026	08:00	21/Mar/2026	18:00	Non Auto of 765KV Ajmer-Chittor CK2	PLANNED	Rejected					
59	RQ264920	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For defect rectification work	21/Mar/2026	08:00	21/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	21-Mar-26	17:00	21-Mar-26	23:59	To be availed from 17:00hrs
60	RQ264848	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV MOGA-BHIWANI (PG) CKT-1		D	Defect rectification of CC Cross petrolling Bhiwani moga line Under TLM Hisar	21/Mar/2026	07:00	21/Mar/2026	20:00		PLANNED	Approved	21-Mar-26	15:00	21-Mar-26	23:59	To be availed from 15:00hrs.

61	RQ264669	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2		D	For AMP of Line Bay & Reactor Bay	20/Mar/2026	17:00	20/Mar/2026	23:59		PLANNED	Approved	20-Mar-26	17:00	20-Mar-26	23:59	
62	RQ264776	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	For attending shutdown nature defects	20/Mar/2026	09:00	21/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	20-Mar-26	09:00	21-Mar-26	18:00	
63	RQ264858	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUSA_TL) CKT-1		D	Rectification of SD Nature defects	20/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	21-Mar-26	18:00	ATC curtailment of 450MW in NR Import, subjected to WRPC Approval.
64	RQ264641	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	19/Mar/2026	08:00	21/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	19-Mar-26	15:00	21-Mar-26	23:59	To be availed on daily basis from 15:00hrs
65	RQ264736	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUSA_TL) CKT-1		D	For attending S/D nature defects	19/Mar/2026	08:00	20/Mar/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved					To be clubbed with RQ264858 (Sl. No. 63)
66	RQ264755	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectificatio of shut down nature defects to be done	18/Mar/2026	16:00	19/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Approved	18-Mar-26	16:00	19-Mar-26	23:00	
67	RQ264797	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For scheme checking work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	16:00	18-Mar-26	23:59	To be availed from 16:00hrs
68	RQ264888	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BIKANER-BHADLA_2 (PG) CKT-2		D	Rectification of Shutdown nature defects.	17/Mar/2026	15:00	18/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	17-Mar-26	15:00	18-Mar-26	22:00	
69	RQ264784	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-CHITTORGARH (PG) CKT-2		D	For attending shutdown nature defects	17/Mar/2026	09:00	17/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	17-Mar-26	15:00	17-Mar-26	23:59	To be availed from 15:00hrs.
70	RQ264735	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For attending S/D nature defects	17/Mar/2026	08:00	18/Mar/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	17-Mar-26	08:00	18-Mar-26	18:00	ATC curtailment of 450MW in NR Import, subjected to WRPC Approval.
71	RQ264796	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For scheme checking work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	15:00	17-Mar-26	23:59	To be availed from 15:00hrs/to be clubbed with crossing work
72	RQ264857	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-1		D	Rectification of SD Nature defects	17/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	18-Mar-26	18:00	
73	RQ264754	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectificatio of shut down nature defects to be done	16/Mar/2026	16:00	17/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Approved	16-Mar-26	16:00	17-Mar-26	23:00	
74	RQ264783	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-CHITTORGARH (PG) CKT-1		D	For attending shutdown nature defects	16/Mar/2026	09:00	16/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	16-Mar-26	15:00	16-Mar-26	23:59	To be availed from 15:00hrs.
75	RQ264986	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1		D	For attending shutdown nature defects	16/Mar/2026	09:00	17/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	16-Mar-26	09:00	17-Mar-26	18:00	ATC Curtailment of 600MW in NR Import.

76	RQ264648	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV JHATIKARA-ALIGARH (PG) CKT-1		D	Rectification of SD Nature defects	16/Mar/2026	08:00	18/Mar/2026	19:00		PLANNED	Approved	16-Mar-26	15:00	18-Mar-26	23:59	To be availed from 15:00hrs.
77	RQ265027	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification work	16/Mar/2026	08:00	31/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	16-Mar-26	16:00	31-Mar-26	23:59	To be availed from 16:00hrs.
78	RQ264640	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	16/Mar/2026	08:00	18/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	16-Mar-26	15:00	18-Mar-26	23:59	To be availed on daily basis from 15:00hrs
79	RQ264917	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For defect rectification and Insulator replacement work	16/Mar/2026	08:00	18/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	16-Mar-26	15:00	18-Mar-26	23:59	To be availed from 15:00hrs.
80	RQ264887	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BIKANER-BHADLA_2 (PG) CKT-1		D	Rectification of Shutdown nature defects.	15/Mar/2026	15:00	16/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	15-Mar-26	15:00	16-Mar-26	22:00	
81	RQ264886	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectification of Shutdown nature defects.	13/Mar/2026	15:00	14/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	13-Mar-26	15:00	14-Mar-26	22:00	ATC curtailment of 200MW in NR Export, subjected to WRPC Approval.
82	RQ264637	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	13/Mar/2026	08:00	15/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	10-Mar-26	15:00	12-Mar-26	23:59	To be availed on daily basis from 15:00hrs. To be clubbed with 765 KV D/C Sikar II-Khetri TL.
83	RQ264649	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV JHATIKARA-BHIWANI (PG) CKT-1		D	Rectification of SD Nature defects	13/Mar/2026	08:00	13/Mar/2026	19:00		PLANNED	Approved	13-Mar-26	15:00	13-Mar-26	23:59	To be availed from 15:00hrs.
84	RQ264995	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	For defect rectification and Insulator replacement work	13/Mar/2026	08:00	25/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	13-Mar-26	15:00	25-Mar-26	23:59	To be availed from 15:00hrs.
85	RQ264753	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Rectificatio of shut down nature defects to be done	12/Mar/2026	16:00	13/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Approved	12-Mar-26	15:00	13-Mar-26	23:59	ATC curtailment of 500MW in NR export, subjected to WRPC Approval. To be availed from 15:00hrs.
86	RQ264734	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	For attending S/D nature defects	12/Mar/2026	08:00	13/Mar/2026	18:00	DEFECT RECTIFICATIO N WORK	PLANNED	Approved	12-Mar-26	15:00	13-Mar-26	23:59	To be availed from 15:00hrs.
87	RQ264916	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For defect rectification and Insulator replacement work	12/Mar/2026	08:00	15/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	12-Mar-26	15:00	15-Mar-26	23:59	To be availed from 15:00hrs.
88	RQ264885	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectification of Shutdown nature defects.	11/Mar/2026	15:00	12/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	11-Mar-26	15:00	12-Mar-26	22:00	ATC curtailment of 200MW in NR Export, subjected to WRPC Approval.
89	RQ264725	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV MEERUT(PG)-NARELA(PNTL) (PNTL) CKT-1		D	For attending S/D nature defects	11/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	12-Mar-26	18:00	
90	RQ264752	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Rectificatio of shut down nature defects to be done	10/Mar/2026	16:00	11/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Approved	10-Mar-26	16:00	11-Mar-26	23:00	ATC curtailment of 500MW in NR export, subjected to WRPC Approval. To be availed from 16:00hrs.

91	RQ264882	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	for rectification of line defects	10/Mar/2026	10:00	20/Mar/2026	23:00	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-II Line -1	PLANNED	Approved	10-Mar-26	15:00	20-Mar-26	23:59	To be availed from 15:00hrs. One ckt at a time
92	RQ264951	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTSL) CKT-4		D	For Spare Reactor Switching under PBSTL construction Works	10/Mar/2026	09:00	14/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	15:00	14-Mar-26	23:59	To be availed from 15:00hrs.
93	RQ264647	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AGRA-JHATIKARA (PG) CKT-1		D	Rectification of SD Nature defects	10/Mar/2026	08:00	12/Mar/2026	19:00		PLANNED	Approved	10-Mar-26	15:00	12-Mar-26	23:59	To be availed from 15:00hrs.
94	RQ264733	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	For attending S/D nature defects	10/Mar/2026	08:00	11/Mar/2026	18:00	DEFECT RECTIFICATIO N WORK	PLANNED	Approved	10-Mar-26	15:00	11-Mar-26	23:59	To be availed from 15:00hrs.
95	RQ264636	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	10/Mar/2026	08:00	12/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	10-Mar-26	15:00	12-Mar-26	23:59	To be availed on daily basis from 15:00hrs
96	RQ265018	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	10/Mar/2026	08:00	12/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	10-Mar-26	15:00	12-Mar-26	23:59	To be availed from 15:00hrs.
97	RQ264856	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		C	For Tapping of under construction LILO of PHAGI(RS)-GWALIOR(PG) CKT-2 at Dausa	09/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	19-Mar-26	18:00	ATC curtailment of 450MW in NR Import, subjected to WRPC Approval. Overlapping with 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 to be avoided
98	RQ264724	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHIWANI(PG)-NARELA(PNTL) (PNTL) CKT-1		D	For attending S/D nature defects	09/Mar/2026	08:00	10/Mar/2026	18:00	2 Days for 765 KV Bhiwani-Narela & 2 days for 765 Narela-Meerut TL	PLANNED	Approved	09-Mar-26	15:00	10-Mar-26	23:59	To be availed from 15:00hrs.
99	RQ265025	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For defect rectification work	09/Mar/2026	08:00	14/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	09-Mar-26	16:00	14-Mar-26	23:59	To be availed from 16:00hrs
100	RQ264751	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA-BIKANER (PG) CKT-2		D	Rectificatio of shut down nature defects to be done	08/Mar/2026	16:00	09/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Approved	08-Mar-26	16:00	09-Mar-26	23:00	ATC curtailment of 200MW in NR Export, subjected to WRPC Approval.
101	RQ264923	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1		D	Jumper Changing	08/Mar/2026	09:00	08/Mar/2026	18:00		PLANNED	Approved	08-Mar-26	09:00	08-Mar-26	18:00	
102	RQ264780	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	For attending shutdown nature defects	07/Mar/2026	09:00	07/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	07-Mar-26	15:00	07-Mar-26	23:59	ATC curtailment of 500MW in NR export, subjected to WRPC Approval. To be availed from 15:00hrs.

103	RQ264900	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV ANTA-PHAGI (RS) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	07/Mar/2026	08:00	09/Mar/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	07-Mar-26	08:00	09-Mar-26	18:00	Subject to Rajasthan consent. Rajasthan SLDC to confirm the evacuation limit of Chabra, Anta, Kalisindh ,Kawai complex
104	RQ265017	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	07/Mar/2026	08:00	09/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	07-Mar-26	08:00	09-Mar-26	20:00	To be availed on daily basis from 15:00hrs. To be clubbed with 765 KV D/C Sikar II-Narela TL and aviled on 7th to 9th
105	RQ264833	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	1.For pending CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	07/Mar/2026	08:00	08/Mar/2026	18:00	1.For pending CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	PLANNED	Approved	07-Mar-26	08:00	08-Mar-26	18:00	ATC curtailment of 450MW in NR Import, subjected to WRPC Approval.
106	RQ264909	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2		D	For defect rectification work	07/Mar/2026	08:00	07/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	07-Mar-26	16:00	07-Mar-26	23:59	To be availed from 16:00hrs
107	RQ264884	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BIKANER-MOGA (PG) CKT-2		D	Pilot Installation on C-type Towers.	06/Mar/2026	15:00	10/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	06-Mar-26	15:00	10-Mar-26	22:00	
108	RQ264874	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-4		D	for rectification of line defects	06/Mar/2026	10:00	10/Mar/2026	23:00		PLANNED	Approved	06-Mar-26	16:00	10-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
109	RQ264779	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	For attending shutdown nature defects	06/Mar/2026	09:00	06/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	06-Mar-26	15:00	06-Mar-26	23:59	ATC curtailment of 500MW in NR export, subjected to WRPC Approval. To be availed from 15:00hrs.
110	RQ264908	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	For defect rectification work	06/Mar/2026	08:00	06/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	06-Mar-26	16:00	06-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
111	RQ264750	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA-BIKANER (PG) CKT-1		D	Rectificatio of shut down nature defects to be done	05/Mar/2026	16:00	06/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Approved	05-Mar-26	16:00	06-Mar-26	23:00	ATC curtailment of 200MW in NR Export, subjected to WRPC Approval.
112	RQ264945	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For Spare Reactor Switching under PBSTL construction Works	05/Mar/2026	09:00	07/Mar/2026	18:00	non auto of parallel ckt required	PLANNED	Approved	05-Mar-26	16:00	07-Mar-26	23:59	To be availed from 16:00hrs

113	RQ264832	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	1.For pending CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	05/Mar/2026	08:00	06/Mar/2026	18:00	1.For pending CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	PLANNED	Rejected					Line doesn't exist
114	RQ265002	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP66- AP67 from 765 KV D/c Existing line	05/Mar/2026	08:00	07/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	05-Mar-26	16:00	07-Mar-26	23:59	To be availed from 16:00hrs on daily basis
115	RQ265003	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP66- AP67 from 765 KV D/c Existing line	05/Mar/2026	08:00	07/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	05-Mar-26	16:00	07-Mar-26	23:59	To be availed from 16:00hrs on daily basis
116	RQ264901	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV ANTA-PHAGI (RS) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Mar/2026	08:00	06/Mar/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	04-Mar-26	08:00	06-Mar-26	18:00	Subject to Rajasthan consent. Rajasthan SLDC to confirm the safe evacuation limit of Chabra, Anta, Kalisindh ,Kawai complex
117	RQ264899	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	04/Mar/2026	08:00	06/Mar/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	04-Mar-26	08:00	06-Mar-26	18:00	ATC curtailment of 450MW in NR Import, subjected to WRPC Approval.
118	RQ264737	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-1		D	For attending S/D nature defects	04/Mar/2026	08:00	05/Mar/2026	18:00	DEFECT RECTIFICATIO N WORK	PLANNED	Approved	04-Mar-26	08:00	05-Mar-26	18:00	
119	RQ264905	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1		D	For defect rectification work	03/Mar/2026	08:00	03/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	03-Mar-26	16:00	03-Mar-26	23:59	To be availed from 16:00hrs

120	RQ264950	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3		D	For Spare Reactor Switching under PBSTL construction Works	02/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	16:00	06-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
121	RQ264944	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For Spare Reactor Switching under PBSTL construction Works	02/Mar/2026	09:00	04/Mar/2026	18:00	non auto of parallel ckt required	PLANNED	Approved	02-Mar-26	16:00	04-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
122	RQ264904	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2		D	For defect rectification work	02/Mar/2026	08:00	02/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	02-Mar-26	16:00	02-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
123	RQ265024	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1		D	For defect rectification work	02/Mar/2026	08:00	07/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	02-Mar-26	16:00	07-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
124	RQ264994	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1		D	For defect rectification and Insulator replacement work	02/Mar/2026	08:00	12/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	02-Mar-26	16:00	12-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
125	RQ265000	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-BHADLA_2 (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP26- AP27 from 765 KV D/c Existing line	02/Mar/2026	08:00	04/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	02-Mar-26	15:00	04-Mar-26	23:59	ATC curtailment of 500MW in NR export, subjected to WRPC Approval. To be availed from 15:00hrs.
126	RQ264738	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV DAUSA(PBDTL)-PHAGI(RS) (PB_DAUSA_TL) CKT-1		D	Non-auto mode for tower tightening & missing tower member fixing above waist level	02/Mar/2026	08:00	20/Mar/2026	18:00	Non-auto mode for tower tightening & missing tower member fixing above waist level	PLANNED	Approved	02-Mar-26	08:00	20-Mar-26	18:00	
127	RQ265001	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV AJMER-BHADLA_2 (PG) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP26- AP27 from 765 KV D/c Existing line	02/Mar/2026	08:00	04/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	02-Mar-26	15:00	04-Mar-26	23:59	ATC curtailment of 500MW in NR export, subjected to WRPC Approval. To be availed from 15:00hrs.
128	RQ264883	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BIKANER-MOGA (PG) CKT-1		D	Pilot Installation on C-type Towers.	01/Mar/2026	15:00	05/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	01-Mar-26	15:00	05-Mar-26	22:00	
129	RQ264873	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PBTL) CKT-3		D	for rectification of line defects	01/Mar/2026	10:00	05/Mar/2026	23:00		PLANNED	Approved	01-Mar-26	16:00	05-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
130	RQ264875	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1		D	for rectification of line defects	01/Mar/2026	10:00	02/Mar/2026	23:00		PLANNED	Approved	01-Mar-26	16:00	02-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns

131	RQ264881	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	for rectification of line defects	01/Mar/2026	10:00	10/Mar/2026	23:00	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 Line -1	PLANNED	Approved	01-Mar-26	16:00	10-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
132	RQ264876	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-FATEHGARH_II(PG) (PFTL) CKT-2		D	for rectification of line defects	01/Mar/2026	10:00	02/Mar/2026	23:00		PLANNED	Approved	01-Mar-26	16:00	02-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
133	RQ264810	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2		D	For attending shutdown nature defects found during final checcking of newly commissioned line by CC-AM (TBCB) team	01/Mar/2026	09:00	15/Mar/2026	17:30	For attending shutdown nature defects found during final checcking of newly commissioned line by CC-AM (TBCB) team	PLANNED	Approved	01-Mar-26	16:00	15-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
134	RQ264809	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1		D	For attending shutdown nature defects found during final checcking of newly commissioned line by CC-AM (TBCB) team	01/Mar/2026	09:00	15/Mar/2026	17:30	For attending shutdown nature defects found during final checcking of newly commissioned line by CC-AM (TBCB) team	PLANNED	Approved	01-Mar-26	16:00	15-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
135	RQ264831	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2		D	1.For pending CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	01/Mar/2026	08:00	02/Mar/2026	18:00	1.For pending CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	PLANNED	Approved	01-Mar-26	16:00	02-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
136	RQ264898	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1		D	diamond making of OPGW wire	01/Mar/2026	08:00	03/Mar/2026	18:00	diamond making of OPGW wire	PLANNED	Rejected					Line doesn't exist
137	RQ265026	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification work	01/Mar/2026	08:00	15/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	01-Mar-26	16:00	15-Mar-26	23:59	To be availed from 16:00hrs, to be stagerred with solar pocket shutdowns
138	RQ264760	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV DAUSA(PBDTL)-GWALIOR(PG) (PB_DAUSA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-26	08:00	31-Mar-26	18:00	ATC curtailment of 450MW in NR Import, subjected to WRPC Approval.

139	RQ265630	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	"Installation of Counter weight in Gantry-1 Tower of 765kV Orai-Gwalior line at Orai End. Shutdown of 765kV Orai-Gwalior line required along with simultaneous shutdown of 765kV Orai-Aligarh -2 (as below Gwalior Gantry Tower, Aligarh-2 Line Reactor 765KV Bushing is falling). A/r of another ckt to be disabled"	27/Mar/2026	09:00	27/Mar/2026	14:00		PLANNED	Approved	27-Mar-26	09:00	27-Mar-26	14:00	
140	RQ265614	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	"Fixing of conductor spacer and Sag plate adjustment work by FATEHPUR TLM. For insulator replacement and fixing of missing CC Rings and bundle spacers by AGRA Attending Shutdown nature defects by Kanpur TL"	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	24-Mar-26	18:00	
141	RQ265633	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	"Insulator replacement work at diverted locations during construction of Bundelkhand Express way A/r of another ckt to be disabled"	23/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	25-Mar-26	18:00	
142	RQ265588	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	"CSD Fine Tuning of Bays 805 & 806 A/r of another ckt to be disabled"	21/Mar/2026	09:00	21/Mar/2026	13:00		PLANNED	Approved	21-Mar-26	09:00	21-Mar-26	13:00	
143	RQ265970	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWER GRID	C	For permanent restoration of line from present ERS by erecting new towers at location 567 and location 566 under Bareilly TLM.	21/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	21-Mar-26	08:00	30-Mar-26	18:00	Duration to be reduced. Outage of Parallel 400 kV Network between Bareily to Lucknow to be avoided.
144	RQ265587	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	"CSD Fine Tuning of Bays 802 & 803 A/r of another ckt to be disabled"	20/Mar/2026	09:00	20/Mar/2026	13:00		PLANNED	Approved	20-Mar-26	09:00	20-Mar-26	13:00	
145	RQ265593	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	"CSD Fine Tuning of Bays 805 & 806 A/r of another ckt to be disabled"	19/Mar/2026	14:00	19/Mar/2026	17:00		PLANNED	Approved	19-Mar-26	14:00	19-Mar-26	17:00	
146	RQ265715	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	NON AUTO MODE OF CKT 1 DURING SHUTDOWN RECTIFICATION WORK CKT 2	19/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	20-Mar-26	18:00	One ckt at a time

147	RQ265716	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	SHUTDOWN RECTIFICATION WORK TO BE DONE BY PARASWAL CONSTRUCTION	19/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	20-Mar-26	18:00	One ckt at a time
148	RQ265572	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV AGRA-ALIGARH (PG) CKT-1	POWER GRID	D	"Line S/D nature defect rectification works and Relay Firmware Upgradation work A/r of another ckt to be disabled"	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
149	RQ265713	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWER GRID	D	SHUTDOWN RECTIFICATION TO BE DONE BY PARASWAL CONSTRUCTION	17/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	18-Mar-26	18:00	One ckt at a time
150	RQ265714	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV VARANASI-KANPUR_GIS (PG) CKT-2	POWER GRID	D	NON AUTO MODE OF 765 KV VARANASI-KANPUR GIS CKT 2 DURING DURING RECTIFICATION WORK OF CKT1.	17/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	18-Mar-26	18:00	One ckt at a time
151	RQ265634	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	"Insulator replacement work at diverted locations during construction of Bundelkhand Express way A/r of another ckt to be disabled"	16/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	18:00	
152	RQ265712	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	FOR S/D RECTIFICATION WORK AT LOCATION NO. 569.	13/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	14-Mar-26	18:00	
153	RQ265571	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV ORAI-ALIGARH (PG) CKT-2	POWER GRID	D	"Relay Firmware Upgradation work A/r of another ckt to be disabled"	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
154	RQ265570	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV ORAI-ALIGARH (PG) CKT-1	POWER GRID	D	"Relay Firmware Upgradation work A/r of another ckt to be disabled"	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
155	RQ265791	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWER GRID	D	Jumper Changing	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
156	RQ265637	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV GR. NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1	POWER GRID	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	08/Mar/2026	07:00	13/Mar/2026	18:00		PLANNED	Approved	08-Mar-26	07:00	13-Mar-26	18:00	ATC Curtailment of 600MW in NR Import.

157	RQ265671	OCC_240	cpcc3_sd	AC TRANSMISSI	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	Shutdown required for stucked VD removal work from existing earthwire in between section of TN 708 to TN 709 & for removal of damaged earthwire in between TN 688A to TN 688B at highway crossing section under Communication System Schemes in 19th NCT (Package OPGW 02).	05/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	08-Mar-26	18:00	
158	RQ265717	OCC_240	cpcc1_sd	AC TRANSMISSI	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWER GRID	D	1.For CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP(TIMING,CRM,DCRM DEW POINT,COIL CURRENT) works . 3.PRV-1&2 retrofitment (Viat Make).	03/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	15:00	04-Mar-26	23:59	To be availed from 15:00hrs
159	RQ265545	OCC_240	cpcc3_sd	AC TRANSMISSI	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	For insulator replacement and fixing of missing CC Rings and bundle spacers	01/Mar/2026	09:00	02/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	09:00	02-Mar-26	18:00	
160	RQ265669	OCC_240	cpcc3_sd	AC TRANSMISSI	765 KV AGRA-FATEHPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	31-Mar-26	18:00	
161	RQ265670	OCC_240	cpcc3_sd	AC TRANSMISSI	765 KV AGRA-FATEHPUR (PG) CKT-2	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under Communication System Schemes in 19th NCT (Package OPGW 02).	01/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	10-Mar-26	18:00	

162	RQ265679	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV VARANASI-FATEHPUR (PG) CKT-1	POWER GRID	D	NON - AUTO MODE required for OPGW installation works under OPGW Supply & Installation Package for various transmission lines pan India locations under BULK IMPLMENTATION(Supply + Erection) for OPGW and Communication Equipment. Spec. No.: CC/NT/W-OPGW/DOM/A00/24/13348.	01/Mar/2026	07:00	31/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	18:00	
163	RQ265374	OCC_240	stuup_sd	AC TRANSMISSIO	765 KV MAINPURI-HAPUR (UP) CKT-1	WUPPTCL	D	Annual Testing and maintenance	25/Mar/2026	08:00	25/Mar/2026	17:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	17:00	To be availed on daily basis.
164	RQ265666	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV MAINPURI-HAPUR (UP) CKT-1	WUPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	24/Mar/2026	07:00	29/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	07:00	29-Mar-26	18:00	
165	RQ264280	OCC_240	stuup_sd	AC TRANSMISSIO	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts and Testing and Maintenance of Associated Bay Equipments.	24/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	25-Mar-26	18:00	
166	RQ264279	OCC_240	stuup_sd	AC TRANSMISSIO	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	* For Tightening of Jumper Cone and C.C Ring Bolts and Testing and Maintenance of Associated Bay Equipments.	22/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	23-Mar-26	18:00	
167	RQ265664	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV GR. NOIDA_2(UPC)-JAWAHARPUR_TPS (UP)	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	22/Mar/2026	07:00	27/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	07:00	27-Mar-26	18:00	
168	RQ264429	OCC_240	stuup_sd	AC TRANSMISSIO	765 KV MAINPURI-UNNAO (UP) CKT-1	UPPTCL	D	Configuration of Auto Reclose function in 765kV Tie Bay(700-08-52) BCU	10/Mar/2026	09:00	10/Mar/2026	17:00		PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	17:00	
169	RQ264430	OCC_240	stuup_sd	AC TRANSMISSIO	765 KV OBRA_C_TPS-UNNAO (UP) CKT-1	UPPTCL	D	Configuration of Auto Reclose function in 765kV Tie Bay(700-02-52) BCU	09/Mar/2026	09:00	09/Mar/2026	17:00		PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	17:00	
170	RQ265977	OCC_240	sldcrs_sd	AC TRANSMISSIO	765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1	PAPTL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	15:00	23-Mar-26	23:59	To be availed from 15:00hrs
171	RQ266088	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTSL) CKT-4	PBTSL	D	Line Bay Isolator allignment	18/Mar/2026	16:00	19/Mar/2026	23:00		PLANNED	Approved	18-Mar-26	16:00	19-Mar-26	23:00	
172	RQ266087	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3	PBSTL	D	Line Bay Isolator allignment	16/Mar/2026	16:00	17/Mar/2026	23:00		PLANNED	Approved	16-Mar-26	16:00	17-Mar-26	23:00	

173	RQ265652	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	14/Mar/2026	07:00	19/Mar/2026	18:00		PLANNED	Approved					Club with AMP
174	RQ265515	OCC_240	stuup_sd	AC TRANSMISSIO	765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1	GTL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	765 KV GHATAMPUR_TPS(UP) - BUS 1 01.03.2026 05.03.2026 8: 00 22:00 To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc. Continuous shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of	PLANNED	Approved					Subjected to both unit outage of Ghatampur. To be availed on daily basis in case of generation in online.
175	RQ265987	OCC_240	sldcrs_sd	AC TRANSMISSIO	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Maintenance work at both end along with 3*80 MVAR Line Reactor Bank at Anta and Phagi	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
176	RQ265988	OCC_240	sldcrs_sd	AC TRANSMISSIO	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Maintenance work along with 3*80 MVAR Line Reactor Bank at Anta end	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
177	RQ265748	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	PNTL	D	for erection of 765 kV Sikar II line bay GIS madule & GIB	13/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	16:00	14-Mar-26	23:59	To be availed from 16:00hrs on daily basis with one ckt from same station at a time
178	RQ265749	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	PNTL	D	for erection of 765 kV Sikar II line bay GIS madule & GIB	11/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	16:00	12-Mar-26	23:59	To be availed from 16:00hrs on daily basis with one ckt from same station at a time
179	RQ265796	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2	PNTL	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	01/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	16:00	05-Mar-26	23:59	To be availed from 16:00hrs on daily basis with one ckt from same station at a time
180	RQ265797	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1	PNTL	D	Protection testing for addition of new line bay of 765 KV Sikar II Khetri TL in same dia	01/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	16:00	05-Mar-26	23:59	To be availed from 16:00hrs on daily basis with one ckt from same station at a time
181	RQ263990	OCC_240	apl_sd	AC TRANSMISSIO	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	10/Mar/2026	16:00	10/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Approved	10-Mar-26	16:00	10-Mar-26	23:59	

182	RQ263984	OCC_240	apl_sd	AC TRANSMISSIO	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	10/Mar/2026	16:00	10/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Rejected					Duplicate entry
183	RQ263983	OCC_240	apl_sd	AC TRANSMISSIO	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Insulator replacement work	06/Mar/2026	16:00	09/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Approved	06-Mar-26	16:00	09-Mar-26	23:59	
184	RQ263989	OCC_240	apl_sd	AC TRANSMISSIO	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-2	BKTL	D	Insulator replacement work	06/Mar/2026	16:00	09/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Rejected					Duplicate entry
185	RQ263987	OCC_240	apl_sd	AC TRANSMISSIO	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	03/Mar/2026	16:00	05/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Approved	03-Mar-26	16:00	05-Mar-26	23:59	
186	RQ263982	OCC_240	apl_sd	AC TRANSMISSIO	765 KV BIKANER(PG)-KHETRI (PKTSL) (BKTL) CKT-1	BKTL	D	Insulator replacement work	03/Mar/2026	16:00	05/Mar/2026	23:59	Insulator Replacement Work	PLANNED	Rejected					Duplicate entry
187	RQ265751	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV BHIWANI(PG)-NARELA(PNTL) (PNTL) CKT-1	POWER GRID,PNTL	D	for erection of 765 kV Sikar II line bay GIS madule & GIB	09/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	15:00	10-Mar-26	23:59	To be availed on daily basis from 15:00hrs
188	RQ265750	OCC_240	cpcc1_sd	AC TRANSMISSIO	765 KV MEERUT(PG)-NARELA(PNTL) (PNTL) CKT-1	POWER GRID,PNTL	D	for erection of 765 kV Sikar II line bay GIS madule & GIB	05/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	15:00	06-Mar-26	23:59	To be availed on daily basis from 15:00hrs
189	RQ265523	OCC_240	cpcc3_sd	AC TRANSMISSIO	765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGYTL	D	for overhead crossing of UNDER CONSTRUCTION 765 KV NEEMRANA-BAREILLY LINE	02/Mar/2026	07:00	06/Mar/2026	19:00		PLANNED	Approved					Club with AMP
190	RQ265554	OCC_240	stuup_sd	AC TRANSMISSIO	765 KV GHATAMPUR_TPS(UP)-RAMPUR_PRSTL (UP) (GTL) CKT-1	GTL,PGYTL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Rejected					Duplicate entry
191	RQ264520	OCC_240	stuup_sd	BUS	765KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance work of 765kV Bus-II at 765kV Substation Fatehabad, Agra. (Due to this shutdown, no power supply wi	28/Mar/2026	09:00	28/Mar/2026	18:00		PLANNED	Approved	28-Mar-26	09:00	28-Mar-26	18:00	
192	RQ264519	OCC_240	stuup_sd	BUS	765KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For Annual Maintenance work of 765kV Bus-I at 765kV Substation Fatehabad, Agra. (Due to this shutdown, no power supply wil	27/Mar/2026	09:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	09:00	27-Mar-26	18:00	

193	RQ265331	OCC_240	cpcc3_sd	BUS	765KV BUS 2 AT AGRA(PG)	POWER GRID	D	AMP of Bus	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
194	RQ264560	OCC_240	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)	POWER GRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	20/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	16:00	21-Mar-26	23:00	
195	RQ264557	OCC_240	cpcc1_sd	BUS	765KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra SS	18/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	19-Mar-26	18:00	
196	RQ264559	OCC_240	cpcc1_sd	BUS	765KV BUS 1 AT BHIWANI(PG)	POWER GRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	18/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	16:00	19-Mar-26	23:59	To be availed from 16:00hrs
197	RQ264556	OCC_240	cpcc1_sd	BUS	765KV BUS 1 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra SS	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	16:00	17-Mar-26	23:59	To be availed from 16:00hrs
198	RQ264509	OCC_240	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 2	POWER GRID	D	COE Compliances & AMP work	08/Mar/2026	17:00	08/Mar/2026	23:00		PLANNED	Approved	08-Mar-26	17:00	08-Mar-26	23:00	
199	RQ264508	OCC_240	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWER GRID	D	COE Compliances & AMP work	07/Mar/2026	17:00	07/Mar/2026	23:00		PLANNED	Approved	07-Mar-26	17:00	07-Mar-26	23:00	
200	RQ265365	OCC_240	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWER GRID	D	765kV Bus-II augmentation and relay stability test.	04/Mar/2026	09:30	05/Mar/2026	17:30		PLANNED	Approved	04-Mar-26	09:30	05-Mar-26	17:30	
201	RQ265364	OCC_240	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWER GRID	D	765kV Bus-I augmentation & relay stability test.	02/Mar/2026	09:30	03/Mar/2026	17:30		PLANNED	Approved	02-Mar-26	09:30	03-Mar-26	17:30	
202	RQ265756	OCC_240	cpcc1_sd	BUS	765 KV NARELA(PNTL) - BUS 2	PNTL	C	for erection of 765 kV Sikar II line bay GIS madule & GIS bus extention	18/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	16:00	19-Mar-26	23:59	To be availed from 16:00hrs
203	RQ265755	OCC_240	cpcc1_sd	BUS	765 KV NARELA(PNTL) - BUS 1	PNTL	C	for erection of 765 kV Sikar II line bay GIS madule & GIS bus extention	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	16:00	17-Mar-26	23:59	To be availed from 16:00hrs
204	RQ265396	OCC_240	sldcrs_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	For maintenace of bus bar jumpers and associated equipments	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	16:00	16-Mar-26	23:59	To be availed from 16:00hrs
205	RQ264594	OCC_240	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Jumpering works of 765kV Bus-2 Extension & Busbar relay testing of 713 Bay and Primary stability of Bus-2	09/Mar/2026	17:00	14/Mar/2026	23:00		PLANNED	Approved	09-Mar-26	17:00	14-Mar-26	23:00	
206	RQ264593	OCC_240	cpcc1_sd	BUS	765 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Jumpering works of 765kV Bus Extension & Busbar relay testing of 715 Bay and Primary stability of Bus-1	02/Mar/2026	17:00	07/Mar/2026	23:00		PLANNED	Approved	02-Mar-26	17:00	07-Mar-26	23:00	
207	RQ264524	OCC_240	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	08/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	08-Mar-26	16:00	08-Mar-26	23:59	To be availed from 16:00hrs
208	RQ264523	OCC_240	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 1	PKTSL	D	FOR PUNCH POINT WORK IN BAY EXTENSION WORK UNDER PNTL	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	16:00	07-Mar-26	23:59	To be availed from 16:00hrs
209	RQ264531	OCC_240	cpcc1_sd	BUS	765 KV KHETRI (PG) - BUS 2	PKTSL	D	Bay Extension, Equipment erection and Stringing work under PSKTL	01/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	16:00	12-Mar-26	23:59	To be availed from 16:00hrs on daily basis
210	RQ264571	OCC_240	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 2	PSTCL	D	For PSKTL construction Work	02/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	16:00	12-Mar-26	23:59	To be availed from 16:00hrs one bus at a time

211	RQ264570	OCC_240	cpcc1_sd	BUS	765 KV SIKAR_2(PSTL) - BUS 1	PSTCL	D	For PSKTL construction Work	02/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	16:00	23-Mar-26	23:59	To be availed from 16:00hrs, one bus at a time
212	RQ265475	OCC_240	stuup_sd	BUS	765 KV GHATAMPUR_TPS(UP) - BUS 2	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Approved					to be availed with Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.
213	RQ265471	OCC_240	stuup_sd	BUS	765 KV GHATAMPUR_TPS(UP) - BUS 1	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Approved					to be availed with Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.
214	RQ265745	OCC_240	cpcc1_sd	BR/BSR/MSC/M	330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	30-Mar-26	08:00	30-Mar-26	18:00	
215	RQ265744	OCC_240	cpcc1_sd	BR/BSR/MSC/M	330 MVAR BUS REACTOR NO 1 AT 765 KV NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
216	RQ265479	OCC_240	sldcrs_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	For taken R-Phase into Circuit in place of spare reactor	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
217	RQ265347	OCC_240	cpcc3_sd	BR/BSR/MSC/M	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	"CSD Fine Tuning of Bays 808 & 809 A/r of another ckt to be disabled"	18/Mar/2026	14:00	18/Mar/2026	17:00		PLANNED	Approved	18-Mar-26	14:00	18-Mar-26	17:00	
218	RQ265345	OCC_240	cpcc3_sd	BR/BSR/MSC/M	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	CSD Fine Tuning of Bays 811 & 812	18/Mar/2026	11:00	18/Mar/2026	14:00		PLANNED	Approved	18-Mar-26	11:00	18-Mar-26	14:00	
219	RQ265406	OCC_240	cpcc3_sd	BR/BSR/MSC/M	330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG)	POWER GRID	D	Bus reactor AMPs works (TAN DELTA, LAs IR. LAs cable REPLACEMENT WORKS.	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
220	RQ264194	OCC_240	cpcc1_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	

221	RQ265405	OCC_240	cpcc3_sd	BR/BSR/MSC/M	330 MVAR BUS REACTOR NO 1 AT 765KV VARANASI(PG)	POWER GRID	D	Bus reactor AMPs works (TAN DELTA, LAs IR. LAs cable REPLACEMENT WORKS.	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
222	RQ265792	OCC_240	cpcc1_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	Jumper Changing	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
223	RQ264470	OCC_240	cpcc1_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 1 AT 765KV MEERUT(PG)	POWER GRID	D	jumper change	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
224	RQ264464	OCC_240	cpcc1_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	POWER GRID	D	1.For CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
225	RQ265799	OCC_240	cpcc1_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	07-Mar-26	18:00	
226	RQ265492	OCC_240	cpcc3_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG)	POWER GRID	D	To avoid induction during stringing work related to extension of Neemrana Bays.	06/Mar/2026	09:30	07/Mar/2026	17:30		PLANNED	Approved	06-Mar-26	09:30	07-Mar-26	17:30	
227	RQ265337	OCC_240	cpcc3_sd	BR/BSR/MSC/M	330 MVAR BUS REACTOR NO 2 AT 765KV ALIGARH(PG)	POWER GRID	D	Checking healthiness of Conservator Aircell in R&B Phase and rectification works.	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
228	RQ265336	OCC_240	cpcc3_sd	BR/BSR/MSC/M	330 MVAR BUS REACTOR NO 1 AT 765KV ALIGARH(PG)	POWER GRID	D	For rectification oil leakage/ Replacement of Radiator in Bus Reactor-1 R-phase unit	01/Mar/2026	08:00	01/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	
229	RQ264467	OCC_240	cpcc1_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWER GRID	D	240 MVAR BUS RECTOR-1 SHIFTING TO DIFFERENT BAY	01/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	31-Mar-26	18:00	may be taken on daily basis/ duration to be reduced.To be reviewed on D-5 BASIS ny NLDC
230	RQ264462	OCC_240	cpcc1_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 1 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation & AMP work	15/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	17-Mar-26	18:00	
231	RQ264461	OCC_240	cpcc1_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL)	PKTSL	D	For internal inspection due to DGA violation & AMP work	09/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	11-Mar-26	18:00	

232	RQ264465	OCC_240	cpcc1_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	1.For CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP works 3.PRV-1&2 retrofitment (Viat Make). 4.HV bushing tan delta point rectfication	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
233	RQ265484	OCC_240	sldcrs_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 2 AT 765 KV PHAGI(RS)	PAPTL	D	For taken R-Phase into Circuit in place of spare reactor	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
234	RQ265540	OCC_240	stuup_sd	BR/BSR/MSC/M	330 MVAR BUS REACTOR NO 1 AT 765 KV RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	09/Mar/2026	09:00	09/Mar/2026	17:30		PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	17:30	
235	RQ265469	OCC_240	stuup_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	C	Leakage attending from main inspection window and annual testing and maintenance	08/Mar/2026	09:00	16/Mar/2026	17:00		PLANNED	Approved	08-Mar-26	09:00	16-Mar-26	17:00	
236	RQ265466	OCC_240	stuup_sd	BR/BSR/MSC/M	240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP)	UPPTCL	D	Leakage attending from main inspection window and annual testing and maintenance	05/Mar/2026	07:30	13/Mar/2026	17:00		PLANNED	Approved	05-Mar-26	07:30	13-Mar-26	17:00	may be taken on daily basis/ duration to be reduced.To be reviewed on D-5 basis by NLDC
237	RQ264189	OCC_240	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 @SIKAR_2(PSTL)	PASTL	D	Spare Reactor Switching under PASTL construction Works	26/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
238	RQ264188	OCC_240	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 @SIKAR_2(PSTL)	PASTL	D	Spare Reactor Switching under PASTL construction Works	21/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
239	RQ264164	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-2 @BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
240	RQ266091	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBSTL) CKT-3 @BHADLA_2 (PG)	POWER GRID	D	CSD Fine tunning	18/Mar/2026	16:00	19/Mar/2026	23:00		PLANNED	Approved					to be avialed along with line outage
241	RQ264165	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA-BIKANER (PG) CKT-1 @BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage

242	RQ266090	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTSL) CKT-4 @BHADLA_2 (PG)	POWER GRID	D	CSD Fine tunning	16/Mar/2026	16:00	17/Mar/2026	23:00		PLANNED	Approved					to be avialed along with line outage
243	RQ265943	OCC_240	cpcc3_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON AGRA-FATEHPUR (PG) CKT-2 @AGRA(PG)	POWER GRID	D	LINE REACTOR PROTECTION TESTING	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
244	RQ265794	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)	POWER GRID	D	Jumper Changing	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
245	RQ264183	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWER GRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
246	RQ265803	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
247	RQ264184	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1 @MEERUT(PG)	POWER GRID	D	Jumper Changing	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
248	RQ265793	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON 765 KV KOTESHWAR-MEERUT (PG) CKT-2 @MEERUT(PG)	POWER GRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
249	RQ265802	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage

250	RQ264167	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWER GRID	D	1.For pending CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	03/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
251	RQ265801	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-1 @CHITTORGARH(PG)	POWER GRID	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
252	RQ265800	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR SWITCHABLE LR ON 765 KV AJMER-CHITTORGARH (PG) CKT-2 @CHITTORGARH(PG)	POWER GRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
253	RQ264166	OCC_240	cpcc1_sd	LINE REACTOR	240 MVAR NON-SWITCHABLE LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 @PHAGI(RS)	POWER GRID	D	1.For pending CC-AM IOM compliances, modifcation works. 2.AMP works for element and bay AMP(DCRM DEW POINT,COIL CURRENT) works .	01/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
254	RQ264187	OCC_240	cpcc1_sd	LINE REACTOR	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTL) CKT-1 @SIKAR_2(PSTL)	PSTL	D	Spare Reactor Switching under PASTL construction Works	02/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved					to be avialed along with line outage
255	RQ266037	OCC_240	stuup_sd	LINE REACTOR	189 MVAR SWITCHABLE LR ON 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 @GHATAMPUR_TPS(UP)	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Approved					to be avialed along with line outage
256	RQ266161	OCC_240	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	AMP work	31/Mar/2026	17:00	31/Mar/2026	23:00		PLANNED	Approved	31-Mar-26	17:00	31-Mar-26	23:00	

257	RQ266160	OCC_240	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 AT 765 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	AMP work	30/Mar/2026	17:00	30/Mar/2026	23:00		PLANNED	Approved	30-Mar-26	17:00	30-Mar-26	23:00	
258	RQ265309	OCC_240	cpcc3_sd	BAY	705 TIE BAY - 765KV AGRA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	amp OF BAY	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	30-Mar-26	08:00	30-Mar-26	18:00	
259	RQ266159	OCC_240	cpcc1_sd	BAY	716 MAIN BAY - 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	AMP work	29/Mar/2026	17:00	29/Mar/2026	23:00		PLANNED	Approved	29-Mar-26	17:00	29-Mar-26	23:00	
260	RQ266158	OCC_240	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	AMP work	28/Mar/2026	17:00	28/Mar/2026	23:00		PLANNED	Approved	28-Mar-26	17:00	28-Mar-26	23:00	
261	RQ266254	OCC_240	cpcc1_sd	BAY	718 MAIN BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	AMP work	28/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Approved	28-Mar-26	08:00	28-Mar-26	18:00	
262	RQ266157	OCC_240	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) (POWERGRID) AND 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 AT 765 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	AMP work	27/Mar/2026	17:00	27/Mar/2026	23:00		PLANNED	Approved	27-Mar-26	17:00	27-Mar-26	23:00	
263	RQ265592	OCC_240	sldcrs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	Quarterly Maintenance work	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	

264	RQ266253	OCC_240	cpcc1_sd	BAY	716R MAIN BAY - 330 MVAR LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG) (POWERGRID)[2] AT ALIGARH (PG)	POWER GRID	D	AMP work	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
265	RQ266156	OCC_240	cpcc1_sd	BAY	713 MAIN BAY - 765 KV FATEHGARH_II(PG)-BHADLA(PG) (FBTL) CKT-2 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWER GRID	D	AMP work	26/Mar/2026	17:00	26/Mar/2026	23:00		PLANNED	Approved	26-Mar-26	17:00	26-Mar-26	23:00	
266	RQ266252	OCC_240	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWER GRID	D	AMP work	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	26-Mar-26	18:00	
267	RQ266155	OCC_240	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG) AND 765 KV BHADLA(PG) - BUS 2	POWER GRID	D	AMP work	25/Mar/2026	17:00	25/Mar/2026	23:00		PLANNED	Approved	25-Mar-26	17:00	25-Mar-26	23:00	
268	RQ266251	OCC_240	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	AMP work	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
269	RQ265308	OCC_240	cpcc3_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	amp OF BAY	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
270	RQ265307	OCC_240	cpcc3_sd	BAY	708 TIE BAY - 765 KV AGRA-FATEHPUR (PG) CKT-1 AND FUTURE AT AGRA(PG)	POWER GRID	D	CB Auxiliary contact checking & replacement.	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
271	RQ266154	OCC_240	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	AMP work	24/Mar/2026	17:00	24/Mar/2026	23:00		PLANNED	Approved	24-Mar-26	17:00	24-Mar-26	23:00	

272	RQ265315	OCC_240	cpcc3_sd	BAY	710 MAIN BAY - 765 KV AGRA-FATEHPUR (PG) CKT-2 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	CB Auxiliary contact checking & replacement.	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
273	RQ266250	OCC_240	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) (POWERGRID) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 AT 765 KV JHATIKARA(PG) (POWERGRID)	POWER GRID	D	AMP work	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
274	RQ266153	OCC_240	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BHADLA(PG)	POWER GRID	D	AMP work	23/Mar/2026	17:00	23/Mar/2026	23:00		PLANNED	Approved	23-Mar-26	17:00	23-Mar-26	23:00	
275	RQ266249	OCC_240	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	AMP work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
276	RQ265283	OCC_240	cpcc3_sd	BAY	711 TIE BAY - 765/400KV 1500 MVA ICT 1 AT BALIA(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	AMP work	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	24-Mar-26	18:00	
277	RQ265310	OCC_240	cpcc3_sd	BAY	703 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	amp OF BAY	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
278	RQ266152	OCC_240	cpcc1_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG) AND FUTURE	POWER GRID	D	AMP work	22/Mar/2026	17:00	22/Mar/2026	23:00		PLANNED	Approved	22-Mar-26	17:00	22-Mar-26	23:00	
279	RQ266248	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	AMP work	22/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	22-Mar-26	18:00	
280	RQ266151	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765 KV BHADLA(PG)	POWER GRID	D	AMP work	21/Mar/2026	17:00	21/Mar/2026	23:00		PLANNED	Approved	21-Mar-26	17:00	21-Mar-26	23:00	

281	RQ266247	OCC_240	cpcc1_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWER GRID	D	AMP work	21/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	21-Mar-26	08:00	21-Mar-26	18:00	
282	RQ266150	OCC_240	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT BHADLA(PG)	POWER GRID	D	AMP work	20/Mar/2026	17:00	20/Mar/2026	23:00		PLANNED	Approved	20-Mar-26	17:00	20-Mar-26	23:00	
283	RQ266193	OCC_240	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) (POWERGRID) AND 765 KV AJMER(PG)-PHAGI(RS) (PG) CKT-1 AT 765 KV PHAGI(RS) (POWERGRID)	POWER GRID	D	AMP work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
284	RQ266261	OCC_240	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWER GRID	D	AMP work	17/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	18-Mar-26	18:00	
285	RQ266171	OCC_240	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	AMP work	17/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	18-Mar-26	18:00	
286	RQ265813	OCC_240	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
287	RQ265281	OCC_240	cpcc3_sd	BAY	708 TIE BAY - 330 MVAR BUS REACTOR NO 2 AT 765KV VARANASI(PG) AND 765KV VARANASI-BALIA (PG) CKT-1	POWER GRID	D	AMP work	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	17-Mar-26	18:00	
288	RQ265812	OCC_240	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWER GRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
289	RQ266260	OCC_240	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWER GRID	D	AMP work	15/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	16-Mar-26	18:00	

290	RQ266191	OCC_240	cpcc1_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWER GRID	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	15-Mar-26	18:00	
291	RQ265811	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	15-Mar-26	18:00	
292	RQ266170	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AND 765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (POWERGRID)	POWER GRID	D	AMP work	15/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	16-Mar-26	18:00	
293	RQ265318	OCC_240	cpcc3_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	amp OF BAY	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
294	RQ265810	OCC_240	cpcc1_sd	BAY	710 MAIN BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AT CHITTORGARH(PG)	POWER GRID	D	AMP work	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
295	RQ266259	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT-BHIWANI (PG) CKT-1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWER GRID	D	AMP work	13/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	14-Mar-26	18:00	
296	RQ265809	OCC_240	cpcc1_sd	BAY	711 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
297	RQ265316	OCC_240	cpcc3_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AGRA(PG) AND 765KV BUS 2 AT AGRA(PG)	POWER GRID	D	amp OF BAY	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	

298	RQ266169	OCC_240	cpcc1_sd	BAY	707 MAIN BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-2 (POWERGRID) AT 765 KV KHETRI (PKTSL)	POWER GRID	D	AMP work	13/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	14-Mar-26	18:00	
299	RQ265808	OCC_240	cpcc1_sd	BAY	712 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV CHITTORGARH(PG)	POWER GRID	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
300	RQ265284	OCC_240	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BALIA(PG) AND 765KV BALIA-LUCKNOW_2 (PG) CKT-1	POWER GRID	D	AMP work	12/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	13-Mar-26	18:00	
301	RQ265807	OCC_240	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER-CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWER GRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
302	RQ266258	OCC_240	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AT 765 KV BHIWANI(PG)	POWER GRID	D	AMP work	11/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	12-Mar-26	18:00	
303	RQ265317	OCC_240	cpcc3_sd	BAY	713 MAIN BAY - 765 KV AGRA-GWALIOR (PG) CKT-1 AND 765KV BUS 1 AT AGRA(PG)	POWER GRID	D	CB TESTING	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
304	RQ265289	OCC_240	cpcc3_sd	BAY	709 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV LUCKNOW_2(PG)	POWER GRID	D	AMP work	09/Mar/2026	09:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	18:00	
305	RQ264258	OCC_240	stuup_sd	BAY	701 MAIN BAY - 765 KV AGRA FATEHBAD-GHATAMPUR_TPS (UP) CKT-1 (POWERGRID)	POWER GRID	D	* For Annual Maintenance and Testing of Bay Equipment.(Due to this shutdown, no power supply will be interrupted.)	09/Mar/2026	09:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	18:00	
306	RQ265282	OCC_240	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI-BALIA (PG) CKT-1 AT BALIA(PG)	POWER GRID	D	AMP work	09/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	10-Mar-26	18:00	

307	RQ266257	OCC_240	cpcc1_sd	BAY	705 TIE BAY - 765/400 KV 1000 MVA ICT 3 AT BHIWANI(PG) (POWERGRID) AND FUTURE AT 765 KV BHIWANI(PG) (POWERGRID)	POWER GRID	D	AMP work	09/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	10-Mar-26	18:00	
308	RQ265286	OCC_240	cpcc3_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765 KV BAREILLY_2(PG) (POWERGRID) AND FUTURE AT 765 KV BAREILLY_2(PG) (POWERGRID)	POWER GRID	D	To facilitate stringing work of 704 Neemrana Bay by avoiding induction.	06/Mar/2026	09:30	07/Mar/2026	17:30		PLANNED	Approved	06-Mar-26	09:30	07-Mar-26	17:30	
309	RQ265288	OCC_240	cpcc3_sd	BAY	702 TIE BAY - 765 KV BALIA-LUCKNOW_2 (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	06/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	09:00	06-Mar-26	18:00	
310	RQ265291	OCC_240	cpcc3_sd	BAY	707 MAIN BAY - 765KV LUCKNOW_2-BAREILLY (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	05/Mar/2026	09:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	09:00	05-Mar-26	18:00	
311	RQ265290	OCC_240	cpcc3_sd	BAY	701 MAIN BAY - 765KV BALIA-LUCKNOW_2 (PG) CKT-1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP work	04/Mar/2026	09:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	09:00	04-Mar-26	18:00	
312	RQ266074	OCC_240	cpcc3_sd	BAY	717 TIE BAY - 765KV AGRA-JHATIKARA (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV AGRA(PG)	POWER GRID	D	amp OF BAY	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
313	RQ266011	OCC_240	cpcc3_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BALIA(PG) AND FUTURE	POWER GRID	C	For rettrofittment of 765kV Isolator	02/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	07-Mar-26	18:00	
314	RQ266175	OCC_240	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	25/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	26-Mar-26	18:00	

315	RQ266174	OCC_240	cpcc1_sd	BAY	719 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	24-Mar-26	18:00	
316	RQ266173	OCC_240	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	21/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	21-Mar-26	08:00	22-Mar-26	18:00	
317	RQ266172	OCC_240	cpcc1_sd	BAY	716 MAIN BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AT 765 KV KHETRI (PKTSL)	PNTL	D	FOR PUNCHPOINT RECTIFICATION WORK	19/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	20-Mar-26	18:00	
318	RQ265753	OCC_240	cpcc1_sd	BAY	721 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV NARELA(PNTL) (PNTL) AND FUTURE AT 765 KV NARELA(PNTL) (PNTL)	PNTL	C	for erection of 765 kV Sikar II line bay GIS madule & GIB	05/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	14-Mar-26	18:00	
319	RQ266199	OCC_240	cpcc1_sd	BAY	717 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-1 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	15-Mar-26	18:00	
320	RQ266198	OCC_240	cpcc1_sd	BAY	720 TIE BAY - 765 KV KHETRI (PKTSL)-NARELA(PNTL) (PNTL) CKT-2 (PNTL) AND FUTURE AT 765 KV KHETRI (PKTSL) (PNTL)	PNTL	C	765 KV D/C Sikar II - Khetri Transmission Line Bay Extension Equipment Erection and Stringing work	01/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	15-Mar-26	18:00	
321	RQ266195	OCC_240	cpcc1_sd	BAY	70752A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-2 AT PHAGI(RS)	RRVPNL	D	AMP work	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
322	RQ266194	OCC_240	cpcc1_sd	BAY	70652A MAIN BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AT PHAGI(RS)	RRVPNL	D	AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	

323	RQ266192	OCC_240	cpcc1_sd	BAY	70552A MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS)	RRVPNL	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
324	RQ266190	OCC_240	cpcc1_sd	BAY	70152A MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT PHAGI(RS)	RRVPNL	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
325	RQ266291	OCC_240	cpcc1_sd	BAY	718 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
326	RQ266290	OCC_240	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
327	RQ266289	OCC_240	cpcc1_sd	BAY	715 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	15-Mar-26	18:00	
328	RQ266288	OCC_240	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL) (PSTL) AND FUTURE AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
329	RQ266287	OCC_240	cpcc1_sd	BAY	712 MAIN BAY - 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
330	RQ266286	OCC_240	cpcc1_sd	BAY	711 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AND 330 MVAR BUS REACTOR NO 2 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	

331	RQ266285	OCC_240	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-1 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
332	RQ266284	OCC_240	cpcc1_sd	BAY	709 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
333	RQ266283	OCC_240	cpcc1_sd	BAY	708 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AND 330 MVAR BUS REACTOR NO 1 AT 765 KV SIKAR_2(PSTL) AT 765 KV SIKAR_2(PSTL) (PSTL)	PSTL	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
334	RQ266282	OCC_240	cpcc1_sd	BAY	707R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 @SIKAR_2(PSTL) (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	08/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	08-Mar-26	08:00	08-Mar-26	18:00	
335	RQ266281	OCC_240	cpcc1_sd	BAY	707 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PSTCL) CKT-2 (PSTL) AT 765 KV SIKAR_2(PSTL)	PSTL	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	07-Mar-26	18:00	
336	RQ264248	OCC_240	stuup_sd	BAY	705 TIE BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL) AND FUTURE AT 765 KV AGRA FATEHBAD(UP) (UPPTCL)	UPPTCL	D	* For Annual Maintenance and Testing of Bay Equipment. (Due to this shutdown, no power supply will be interrupted.)	11/Mar/2026	09:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	18:00	
337	RQ264249	OCC_240	stuup_sd	BAY	704 MAIN BAY - 765 KV AGRA FATEHBAD-GR.NOIDA_2(UPC) (UP) CKT-1 (UPPTCL)	UPPTCL	D	* For Annual Maintenance and Testing of Bay Equipment. (Due to this shutdown, no power supply will be interrupted.)	10/Mar/2026	09:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	18:00	

338	RQ266168	OCC_240	cpcc1_sd	BAY	706 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	11/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	12-Mar-26	18:00	
339	RQ266167	OCC_240	cpcc1_sd	BAY	705 TIE BAY - 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 (PKTSL) AND 765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	09/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	10-Mar-26	18:00	
340	RQ266166	OCC_240	cpcc1_sd	BAY	704 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 765 KV KHETRI (PKTSL)-JHATIKARA(PG) (PKTSL) CKT-1 AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	07/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	08-Mar-26	18:00	
341	RQ266165	OCC_240	cpcc1_sd	BAY	703 MAIN BAY - 765 KV KHETRI (PG) - BUS 2 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	05/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	06-Mar-26	18:00	
342	RQ266164	OCC_240	cpcc1_sd	BAY	702 TIE BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL) AND 240 MVAR BUS REACTOR NO 2 AT 765 KV KHETRI (PKTSL) AT 765 KV KHETRI (PKTSL) (PKTSL)	PKTSL	D	AMP work	03/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	04-Mar-26	18:00	
343	RQ266163	OCC_240	cpcc1_sd	BAY	701 MAIN BAY - 765 KV KHETRI (PG) - BUS 1 (PKTSL)	PKTSL	D	AMP work	01/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	02-Mar-26	18:00	
344	RQ266280	OCC_240	cpcc1_sd	BAY	706 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	CB Foundation Reactification Work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	

345	RQ266277	OCC_240	cpcc1_sd	BAY	703 MAIN BAY - 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 (PASTL) AT 765 KV SIKAR_2(PSTL)	PASTL	D	CB Foundation Reactification Work	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
346	RQ266279	OCC_240	cpcc1_sd	BAY	705 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTSL) CKT-3 (PBSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-2 AT 765 KV SIKAR_2(PSTL) (PBSTL)	PBSTL	D	For PBSTL Construction Work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
347	RQ266278	OCC_240	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTSL) CKT-3 (PBSTL) AT 765 KV SIKAR_2(PSTL)	PBSTL	D	For PBSTL Construction Work	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
348	RQ266276	OCC_240	cpcc1_sd	BAY	702 TIE BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTSL) CKT-4 (PBSTL) AND 765 KV SIKAR_2(PSTL)-ALIGARH(PG) (PASTL) CKT-1 AT 765 KV SIKAR_2(PSTL) (PBSTL)	PBSTL	D	For PBSTL Construction Work	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
349	RQ266275	OCC_240	cpcc1_sd	BAY	701 MAIN BAY - 765 KV BHADLA_2 (PG)-SIKAR_2(PSTL) (PBTSL) CKT-4 (PBSTL) AT 765 KV SIKAR_2(PSTL)	PBSTL	D	For PBSTL Construction Work	01/Mar/2026	08:00	01/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	
350	RQ266202	OCC_240	cpcc1_sd	BAY	714 TIE BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 1 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	

351	RQ266201	OCC_240	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-2 (PAPTL) AND 765KV BUS 2 AT AJMER(PG) AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
352	RQ265591	OCC_240	sldcrs_sd	BAY	70552B MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AT 765 KV PHAGI(RS)	PAPTL	D	Quarterly Maintenance work	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
353	RQ266200	OCC_240	cpcc1_sd	BAY	710 MAIN BAY - 765 KV AJMER(PG)-PHAGI(RS) (PAPTL) CKT-1 (PAPTL) AND FUTURE AT 765 KV AJMER(PG) (PAPTL)	PAPTL	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
354	RQ265314	OCC_240	stuup_sd	BAY	801 MAIN BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Approved	01-Mar-26	08:00	05-Mar-26	22:00	
355	RQ265552	OCC_240	stuup_sd	BAY	801 MAIN BAY - 765 KV AGRA FATEHBAD(UP)-GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Approved	01-Mar-26	08:00	05-Mar-26	22:00	

356	RQ265324	OCC_240	stuup_sd	BAY	803R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV GHATAMPUR_TPS(UP)- RAMPUR_PRSTL (UP) (GTL) CKT-1 @GHATAMPUR_TPS(UP) (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Approved	01-Mar-26	08:00	05-Mar-26	22:00	
357	RQ265507	OCC_240	stuup_sd	BAY	803R MAIN BAY - 330 MVAR SWITCHABLE LR ON 765 KV GHATAMPUR_TPS(UP)- RAMPUR_PRSTL (UP) (GTL) CKT-1 @GHATAMPUR_TPS(UP) (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Approved	01-Mar-26	08:00	05-Mar-26	22:00	
358	RQ265313	OCC_240	stuup_sd	BAY	802 TIE BAY - 765 KV AGRA FATEHBAD(UP)- GHATAMPUR_TPS(UP) (GTL) CKT-1 (NUPPL) AND 765 KV HAPUR(UP)- GHATAMPUR_TPS(UP) (GTL) CKT-1 AT 765 KV GHATAMPUR_TPS(UP) (NUPPL)	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Approved	01-Mar-26	08:00	05-Mar-26	22:00	
359	RQ265322	OCC_240	stuup_sd	BAY	803 MAIN BAY - 765 KV GHATAMPUR_TPS(UP)- RAMPUR_PRSTL (UP) (GTL) CKT-1 (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Approved	01-Mar-26	08:00	05-Mar-26	22:00	

360	RQ265513	OCC_240	stuup_sd	BAY	810 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV GHATAMPUR_TPS(UP) (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Approved	01-Mar-26	08:00	05-Mar-26	22:00	
361	RQ265510	OCC_240	stuup_sd	BAY	810 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV GHATAMPUR_TPS(UP) (NUPPL) AT 765 KV GHATAMPUR_TPS(UP)	NUPPL	C	To conduct mainteance activities in equipment kike CT, CVT, WT, GIS & LCC etc.	01/Mar/2026	08:00	05/Mar/2026	22:00	Shutdown will be for 5 days for any interval between 01.03.2026 to 31.03.2026 between 08:00 hrs to 22:00 hrs. Based upon Opportunity shutdown of GTPS 660 MW Unit #1 & 660 MW Unit #2.	PLANNED	Approved	01-Mar-26	08:00	05-Mar-26	22:00	
362	RQ265743	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	16:00	27-Mar-26	23:59	To be availed from 16:00hrs
363	RQ265742	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	16:00	20-Mar-26	23:59	To be availed from 16:00hrs
364	RQ265741	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	16:00	07-Mar-26	23:59	To be availed from 16:00hrs
365	RQ264153	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_III(PG)	PRTL	D	Jumpering works of 765kV Bus-2 Extension	20/Mar/2026	18:00	21/Mar/2026	23:00		PLANNED	Approved	20-Mar-26	18:00	21-Mar-26	23:00	
366	RQ264157	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_III(PG)	PRTL	D	Busbar relay testing of 715 Bay and Primary stability of Bus-1	18/Mar/2026	18:00	19/Mar/2026	23:00		PLANNED	Approved	18-Mar-26	18:00	19-Mar-26	23:00	
367	RQ264154	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT FATEHGARH_III(PG)	PRTL	D	Commissioning of Spare ICT and testing of selection Isolators	16/Mar/2026	18:00	17/Mar/2026	23:00		PLANNED	Approved	16-Mar-26	18:00	17-Mar-26	23:00	
368	RQ265431	OCC_240	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	For maintenace of bus bar jumpers and associated equipments	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	16:00	16-Mar-26	23:59	To be availed from 16:00hrs
369	RQ264139	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)	POWER GRID	D	Jumper Changing	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
370	RQ264075	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	13/Mar/2026	16:00	13/Mar/2026	23:00		PLANNED	Approved	13-Mar-26	16:00	13-Mar-26	23:00	

371	RQ264138	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	Jumper Changing	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
372	RQ265042	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT VARANASI(PG)	POWER GRID	D	Insulation resistance measurement of ICT 400kv &765kv side LAs & equipment's tightening work, ICTs AMPs works, replacement of LAs Cable, OSR Trip logic implementation works	12/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	13-Mar-26	18:00	
373	RQ264122	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	AMP work	11/Mar/2026	16:00	11/Mar/2026	23:00		PLANNED	Approved	11-Mar-26	16:00	11-Mar-26	23:00	
374	RQ265097	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWER GRID	D	AMP OF ICT & ICT BAY	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
375	RQ264121	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	AMP work	10/Mar/2026	16:00	10/Mar/2026	23:00		PLANNED	Approved	10-Mar-26	16:00	10-Mar-26	23:00	
376	RQ265805	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWER GRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	16:00	10-Mar-26	23:59	To be availed from 16:00hrs
377	RQ265225	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT ORAI(PG)	POWER GRID	D	For TWO Yearly AMP work(Bushing C&tan DELTA etc)	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
378	RQ264133	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWER GRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	16:00	09-Mar-26	23:59	To be availed from 16:00hrs
379	RQ265043	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT VARANASI(PG)	POWER GRID	D	Insulation resistance measurement of ICT 400kv &765kv side LAs & equipment's tightening work, ICTs AMPs works, replacement of LAs Cable	09/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	10-Mar-26	18:00	
380	RQ265098	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA(PG)	POWER GRID	D	AMP OF ICT & ICT BAY	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
381	RQ265804	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWER GRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	16:00	09-Mar-26	23:59	To be availed from 16:00hrs
382	RQ265224	OCC_240	cpcc3_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT ORAI(PG)	POWER GRID	D	TWO yearly AMP Work.	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	07-Mar-26	18:00	
383	RQ264132	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWER GRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	16:00	07-Mar-26	23:59	To be availed from 16:00hrs
384	RQ264134	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWER GRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	16:00	05-Mar-26	23:59	To be availed from 16:00hrs
385	RQ264097	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	04/Mar/2026	17:00	04/Mar/2026	23:00		PLANNED	Approved					To be staggered with other shutdowns in solar pocket

386	RQ264073	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 4 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	04/Mar/2026	16:00	04/Mar/2026	23:00		PLANNED	Approved					To be staggered with other shutdowns in solar pocket
387	RQ264096	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	03/Mar/2026	17:00	03/Mar/2026	23:00		PLANNED	Approved					To be staggered with other shutdowns in solar pocket
388	RQ264071	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	03/Mar/2026	16:00	03/Mar/2026	23:00		PLANNED	Approved					To be staggered with other shutdowns in solar pocket
389	RQ264135	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWER GRID	D	AMP work	03/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	16:00	04-Mar-26	23:59	To be availed from 16:00hrs
390	RQ265790	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT MEERUT(PG)	POWER GRID	D	Jumper Changing	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
391	RQ264095	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	02/Mar/2026	17:00	02/Mar/2026	23:00		PLANNED	Approved					To be staggered with other shutdowns in solar pocket
392	RQ264072	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	02/Mar/2026	16:00	02/Mar/2026	23:00		PLANNED	Approved					To be staggered with other shutdowns in solar pocket
393	RQ264131	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWER GRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved					To be staggered with other shutdowns in solar pocket, to be availed from 16:00hrs
394	RQ265789	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)	POWER GRID	D	Jumper Changing	01/Mar/2026	08:00	01/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	
395	RQ265366	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	C	Annual Testing and maintenance	15/Mar/2026	09:00	15/Mar/2026	13:00		PLANNED	Approved	15-Mar-26	09:00	15-Mar-26	13:00	
396	RQ265367	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	C	Annual Testing and maintenance	14/Mar/2026	09:00	14/Mar/2026	13:00		PLANNED	Approved	14-Mar-26	09:00	14-Mar-26	13:00	
397	RQ264186	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For routine maintenance work	14/Mar/2026	09:00	15/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	09:00	15-Mar-26	18:00	To be availed on daily basis
398	RQ264185	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	* For routine maintenance work	12/Mar/2026	09:00	13/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	09:00	13-Mar-26	18:00	To be availed on daily basis
399	RQ264244	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT RAMPUR_PRSTL (UP)	UPPTCL	D	AMP works	07/Mar/2026	09:00	07/Mar/2026	15:00		PLANNED	Approved	07-Mar-26	09:00	07-Mar-26	15:00	
400	RQ265370	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	C	Annual Testing and maintenance	05/Mar/2026	09:00	05/Mar/2026	13:00		PLANNED	Approved	05-Mar-26	09:00	05-Mar-26	13:00	
401	RQ265369	OCC_240	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	C	Annual Testing and maintenance	04/Mar/2026	09:00	04/Mar/2026	13:00		PLANNED	Approved	04-Mar-26	09:00	04-Mar-26	13:00	
402	RQ264140	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT SIKAR_2(PSTL)	PSTL	D	AMP work	04/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	17:00	05-Mar-26	23:59	To be avail from 17:00hrs
403	RQ264141	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT SIKAR_2(PSTL)	PSTL	D	AMP work	02/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	17:00	03-Mar-26	23:59	To be avail from 17:00hrs
404	RQ264113	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	03/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	17:00	04-Mar-26	23:59	To be avail from 17:00hrs

405	RQ264112	OCC_240	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KHETRI (PKTSL)	PKTSL	D	For scheme checking work	01/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	17:00	02-Mar-26	23:59	To be avail from 17:00hrs
406	RQ265220	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Faulty Insulator Changes	31/Mar/2026	09:00	31/Mar/2026	18:00		PLANNED	Approved	31-Mar-26	09:00	31-Mar-26	18:00	
407	RQ265217	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-2	OCBTL	D	For Faulty Insulator Changes	23/Mar/2026	09:00	25/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	09:00	25-Mar-26	18:00	
408	RQ265216	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV BADAUNE(UP)-ROSA(UPC) (OCBTL) CKT-1	OCBTL	D	For Faulty Insulator Changes	19/Mar/2026	09:00	22/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	09:00	22-Mar-26	18:00	
409	RQ264815	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		D	for RXMV unit installation work in master trip relay	31/Mar/2026	09:00	31/Mar/2026	18:00	for RXMV unit installation work in master trip relay	PLANNED	Approved	31-Mar-26	16:00	31-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
410	RQ264778	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1		D	For attending shutdown nature defects	30/Mar/2026	09:00	31/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	30-Mar-26	09:00	31-Mar-26	18:00	
411	RQ264808	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	For AMP of Line Bay	30/Mar/2026	09:00	30/Mar/2026	17:00		PLANNED	Approved	30-Mar-26	09:00	30-Mar-26	17:00	
412	RQ264867	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BAHADURGARH(PG)-KABULPUR(HV) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	30/Mar/2026	08:00	31/Mar/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1	PLANNED	Approved	30-Mar-26	08:00	31-Mar-26	18:00	
413	RQ264654	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1		D	Rectification of SD Nature defects	30/Mar/2026	08:00	30/Mar/2026	19:00		PLANNED	Approved	30-Mar-26	08:00	30-Mar-26	19:00	
414	RQ264807	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2		D	For AMP of Line Bay	29/Mar/2026	09:00	29/Mar/2026	17:00		PLANNED	Approved	29-Mar-26	09:00	29-Mar-26	17:00	
415	RQ265129	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV KURUKSHETRA-SONIPAT (PG) CKT-1		D	To attend Shutdown nature defects in line.	29/Mar/2026	08:00	29/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	29-Mar-26	08:00	29-Mar-26	18:00	
416	RQ264806	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1		D	For AMP of Line Bay	28/Mar/2026	09:00	28/Mar/2026	17:00		PLANNED	Approved	28-Mar-26	09:00	28-Mar-26	17:00	
417	RQ264789	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For attending shutdown nature defects	28/Mar/2026	09:00	28/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	28-Mar-26	09:00	28-Mar-26	18:00	
418	RQ264865	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BAHADURGARH-SONIPAT (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	28/Mar/2026	08:00	28/Mar/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 2	PLANNED	Approved	28-Mar-26	08:00	28-Mar-26	18:00	
419	RQ264794	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For scheme checking work	28/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Approved	28-Mar-26	17:00	28-Mar-26	23:59	May be given from 17:00Hrs

420	RQ264759	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-2		D	Rectificatio of shut down nature defects to be done	27/Mar/2026	16:00	28/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Approved	27-Mar-26	17:00	28-Mar-26	23:00	May be given from 17:00Hrs
421	RQ265191	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	27/Mar/2026	09:30	27/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	27-Mar-26	09:30	27-Mar-26	18:00	
422	RQ264805	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHIWADI-NEEMRANA (PG) CKT-2		D	For AMP of Line Bay	27/Mar/2026	09:00	27/Mar/2026	17:00		PLANNED	Approved	27-Mar-26	09:00	27-Mar-26	17:00	
423	RQ264788	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For attending shutdown nature defects	27/Mar/2026	09:00	27/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	27-Mar-26	09:00	27-Mar-26	18:00	
424	RQ264988	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2		D	For attending shutdown nature defects & Insulator cleaning	27/Mar/2026	08:30	28/Mar/2026	18:00	For attending shutdown nature defects & Insulator cleaning	PLANNED	Approved	27-Mar-26	08:30	28-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC & BBMB consent
425	RQ264866	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BAHADURGARH-SONIPAT (PG) CKT-2		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	27/Mar/2026	08:00	27/Mar/2026	18:00	Non-auto Mode of 400 KV Bahadurgarh - Sonipat T/L Ckt - 1	PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
426	RQ264644	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	27/Mar/2026	08:00	30/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	27-Mar-26	08:00	30-Mar-26	20:00	Shutdown may be given on daily basis
427	RQ264793	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For scheme checking work	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	17:00	27-Mar-26	23:59	May be given from 17:00Hrs
428	RQ264653	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2		D	Rectification of SD Nature defects	27/Mar/2026	08:00	27/Mar/2026	19:00		PLANNED	Approved	27-Mar-26	15:00	27-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
429	RQ264787	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For attending shutdown nature defects	26/Mar/2026	09:00	26/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	26-Mar-26	09:00	26-Mar-26	18:00	
430	RQ264814	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For firmware upgradation of M2 relay	26/Mar/2026	09:00	26/Mar/2026	18:00	For firmware upgradation of M2 relay	PLANNED	Approved	26-Mar-26	09:00	26-Mar-26	18:00	
431	RQ264804	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHIWADI-NEEMRANA (PG) CKT-1		D	For AMP of Line Bay	26/Mar/2026	09:00	26/Mar/2026	17:00		PLANNED	Approved	26-Mar-26	09:00	26-Mar-26	17:00	
432	RQ264663	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1		C	For attending major Sag Mismatch issue in between location no 293-301	26/Mar/2026	08:00	29/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	16.:00	29-Mar-26	23:00	May be given from 16:00Hrs on daily basis/one ckt shutdown at a time
433	RQ264652	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2		D	Rectification of SD Nature defects	26/Mar/2026	08:00	26/Mar/2026	19:00		PLANNED	Approved	26-Mar-26	15:00	26-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
434	RQ264861	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1		D	Rectification of SD Nature defects	26/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	27-Mar-26	18:00	

435	RQ264792	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For scheme checking work	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	17:00	26-Mar-26	23:59	May be given from 17:00Hrs
436	RQ264862	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2		D	Rectification of SD Nature defects	26/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	27-Mar-26	18:00	
437	RQ264758	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHADLA(PG)-BHADLA_2 (PG) (FBTL) CKT-1		D	Rectificatio of shut down nature defects to be done	25/Mar/2026	16:00	26/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Approved	25-Mar-26	17:00	26-Mar-26	23:00	May be given from 17:00Hrs
438	RQ265162	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Mar/2026	10:00	25/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	25-Mar-26	10:00	25-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
439	RQ265196	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV KISHTWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	25/Mar/2026	09:30	25/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	25-Mar-26	09:30	25-Mar-26	18:00	
440	RQ264987	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1		D	For attending shutdown nature defects & Insulator cleaning	25/Mar/2026	08:30	26/Mar/2026	18:00	For attending shutdown nature defects & Insulator cleaning	PLANNED	Approved	25-Mar-26	08:30	26-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC & BBMB consent
441	RQ264651	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1		D	Rectification of SD Nature defects	25/Mar/2026	08:00	25/Mar/2026	19:00		PLANNED	Approved	25-Mar-26	15:00	25-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
442	RQ264895	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1		D	TL DEFECT RECTIFICATION WORK	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC consent
443	RQ264746	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-SJVN_GEL_SL_BKN2 (SJVNGEL_BKN2) CKT-1		D	For Bay Extension works	24/Mar/2026	17:00	26/Mar/2026	23:00	For Bay Extension works	PLANNED	Approved	24-Mar-26	17:00	26-Mar-26	23:00	May be given from 17:00Hrs
444	RQ265110	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV MOGA-FATEHABAD (PG) CKT-1		D	Line Equipment AMP Work	24/Mar/2026	09:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	24-Mar-26	09:00	24-Mar-26	18:00	
445	RQ264712	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2		D	for replacement of line dropper to LA in substation	24/Mar/2026	09:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	09:00	24-Mar-26	18:00	
446	RQ265176	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR IN NON AUTO DURING SHUTDOWN OF JALANDHAR-DHANANSU LINE	24/Mar/2026	08:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
447	RQ265177	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR IN NON AUTO DURING SHUTDOWN OF JALANDHAR-DHANANSU LINE	24/Mar/2026	08:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	

448	RQ264643	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	24/Mar/2026	08:00	26/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	24-Mar-26	14:00	26-Mar-26	23:00	Shutdown may be given on daily basis from 14:00Hrs
449	RQ265172	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Mar/2026	08:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
450	RQ264757	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2		D	Rectificatio of shut down nature defects to be done	23/Mar/2026	16:00	24/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Approved	23-Mar-26	17:00	24-Mar-26	23:00	May be given from 17:00Hrs
451	RQ265170	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	23/Mar/2026	10:00	23/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	23-Mar-26	10:00	23-Mar-26	18:00	
452	RQ265205	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV CHAMERA_2(NH)-CHAMERA_1(NH) (PG) CKT-1		D	Shutdown required for tightening of loosed jumper nut bolt at Tower No 1.	23/Mar/2026	10:00	23/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	23-Mar-26	10:00	23-Mar-26	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
453	RQ264786	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For attending shutdown nature defects	23/Mar/2026	09:00	23/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	23-Mar-26	09:00	23-Mar-26	18:00	
454	RQ264813	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	for A/R relay scheme checking works	23/Mar/2026	09:00	23/Mar/2026	18:00	for A/R relay scheme checking works	PLANNED	Approved	23-Mar-26	09:00	23-Mar-26	18:00	
455	RQ264711	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1		D	for replacement of line dropper to LA in substation	23/Mar/2026	09:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	09:00	23-Mar-26	18:00	
456	RQ265136	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	AR in non auto mode for Earth Wire Hardware fitting Rectification work .	23/Mar/2026	09:00	24/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	23-Mar-26	09:00	24-Mar-26	17:00	
457	RQ265137	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Patran 2	23/Mar/2026	09:00	24/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	23-Mar-26	09:00	24-Mar-26	17:00	
458	RQ264650	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV JHATIKARA-DWARKA (PG)		D	Rectification of SD Nature defects	23/Mar/2026	08:00	23/Mar/2026	19:00		PLANNED	Approved	23-Mar-26	15:00	23-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
459	RQ264860	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2		D	Rectification of SD Nature defects	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	24-Mar-26	18:00	
460	RQ264859	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1		D	Rectification of SD Nature defects	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	24-Mar-26	18:00	
461	RQ265168	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV LUDHIANA-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	22/Mar/2026	10:00	22/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	22-Mar-26	10:00	22-Mar-26	18:00	
462	RQ264966	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	CVT replacement work	22/Mar/2026	08:00	23/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time

463	RQ264642	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	22/Mar/2026	08:00	24/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	22-Mar-26	14:00	24-Mar-26	23:00	Shutdown may be given on daily basis from 14:00Hrs
464	RQ264803	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For scheme checking work	22/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	16:00	22-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
465	RQ264802	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For scheme checking work	21/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	21-Mar-26	16:00	21-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
466	RQ264646	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/Mar/2026	08:00	30/Mar/2026	19:00	Both ckts on same line	PLANNED	Rejected					Apply in D-5 basis after confirmation for diversion work
467	RQ264645	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Isarda Dam Diversion Work: Erection of loc no 15/0 (DD+0). Stringing of AP 14 to AP 15 & connection of new line with existing line at both tapping points.	21/Mar/2026	08:00	30/Mar/2026	19:00	Both ckts on same line	PLANNED	Rejected					Apply in D-5 basis after confirmation for diversion work
468	RQ264756	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1		D	Rectificatio of shut down nature defects to be done	20/Mar/2026	16:00	21/Mar/2026	23:00	Rectificatio of shut down nature defects to be done	PLANNED	Approved	20-Mar-26	17:00	21-Mar-26	23:00	May be given from 17:00Hrs
469	RQ264890	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2		D	Rectification of Shutdown nature defects.	20/Mar/2026	15:00	20/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	20-Mar-26	17:00	20-Mar-26	23:59	May be given from 17:00Hrs
470	RQ265165	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Mar/2026	10:00	20/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	20-Mar-26	10:00	20-Mar-26	18:00	
471	RQ264785	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For attending shutdown nature defects	20/Mar/2026	09:00	20/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	20-Mar-26	09:00	20-Mar-26	18:00	
472	RQ265111	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV FATEHABAD-HISSAR (PG) CKT-1		D	Line Equipment AMP Work	20/Mar/2026	09:00	20/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	20-Mar-26	09:00	20-Mar-26	18:00	
473	RQ264925	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AGRA-SIKAR (PG) CKT-1		D	To attend Non Shutdown natue defects i.e EW tightening	20/Mar/2026	08:00	30/Mar/2026	18:00	Non-auto Mode	PLANNED	Approved	20-Mar-26	08:00	30-Mar-26	18:00	
474	RQ264965	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	CVT replacement work	20/Mar/2026	08:00	21/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time
475	RQ264801	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For scheme checking work	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	16:00	20-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time

476	RQ264926	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AGRA-SIKAR (PG) CKT-2		D	To attend Non Shutdown natue defects i.e EW tightening	20/Mar/2026	08:00	30/Mar/2026	18:00	Non-auto Mode	PLANNED	Approved	20-Mar-26	08:00	30-Mar-26	18:00	
477	RQ264919	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For defect rectification work	20/Mar/2026	08:00	20/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	20-Mar-26	16:00	20-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
478	RQ264889	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		D	Rectification of Shutdown nature defects.	19/Mar/2026	15:00	19/Mar/2026	22:00	Non-Auto mode required of other charged Circuit	PLANNED	Approved	19-Mar-26	17:00	19-Mar-26	23:59	May be given from 17:00Hrs
479	RQ265163	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV MOGA-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/Mar/2026	10:00	19/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	19-Mar-26	10:00	19-Mar-26	18:00	
480	RQ265195	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV KISHENPUR-MOGA (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/Mar/2026	09:30	19/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	19-Mar-26	09:30	19-Mar-26	18:00	
481	RQ264800	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For scheme checking work	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	16:00	19-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
482	RQ264697	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	19/Mar/2026	08:00	21/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	19-Mar-26	16:00	21-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
483	RQ264698	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	19/Mar/2026	08:00	21/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	19-Mar-26	16:00	21-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
484	RQ264918	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For defect rectification work	19/Mar/2026	08:00	19/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	19-Mar-26	16:00	19-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
485	RQ265194	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV KISHENPUR-MOGA (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	18/Mar/2026	09:30	18/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	18-Mar-26	09:30	18-Mar-26	18:00	
486	RQ264964	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MEERUT-MANDOLA (PG) CKT-1		D	CVT replacement work	18/Mar/2026	08:00	19/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time
487	RQ264720	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Mar/2026	08:00	18/Mar/2026	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	18-Mar-26	15:00	18-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
488	RQ264658	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV CHITTORGARH(RS)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	18/Mar/2026	08:00	18/Mar/2026	18:00	Non Auto of 400 KV RAPP-Kankroli CKT	PLANNED	Approved	18-Mar-26	15:00	18-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
489	RQ265124	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	To attend Shutdown nature defects in line.	18/Mar/2026	08:00	18/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	

490	RQ265125	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	AR in Non auto mode required for safety purpose.	18/Mar/2026	08:00	18/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
491	RQ265193	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV CHAMERA_2(NH)-KISHENPUR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Mar/2026	09:30	17/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	17-Mar-26	09:30	17-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
492	RQ264710	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BAGHPAT-DEHRADUN (PG) CKT-1		D	for replacement of line dropper to LA in substation	17/Mar/2026	09:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	09:00	17-Mar-26	18:00	
493	RQ265154	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Mar/2026	09:00	17/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	17-Mar-26	09:00	17-Mar-26	17:00	
494	RQ264657	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	17/Mar/2026	08:00	17/Mar/2026	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
495	RQ264719	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	For attending S/D nature defects	17/Mar/2026	08:00	17/Mar/2026	18:00	Non Auto of 400 KV CHITTOR-KANKROLI(PG)	PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
496	RQ265123	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	AR in Non auto mode required for safety purpose.	17/Mar/2026	08:00	17/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
497	RQ265159	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV CHAMBA-JALANDHAR (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	17/Mar/2026	08:00	17/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
498	RQ265122	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	To attend Shutdown nature defects in line.	17/Mar/2026	08:00	17/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
499	RQ265192	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV KISHENPUR-SAMBA (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Mar/2026	09:30	16/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	16-Mar-26	09:30	16-Mar-26	18:00	
500	RQ265153	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Mar/2026	09:00	16/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	16-Mar-26	09:00	16-Mar-26	17:00	
501	RQ264709	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV ROORKEE-DEHRADUN (PG) CKT-1		D	for replacement of line dropper to LA in substation	16/Mar/2026	09:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	09:00	16-Mar-26	18:00	
502	RQ264869	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHIWADI-HISSAR (PG) CKT-2		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	16/Mar/2026	08:00	17/Mar/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 3	PLANNED	Approved	16-Mar-26	08:00	17-Mar-26	18:00	
503	RQ265008	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AJMER-BHILWARA (RS) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP68- AP68A from 400KV D/c Existing line of RRVPNL	16/Mar/2026	08:00	18/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	18:00	

504	RQ264963	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MEERUT-MANDOLA (PG) CKT-2		D	CVT replacement work	16/Mar/2026	08:00	17/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time
505	RQ265167	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Mar/2026	08:00	16/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
506	RQ264825	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	To attend shutdown nature defects	16/Mar/2026	08:00	18/Mar/2026	18:00	Non auto for 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	18:00	
507	RQ264683	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	16/Mar/2026	08:00	22/Mar/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-1 required.	PLANNED	Approved	16-Mar-26	08:00	22-Mar-26	18:00	
508	RQ264795	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For scheme checking work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	17:00	16-Mar-26	23:59	May be given from 17:00Hrs
509	RQ264989	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification work	16/Mar/2026	08:00	31/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	16-Mar-26	16:00	31-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
510	RQ265009	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AJMER-BHILWARA (RS) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP68- AP68A from 400KV D/c Existing line of RRVPNL	16/Mar/2026	08:00	18/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	18:00	
511	RQ264682	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	16/Mar/2026	08:00	22/Mar/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2 required	PLANNED	Approved	16-Mar-26	08:00	22-Mar-26	18:00	
512	RQ264929	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AGRA-SIKAR (PG) CKT-1		D	For Diversion work of the line due to NHAI	15/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Rejected					Apply in D-5 basis after NHAI confirmation
513	RQ264702	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	15/Mar/2026	08:00	16/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	15-Mar-26	15:00	16-Mar-26	23:59	May be given from 15:00Hrs / Max two line shutdown from both ends
514	RQ264639	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		C	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	15/Mar/2026	08:00	16/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	15-Mar-26	16:00	16-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time

515	RQ264930	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AGRA-SIKAR (PG) CKT-2		D	For Diversion work of the line due to NHAI	15/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Rejected					Apply in D-5 basis after NHAI confirmation
516	RQ264701	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	15/Mar/2026	08:00	16/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	15-Mar-26	15:00	16-Mar-26	23:59	May be given from 15:00Hrs / Max two line shutdown from both ends
517	RQ265121	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV NALLAGARH(PG)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1		D	AR in Non auto mode required for working in 400KV Koldam-Nalagarh	14/Mar/2026	08:00	14/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
518	RQ264962	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MEERUT-MANDOLA (PG) CKT-3		D	CVT replacement work	14/Mar/2026	08:00	15/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time
519	RQ265120	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV NALLAGARH(PG)-KOLDAM(NT) (PG) CKT-1		D	Fixing of Horizontal Polymer at Loc. No 11 & 96	14/Mar/2026	08:00	14/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
520	RQ264853	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KAITHAL-HISSAR (PG) CKT-2		D	A shutdown is requested to carry out defect rectification work, including replacement of defective spacers, CC ring, and grading ring, to ensure system integrity and maintain reliable performance of the equipment.	14/Mar/2026	07:00	14/Mar/2026	20:00		PLANNED	Approved	14-Mar-26	07:00	14-Mar-26	20:00	
521	RQ264673	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-1		D	For AMP of Line Bay	13/Mar/2026	17:00	13/Mar/2026	23:59		PLANNED	Approved	13-Mar-26	17:00	13-Mar-26	23:59	May be given from 17:00Hrs
522	RQ265152	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Mar/2026	09:00	13/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	13-Mar-26	09:00	13-Mar-26	17:00	
523	RQ265020	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	13/Mar/2026	08:00	15/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	13-Mar-26	14:00	15-Mar-26	23:00	Shutdown may be given on daily basis from 14:00Hrs
524	RQ264824	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	To attend shutdown nature defects	13/Mar/2026	08:00	15/Mar/2026	18:00	Non auto for 400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	PLANNED	Approved	13-Mar-26	08:00	15-Mar-26	18:00	
525	RQ264932	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AGRA-SIKAR (PG) CKT-2		D	To attend Shutdown natue defect	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	

526	RQ265019	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BABAI(RS)-SURATGARH SCTPS(RVUN) (RS) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	13/Mar/2026	08:00	15/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	13-Mar-26	14:00	15-Mar-26	23:00	Shutdown may be given on daily basis from 14:00Hrs
527	RQ264868	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	13/Mar/2026	08:00	14/Mar/2026	18:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani(PG) T/L Ckt - 1 & 400 KV Bahadurgarh - Kabulpur T/L Ckt-1	PLANNED	Approved	13-Mar-26	08:00	14-Mar-26	18:00	
528	RQ265190	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Mar/2026	09:30	12/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	12-Mar-26	09:30	12-Mar-26	18:00	
529	RQ265133	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	Line Equipment AMP Work	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	17:00	
530	RQ265135	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV NALLAGARH-PATIALA (PG) CKT-2		D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Patran 2	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	17:00	
531	RQ265151	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	17:00	
532	RQ265134	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Patran 2	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	17:00	
533	RQ264638	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		C	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	12/Mar/2026	08:00	15/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	12-Mar-26	16:00	15-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
534	RQ264931	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA-SIKAR (PG) CKT-1		D	To attend Shutdown natue defect	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
535	RQ265007	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP28- AP29 from 400KV D/c Existing line	12/Mar/2026	08:00	14/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	12-Mar-26	08:00	14-Mar-26	18:00	
536	RQ265006	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP28- AP29 from 400KV D/c Existing line	12/Mar/2026	08:00	14/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	12-Mar-26	08:00	14-Mar-26	18:00	

537	RQ264961	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MEERUT-MANDOLA (PG) CKT-4		D	CVT replacement work	12/Mar/2026	08:00	13/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time
538	RQ265189	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (PDD JK) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	11/Mar/2026	09:30	11/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	11-Mar-26	09:30	11-Mar-26	18:00	
539	RQ265150	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	11/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	17:00	
540	RQ265023	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2		D	LINE EQUIPMENT AMP WORK	11/Mar/2026	09:00	11/Mar/2026	18:00	line bay amp works	PLANNED	Approved	11-Mar-26	17:00	11-Mar-26	23:59	May be given from 17:00Hrs
541	RQ265131	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2		D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Patran 1	11/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	17:00	
542	RQ265130	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1		D	Line Equipment AMP Work	11/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	17:00	
543	RQ265132	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV NALLAGARH-PATIALA (PG) CKT-1		D	A/R Non Auto required for Saftey of manpower working in 400KV Patiala-Patran 1	11/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	17:00	
544	RQ264812	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For relay testing work & Annual AMP	11/Mar/2026	09:00	11/Mar/2026	18:00	For relay testing work & Annual AMP	PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	18:00	
545	RQ264782	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	For attending shutdown nature defects	11/Mar/2026	09:00	11/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	18:00	
546	RQ264928	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KOTPUTLI-BHIWADI (PG) CKT-1		D	To attend Shutdown natue defect	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
547	RQ264915	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For defect rectification work	11/Mar/2026	08:00	11/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	11-Mar-26	17:00	11-Mar-26	23:59	May be given from 17:00Hrs
548	RQ264997	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-2		D	For defect rectification work	11/Mar/2026	08:00	20/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	11-Mar-26	16:00	20-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
549	RQ264914	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For defect rectification work	11/Mar/2026	08:00	11/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	11-Mar-26	17:00	11-Mar-26	23:59	May be given from 17:00Hrs
550	RQ265208	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Mar/2026	09:30	10/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	10-Mar-26	09:30	10-Mar-26	18:00	
551	RQ264781	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For attending shutdown nature defects	10/Mar/2026	09:00	10/Mar/2026	18:00	For attending shutdown nature defects	PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	18:00	

552	RQ264811	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	For relay testing work & Annual AMP	10/Mar/2026	09:00	10/Mar/2026	18:00	For relay testing work & Annual AMP	PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	18:00	
553	RQ264954	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV HEERAPURA-HINDAUN (RS) CKT-1		D	Retrofitment of Main Bay & Tie Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	10/Mar/2026	09:00	12/Mar/2026	18:00	552A, 552B and 552T Bays are owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	10-Mar-26	09:00	12-Mar-26	18:00	
554	RQ265022	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1		D	LINE EQUIPMENT AMP WORK	10/Mar/2026	09:00	10/Mar/2026	18:00	line bay amp works	PLANNED	Approved	10-Mar-26	17:00	10-Mar-26	23:59	May be given from 17:00Hrs
555	RQ265149	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	10/Mar/2026	09:00	10/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	17:00	
556	RQ264937	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	Relay Testing	10/Mar/2026	09:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	18:00	
557	RQ264703	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	10/Mar/2026	08:00	11/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	10-Mar-26	16:00	11-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
558	RQ264959	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1		D	CVT replacement work	10/Mar/2026	08:00	11/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time
559	RQ264894	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV HAPUR(UP)-MORADABAD(UP) (PG) CKT-1		D	TL DEFECT RECTIFICATION WORK	10/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	11-Mar-26	18:00	
560	RQ264913	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For defect rectification work	10/Mar/2026	08:00	10/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	10-Mar-26	17:00	10-Mar-26	23:59	May be given from 17:00Hrs
561	RQ264704	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	10/Mar/2026	08:00	11/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	10-Mar-26	16:00	11-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
562	RQ264912	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For defect rectification work	10/Mar/2026	08:00	10/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	10-Mar-26	17:00	10-Mar-26	23:59	May be given from 17:00Hrs

563	RQ264706	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-2		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	10/Mar/2026	08:00	11/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	10-Mar-26	15:00	11-Mar-26	23:59	May be given from 15:00Hrs / Max two line shutdown from both ends
564	RQ264705	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BABAI(RS)-BHIWANI(PG) (NRSS36) CKT-1		D	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	10/Mar/2026	08:00	11/Mar/2026	18:00	For stringing work of under construction 765kV D/C Bikaner-III Neemrana-II Transmission Line (TL04)	PLANNED	Approved	10-Mar-26	15:00	11-Mar-26	23:59	May be given from 15:00Hrs / Max two line shutdown from both ends
565	RQ264718	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2		D	For attending S/D nature defects	10/Mar/2026	08:00	10/Mar/2026	18:00	Non Auto of 400 KV CHITTORGARH (RS)-CHITTORGARH (PG) CKT-1	PLANNED	Approved	10-Mar-26	15:00	10-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
566	RQ264927	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	To attend Shutdown natue defect	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
567	RQ264960	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2		D	CVT replacement work	10/Mar/2026	08:00	11/Mar/2026	18:00	CVT replacement work at mandola SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time
568	RQ264971	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-2		D	Busbar relay testing of 453 Bay and Primary stability of Bus-6	09/Mar/2026	18:00	11/Mar/2026	23:59		PLANNED	Approved	09-Mar-26	18:00	11-Mar-26	23:59	May be given from 18:00Hrs
569	RQ264969	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-1		D	Busbar relay testing of 453 Bay and Primary stability of Bus-6	09/Mar/2026	18:00	11/Mar/2026	23:59		PLANNED	Approved	09-Mar-26	18:00	11-Mar-26	23:59	May be given from 18:00Hrs
570	RQ264880	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	for rectification of line defects	09/Mar/2026	10:00	10/Mar/2026	23:00		PLANNED	Approved	09-Mar-26	17:00	10-Mar-26	23:00	May be given from 17:00Hrs
571	RQ265171	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/Mar/2026	10:00	09/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	09-Mar-26	10:00	09-Mar-26	18:00	
572	RQ264879	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	for rectification of line defects	09/Mar/2026	10:00	10/Mar/2026	23:00		PLANNED	Approved	09-Mar-26	17:00	10-Mar-26	23:00	May be given from 17:00Hrs
573	RQ265207	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/Mar/2026	09:30	09/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	09-Mar-26	09:30	09-Mar-26	18:00	

574	RQ265157	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3		C	S/D required for permanent Restoration of line from ERS to New Tower at Loc No 224-228 and 144 which had failed due to massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 &227) and damage to tower No 228.	09/Mar/2026	09:00	23/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	09-Mar-26	09:00	23-Mar-26	18:00	May be given subject to availability of remaining all lines from both ends and no other line shutdown from Samba & Amargarh
575	RQ265158	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4		C	S/D required for permanent Restoration of line from ERS to New Tower at Loc No 224-228 and 144 which had failed due to massive landslides and sinking of major chunk of land in village Parnaut in Ramban Gool very near to Line corridor followed by collapse of 03 No towers (Tower Loc No 225,225 &227) and damage to tower No 228.	09/Mar/2026	09:00	23/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	09-Mar-26	09:00	23-Mar-26	18:00	May be given subject to availability of remaining all lines from both ends and no other line shutdown from Samba & Amargarh
576	RQ265148	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV AMRITSAR-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	09/Mar/2026	09:00	09/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	17:00	
577	RQ265021	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA-SIKAR (PG) CKT-2		D	LINE EQUIPMENT AMP WORK	09/Mar/2026	09:00	09/Mar/2026	18:00	line bay amp works	PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	18:00	
578	RQ264936	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	Relay Testing	09/Mar/2026	09:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	18:00	
579	RQ264680	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		D	For Insulator replacement and SD defects rectifications	09/Mar/2026	08:00	15/Mar/2026	18:00	Non-Auto mode of 400 KV BALLABHGARH (PG)-TUGHLAKABAD(PG) (DTL) CKT-2 required.	PLANNED	Approved	09-Mar-26	08:00	15-Mar-26	18:00	
580	RQ264717	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-1		D	For attending S/D nature defects	09/Mar/2026	08:00	09/Mar/2026	18:00	Non Auto of 400 KV CHITTORGARH (RS)-CHITTORGARH (PG) CKT-2	PLANNED	Approved	09-Mar-26	15:00	09-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time

581	RQ264870	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHIWANI(PG)-KABULPUR(HV) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	09/Mar/2026	08:00	12/Mar/2026	20:00	Non-auto Mode of 400 KV Bawana (CCGPPCL) - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Hisar T/L Ckt-1	PLANNED	Approved	09-Mar-26	08:00	12-Mar-26	20:00	
582	RQ264924	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1		D	To attend Shutdown natue defect	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
583	RQ265004	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP25- AP26 from 400KV D/c Existing line	09/Mar/2026	08:00	11/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	09-Mar-26	08:00	11-Mar-26	18:00	
584	RQ264911	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For defect rectification work	09/Mar/2026	08:00	09/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	09-Mar-26	16:00	09-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
585	RQ264681	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2		D	For Insulator replacement and SD defects rectifications	09/Mar/2026	08:00	15/Mar/2026	18:00	Non-Auto mode of 400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1 required	PLANNED	Approved	09-Mar-26	08:00	15-Mar-26	18:00	
586	RQ265005	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2		D	Overhead crossing work of 765 KV Beawar-Dausa line at loc AP25- AP26 from 400KV D/c Existing line	09/Mar/2026	08:00	11/Mar/2026	18:00	Both Ckt shutdown required of Existing line simulatneously for Overhead crossing work in day time in view of safety measures	PLANNED	Approved	09-Mar-26	08:00	11-Mar-26	18:00	
587	RQ264694	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-SJVN_GEL_SL_BKN2 (SJVNGEL_BKN2) CKT-1		D	for Power Line crossing work AP-8 to AP-9: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction SS) line	09/Mar/2026	07:30	13/Mar/2026	18:30	for Power Line crossing work AP-8 to AP-9: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction SS) line	PLANNED	Approved	09-Mar-26	19:00	13-Mar-26	23:59	May be given from 19:00Hrs
588	RQ265169	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	08/Mar/2026	10:00	08/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	08-Mar-26	10:00	08-Mar-26	18:00	

589	RQ264910	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification work	08/Mar/2026	08:00	08/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	08-Mar-26	16:00	08-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
590	RQ264827	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV RAPS_C(NP)-CHITTORGARH(RS) (PG) CKT-1		D	To attend shutdown nature defects	08/Mar/2026	08:00	10/Mar/2026	18:00	Non auto for 400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	PLANNED	Approved	08-Mar-26	08:00	10-Mar-26	18:00	May be given subject to real time grid condition & NPCIL consent/one ckt shutdown at a time
591	RQ264732	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		D	Fire wall construction	08/Mar/2026	08:00	10/Mar/2026	20:00	Fire wall construction	PLANNED	Approved	08-Mar-26	08:00	10-Mar-26	20:00	
592	RQ264993	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4		D	For defect rectification work	08/Mar/2026	08:00	16/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	08-Mar-26	17:00	16-Mar-26	23:59	May be given from 17:00Hrs
593	RQ264992	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3		D	For defect rectification work	08/Mar/2026	08:00	16/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	08-Mar-26	17:00	16-Mar-26	23:59	May be given from 17:00Hrs
594	RQ264878	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	for rectification of line defects	07/Mar/2026	10:00	08/Mar/2026	23:00		PLANNED	Approved	07-Mar-26	17:00	08-Mar-26	23:00	May be given from 17:00Hrs
595	RQ265166	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV AMRITSAR-JALANDHAR (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/Mar/2026	10:00	07/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	07-Mar-26	10:00	07-Mar-26	18:00	
596	RQ264877	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	for rectification of line defects	07/Mar/2026	10:00	08/Mar/2026	23:00		PLANNED	Approved	07-Mar-26	17:00	08-Mar-26	23:00	May be given from 17:00Hrs
597	RQ265206	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	07/Mar/2026	09:30	07/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	07-Mar-26	09:30	07-Mar-26	18:00	
598	RQ264949	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-2		D	For AMP of Line Bay at Sikar-II Substation	07/Mar/2026	09:00	07/Mar/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	07-Mar-26	16:00	07-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
599	RQ264935	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	Relay Testing	07/Mar/2026	09:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	09:00	07-Mar-26	18:00	
600	RQ264999	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BHIWANI-HISSAR (PG) CKT-1		D	Line Bay AMP work at Hisar end	07/Mar/2026	09:00	07/Mar/2026	18:00	amp work	PLANNED	Approved	07-Mar-26	09:00	07-Mar-26	18:00	
601	RQ264685	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV KANPUR-BALLABHGARH (PG) CKT-3		D	For SD defects rectifications	07/Mar/2026	08:00	07/Mar/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	07-Mar-26	08:00	07-Mar-26	18:00	

602	RQ264830	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1		D	To attend shutdown nature defects	07/Mar/2026	08:00	08/Mar/2026	18:00	Non Auto mode for 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2 and 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	07-Mar-26	08:00	08-Mar-26	18:00	
603	RQ264903	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	07/Mar/2026	08:00	09/Mar/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	07-Mar-26	08:00	09-Mar-26	18:00	May be given subject to real time grid condition/ one line shutdown from both ends
604	RQ265188	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	Retrofitting of electro Mechanical BB relay with numerical Relay	06/Mar/2026	09:30	06/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	06-Mar-26	09:30	06-Mar-26	18:00	
605	RQ264838	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHINMAL-ZERDA (PG) CKT-1		D	Line Bay AMP work at Bhinmal	06/Mar/2026	09:00	06/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Approved	06-Mar-26	15:00	06-Mar-26	23:59	ATC curtailment of 2100MW in NR Export, subjected to WRPC Approval. To be availed from 15:00hrs.
606	RQ264839	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHINMAL-KANKROLI (PG) CKT-1		D	Line Bay AMP work at Bhinmal	06/Mar/2026	09:00	06/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Approved	06-Mar-26	15:00	06-Mar-26	23:59	ATC curtailment of 2100MW in NR Export, subjected to WRPC Approval. To be availed from 15:00hrs.
607	RQ264948	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For AMP of Line Bay at Sikar-II Substation	06/Mar/2026	09:00	06/Mar/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	06-Mar-26	16:00	06-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
608	RQ264998	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHIWADI-HISSAR (PG) CKT-1		D	Line Bay AMP work at Hisar end	06/Mar/2026	09:00	06/Mar/2026	18:00	amp work	PLANNED	Approved	06-Mar-26	09:00	06-Mar-26	18:00	
609	RQ264934	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-2		D	Relay Testing	06/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	09:00	06-Mar-26	18:00	
610	RQ264897	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1		D	TLDEFECT RECTIFICATION WORK	06/Mar/2026	08:00	06/Mar/2026	18:00	400 KV DADRI-Ballabhgarh will be in Non-Auto Mode during outage	PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC consent

611	RQ265118	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1		C	S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud brusts in upper reaches during Aug & Sep'2025 resulting in unequal settlement and subsequently bending of Tower members	06/Mar/2026	08:00	10/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	06-Mar-26	08:00	10-Mar-26	18:00	May be given subject to no other line shutdown in Karcham-Jhakri complex.
612	RQ265173	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	06/Mar/2026	08:00	06/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
613	RQ264635	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA-SIKAR (PG) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	06/Mar/2026	08:00	08/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	06-Mar-26	08:00	08-Mar-26	20:00	Shutdown may be given on daily basis
614	RQ265175	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	AR IN NON AUTO DURING SHUTDOWN OF KURUKSHETRA-NAKODAR LINE	06/Mar/2026	08:00	06/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
615	RQ264871	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG)		C	Replacement of Damaged Conductor in Span 207 - 208	06/Mar/2026	08:00	07/Mar/2026	20:00	Non-auto Mode of 400 KV Kabulpaur - Bhiwani (PG) T/L Ckt - 1 & 400 KV Bhiwani (PG) - Bhiwani (BBMB) T/L Ckt-1	PLANNED	Approved	06-Mar-26	08:00	07-Mar-26	20:00	
616	RQ264739	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV JAIPUR SOUTH-BASSI (PG) CKT-2		D	For attending S/D nature defects	06/Mar/2026	08:00	07/Mar/2026	18:00	DEFECT RECTIFICATION WORK	PLANNED	Approved	06-Mar-26	08:00	07-Mar-26	18:00	
617	RQ265119	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2		D	AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 Ckt-I	06/Mar/2026	08:00	10/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	06-Mar-26	08:00	10-Mar-26	18:00	
618	RQ265174	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	AR IN NON AUTO DURING SHUTDOWN OF KURUKSHETRA-NAKODAR LINE	06/Mar/2026	08:00	06/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	

619	RQ264684	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV KANPUR-BALLABHGARH (PG) CKT-2		D	For SD defects rectifications	06/Mar/2026	08:00	06/Mar/2026	18:00	Non Auto Mode required of other charge ckts	PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
620	RQ264676	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-2		D	For AMP of Line Bay	05/Mar/2026	17:00	05/Mar/2026	23:59		PLANNED	Approved	05-Mar-26	17:00	05-Mar-26	23:59	May be given from 17:00Hrs
621	RQ264933	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV DAUSA(PBDTL)-JAIPUR SOUTH(PG) (PB_DAUSA_TL) CKT-1		D	Relay Testing	05/Mar/2026	09:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	09:00	05-Mar-26	18:00	
622	RQ264953	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1		C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-1 at Heerapura GSS	05/Mar/2026	09:00	09/Mar/2026	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	05-Mar-26	09:00	09-Mar-26	18:00	
623	RQ264836	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal	05/Mar/2026	09:00	05/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Approved	05-Mar-26	09:00	05-Mar-26	18:00	
624	RQ264896	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1		D	TLDEFECT RECTIFICATION WORK	05/Mar/2026	08:00	05/Mar/2026	18:00	400 KV DADRI-Ballabhgarh will be in Non-Auto Mode during outage	PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
625	RQ264907	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-1		D	For defect rectification work	05/Mar/2026	08:00	05/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	05-Mar-26	16:00	05-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
626	RQ264967	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	Line bay AMP work	05/Mar/2026	08:00	06/Mar/2026	18:00	Line CT replacement work at DTL Bawana SS	PLANNED	Approved	05-Mar-26	08:00	06-Mar-26	18:00	
627	RQ264957	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	CVT replacement work	05/Mar/2026	08:00	07/Mar/2026	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time
628	RQ264958	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	CT replacement work	05/Mar/2026	08:00	07/Mar/2026	18:00	Line CT replacement work at DTL Bawana SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time
629	RQ264982	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-3		D	For insulator replacement work	05/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	08-Mar-26	18:00	
630	RQ264983	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-4		D	For insulator replacement work	05/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	08-Mar-26	18:00	

631	RQ264771	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package - Shutdown required for Re-installation of Aviation globules on OPGW	05/Mar/2026	08:00	05/Mar/2026	18:00	Shutdown required for Re-installation of Aviation globules on OPGW	PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
632	RQ264996	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV SIKAR(PG)-KHETRI (PKTSL) (PKTSL) CKT-1		D	For defect rectification work	05/Mar/2026	08:00	10/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	05-Mar-26	16:00	10-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
633	RQ264731	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MAINPURI-BALLABHGARH (PG) CKT-2		D	Fire wall construction	05/Mar/2026	08:00	07/Mar/2026	20:00	Fire wall construction	PLANNED	Approved	05-Mar-26	08:00	07-Mar-26	20:00	
634	RQ264829	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2		D	To attend shutdown nature defects	05/Mar/2026	08:00	06/Mar/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	PLANNED	Approved	05-Mar-26	08:00	06-Mar-26	18:00	
635	RQ264708	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-2		C	AMP work at RRVPNL Station end.	04/Mar/2026	16:00	05/Mar/2026	04:00		PLANNED	Approved	04-Mar-26	17:00	05-Mar-26	04:00	May be given from 17:00Hrs
636	RQ265164	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV MOGA-JALANDHAR (PG) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	04/Mar/2026	10:00	04/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	04-Mar-26	10:00	04-Mar-26	18:00	
637	RQ264846	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Insulator replacement work and shutdown defect rectification work	04/Mar/2026	09:00	14/Mar/2026	20:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Approved	04-Mar-26	15:00	14-Mar-26	23:59	ATC curtailment of 2100MW in NR Export, subjected to WRPC Approval. To be availed from 15:00hrs. One ckt at time to be availed.
638	RQ265109	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	SD required for Removal of OPGW work under ULDC scheme.	04/Mar/2026	09:00	05/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Approved	04-Mar-26	09:00	05-Mar-26	18:00	
639	RQ264847	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Insulator replacement work and shutdown defect rectification work	04/Mar/2026	09:00	14/Mar/2026	20:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Approved	15-Mar-26	15:00	25-Mar-26	23:59	ATC curtailment of 2100MW in NR Export, subjected to WRPC Approval. To be availed from 15:00hrs. One ckt at time to be availed.
640	RQ264837	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-2		D	Line Bay AMP work at Bhinmal	04/Mar/2026	09:00	04/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Approved	04-Mar-26	09:00	04-Mar-26	18:00	
641	RQ264655	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV KANKROLI-ZERDA (PG) CKT-1		D	Insulator replacement work	04/Mar/2026	08:00	14/Mar/2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 2	PLANNED	Rejected					Duplicate entry
642	RQ264656	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV KANKROLI-ZERDA (PG) CKT-2		D	Insulator replacement work	04/Mar/2026	08:00	14/Mar/2026	18:00	Non Auto of 400 KV Kankroli-Zerda CKT 1	PLANNED	Rejected					Duplicate entry
643	RQ264906	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV KHETRI (PKTSL)-BHIWADI(PG) (PBTSL) CKT-2		D	For defect rectification work	04/Mar/2026	08:00	04/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	04-Mar-26	16:00	04-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time

644	RQ265016	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	04/Mar/2026	08:00	06/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	04-Mar-26	14:00	06-Mar-26	23:00	Shutdown may be given on daily basis from 14:00Hrs
645	RQ264826	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1		D	To attend shutdown nature defects	04/Mar/2026	08:00	07/Mar/2026	18:00	Non auto for 400 KV RAPS_C(NP)-CHITTORGARH (RS) (PG) CKT-1	PLANNED	Approved	04-Mar-26	08:00	07-Mar-26	18:00	
646	RQ265015	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV NEEMRANA-SIKAR (PG) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	04/Mar/2026	08:00	06/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	04-Mar-26	14:00	06-Mar-26	23:00	Shutdown may be given on daily basis from 14:00Hrs
647	RQ264675	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV FATEHGARH_II(PG)-FATEHGARH POOLING(FBTL) (FBTL) CKT-1		D	For AMP of Line Bay	03/Mar/2026	17:00	03/Mar/2026	23:59		PLANNED	Approved	03-Mar-26	17:00	03-Mar-26	23:59	May be given from 17:00Hrs
648	RQ265161	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Mar/2026	10:00	03/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	03-Mar-26	10:00	03-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
649	RQ265187	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KISHTWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-2		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Mar/2026	09:30	03/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	03-Mar-26	09:30	03-Mar-26	18:00	
650	RQ265139	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KISHENPUR-SAMBA (PG) CKT-2		D	Line Equipment AMP Work	03/Mar/2026	09:00	03/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	03-Mar-26	09:00	03-Mar-26	17:00	
651	RQ264893	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1		D	TLDEFECT RECTIFICATION WORK	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
652	RQ264956	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1		D	CVT replacement work	03/Mar/2026	08:00	04/Mar/2026	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time
653	RQ264828	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1		D	To attend shutdown nature defects	03/Mar/2026	08:00	04/Mar/2026	18:00	Non auto for 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 & 400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-2	PLANNED	Approved	03-Mar-26	08:00	04-Mar-26	18:00	
654	RQ264970	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-2		D	Busbar relay testing of 438 and 444 Bay and Primary stability of Bus-6	02/Mar/2026	18:00	07/Mar/2026	23:59		PLANNED	Approved	02-Mar-26	18:00	07-Mar-26	23:59	May be given from 18:00Hrs
655	RQ264968	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-1		D	Busbar relay testing of 438 and 444 Bay and Primary stability of Bus-6	02/Mar/2026	18:00	07/Mar/2026	23:59		PLANNED	Approved	02-Mar-26	18:00	07-Mar-26	23:59	May be given from 18:00Hrs

656	RQ264674	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV FATEHGARH_II(PG)-FATEHGARH_III(PG) (PRTL) CKT-2		D	For AMP of Line Bay	02/Mar/2026	17:00	02/Mar/2026	23:59		PLANNED	Approved	02-Mar-26	17:00	02-Mar-26	23:59	May be given from 17:00Hrs
657	RQ264707	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV FATEHGARH_III(PG)-JAISALMER(RS) (PRTL) CKT-1		C	AMP work at RRVPNL Station end.	02/Mar/2026	16:00	03/Mar/2026	04:00		PLANNED	Approved	02-Mar-26	17:00	03-Mar-26	04:00	May be given from 17:00Hrs
658	RQ265160	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV CHAMBA-JALANDHAR (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Mar/2026	10:00	02/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	02-Mar-26	10:00	02-Mar-26	18:00	
659	RQ265186	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1		D	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Mar/2026	09:30	02/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	02-Mar-26	09:30	02-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
660	RQ265108	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	SD required for Removal of OPGW work under ULDC scheme.	02/Mar/2026	09:00	05/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Approved	02-Mar-26	09:00	05-Mar-26	18:00	
661	RQ265138	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV KISHENPUR-SAMBA (PG) CKT-1		D	Line Equipment AMP Work	02/Mar/2026	09:00	02/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	02-Mar-26	09:00	02-Mar-26	17:00	
662	RQ264991	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2		D	For defect rectification work	02/Mar/2026	08:00	07/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	02-Mar-26	17:00	07-Mar-26	23:59	May be given from 17:00Hrs
663	RQ264990	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1		D	For defect rectification work	02/Mar/2026	08:00	07/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	02-Mar-26	17:00	07-Mar-26	23:59	May be given from 17:00Hrs
664	RQ264872	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BHIWADI-HISSAR (PG) CKT-3		D	RECTIFICATION OF SHUTDOWN NATURE DEFECTS	02/Mar/2026	08:00	03/Mar/2026	18:00	Non-auto Mode of 400 KV Hisar - Bhiwadi T/L Ckt - 2	PLANNED	Approved	02-Mar-26	08:00	03-Mar-26	18:00	
665	RQ264952	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2		C	Retrofitment of Line Isolator of Bassi-Heerapura ckt-2 at Heerapura GSS	01/Mar/2026	09:00	04/Mar/2026	18:00	Line along with Line Bay is owned by POWERGRID in the premises of RVPN Heerapura GSS	PLANNED	Approved	01-Mar-26	09:00	04-Mar-26	18:00	
666	RQ264764	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1		D	For OPGW Diamond creation with Agra-Dausa (B/W TN-309-310) under 'OPGW-01' Package - Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)	01/Mar/2026	08:00	01/Mar/2026	18:00	Shutdown required for Diamond creation with Agra-Dausa line (B/W TN-309-310)	PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	

667	RQ264984	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1		D	Replacement of Porcelein LA with Polymer LA.	01/Mar/2026	08:00	01/Mar/2026	22:00	To be availed in February 2026	PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	22:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation evacuation constraints
668	RQ264726	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1		C	Jack Bus replacement work & relay testing.	01/Mar/2026	08:00	04/Mar/2026	20:00	Jack Bus replacement work & relay testing.	PLANNED	Rejected.					Already availed
669	RQ264634	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA-SIKAR (PG) CKT-1		D	Power Line crossing by 765 KV D/C Sikar II-Narela TL (TL01) under PSKTL	01/Mar/2026	08:00	05/Mar/2026	20:00	Over Head Power Line crossing work	PLANNED	Approved	01-Mar-26	08:00	05-Mar-26	20:00	Shutdown may be given on daily basis
670	RQ264863	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA-SIKAR (PG) CKT-1		D	Non-Auto mode for on line PID testing of porcelain Disc insulators	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto mode for on line PID testing of porcelain Disc insulators	PLANNED	Approved	01-Mar-26	08:00	31-Mar-26	18:00	
671	RQ264729	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA-BALLABHGARH (PG) CKT-1		C	Jack Bus replacement work & relay testing.	01/Mar/2026	08:00	04/Mar/2026	20:00	Jack Bus replacement work & relay testing.	PLANNED	Rejected.					Already availed
672	RQ264978	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-3		D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00	To be availed from 24.02.2026 to 27.02.2026	PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	
673	RQ264955	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1		D	CVT replacement work	01/Mar/2026	08:00	02/Mar/2026	18:00	Line CVT replacement work at DTL Bawana SS	PLANNED	Approved					May be given for one day/ One line shutdown at a time
674	RQ264979	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-4		D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00	To be availed from 24.02.2026 to 27.02.2026	PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	
675	RQ265028	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV NEEMRANA(PG)-SIKAR_2(PSTL) (PSTL) CKT-1		D	For defect rectification work	01/Mar/2026	08:00	15/Mar/2026	18:00	non auto of other charge ckts required	PLANNED	Approved	01-Mar-26	16:00	15-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
676	RQ264775	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2		D	For OPGW replacement works between TN-49 to TN-50	01/Mar/2026	08:00	04/Mar/2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	Non auto may be given
677	RQ264981	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-2		D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	
678	RQ264977	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-2		D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00	To be availed from 20.02.2026 to 23.02.2026	PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	
679	RQ264769	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-26	08:00	31-Mar-26	18:00	

680	RQ264770	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package - Shutdown required for Removal of Aviation globules from the earthwire	01/Mar/2026	08:00	01/Mar/2026	18:00	Shutdown required for Removal of Aviation globules from the earthwire	PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	
681	RQ264774	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1		D	For OPGW replacement works between TN-49 to TN-50	01/Mar/2026	08:00	04/Mar/2026	18:00	Non-Auto required for OPGW replacement works	PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	Non auto may be given
682	RQ264762	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-2		D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-26	08:00	31-Mar-26	18:00	
683	RQ264768	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-26	08:00	31-Mar-26	18:00	
684	RQ264730	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MAINPURI-BALLABHGARH (PG) CKT-1		C	Jack Bus replacement work & relay testing.	01/Mar/2026	08:00	04/Mar/2026	20:00	Jack Bus replacement work & relay testing.	PLANNED	Rejected.					Already availed
685	RQ264727	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2		C	Jack Bus replacement work & relay testing.	01/Mar/2026	08:00	04/Mar/2026	20:00	Jack Bus replacement work & relay testing.	PLANNED	Rejected.					Already availed
686	RQ265117	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1		D	AR in non auto mode for Permanent restoration of 400 KV Rampur-Nalagarh TL at Tower No 343 Ckt-II	01/Mar/2026	08:00	05/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	01-Mar-26	08:00	05-Mar-26	18:00	
687	RQ264765	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA-BHIWADI (PG) CKT-1		D	For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package	01/Mar/2026	08:00	07/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-26	08:00	07-Mar-26	18:00	
688	RQ264767	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1		D	For OPGW installation works under 'OPGW-02' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-26	08:00	31-Mar-26	18:00	
689	RQ264728	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BALLABHGARH-GURGAON (PG) CKT-1		C	Jack Bus replacement work & relay testing.	01/Mar/2026	08:00	04/Mar/2026	20:00	Jack Bus replacement work & relay testing.	PLANNED	Rejected.					Already availed
690	RQ264864	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA-SIKAR (PG) CKT-2		D	Non-Auto mode for on line PID testing of porcelain Disc insulators	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto mode for on line PID testing of porcelain Disc insulators	PLANNED	Approved	01-Mar-26	08:00	31-Mar-26	18:00	
691	RQ265014	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA-SIKAR (PG) CKT-2		D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	01/Mar/2026	08:00	03/Mar/2026	20:00	Power Line crossing by 765 KV D/C Sikar II- Khetri TL under PSKTL	PLANNED	Approved	01-Mar-26	08:00	03-Mar-26	20:00	Shutdown may be given on daily basis

692	RQ264902	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV JAIPUR SOUTH-BASSI (PG) CKT-1		D	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	01/Mar/2026	08:00	03/Mar/2026	18:00	For Stringing work at powerline crossing by under construction 765 kv D/C Beawar-Dausa(Part-II) Transmission Line.	PLANNED	Approved	01-Mar-26	08:00	03-Mar-26	18:00	May be given subject to real time grid condition/ one line shutdown from both ends
693	RQ264985	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2		D	Replacement of Porcelein LA with Polymer LA.	01/Mar/2026	08:00	01/Mar/2026	22:00	To be availed in February 2026	PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	22:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation evacuation constraints
694	RQ265116	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2		C	S/D required for permanent restoration of Tower which has been restored on ERS after bypassing LOC No 343 which became critical due to unequal settlement of land near and around the tower caused by incessant rains, land slides due to cloud brusts in upper reaches during Aug & Sep'2025 resulting in unequal settlement and subsequently bending of Tower members	01/Mar/2026	08:00	05/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	01-Mar-26	08:00	05-Mar-26	18:00	May be given subject to no other line shutdown in Karcham-Jhakri complex
695	RQ264763	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package - Shutdown required for Diamond creation works	01/Mar/2026	08:00	01/Mar/2026	18:00	Shutdown required for Diamond creation works	PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	
696	RQ264761	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AGRA(PG)-DAUSA(PBDTL) (PB_DAUSA_TL) CKT-1		D	For OPGW installation works under 'OPGW-01' Package	01/Mar/2026	08:00	31/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-26	08:00	31-Mar-26	18:00	
697	RQ264980	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-1		D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	
698	RQ264976	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MAHARANIBAGH (PG)-NARELA(PNTL) (PG) CKT-1		D	For insulator replacement work	01/Mar/2026	08:00	04/Mar/2026	18:00	To be availed from 20.02.2026 to 23.02.2026	PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	

699	RQ264766	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AGRA-BHIWADI (PG) CKT-2		D	For OPGW Diamond creation at crossing with Agra-Bhiwadi Line under 'OPGW-01' Package	01/Mar/2026	08:00	07/Mar/2026	18:00	Non-Auto required for OPGW installation works	PLANNED	Approved	01-Mar-26	08:00	07-Mar-26	18:00	
700	RQ264690	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2		C	1) for Erection and Stringing work of under construction Loop In and Loop Out of both circuits of 400 kV Bikaner_2 (PBTSL)-Bikaner(PG) line at Bikaner-3 (under construction SS) 2) For Power line crossing work AP-10 to AP-11: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction ss) line	01/Mar/2026	07:30	15/Mar/2026	18:30	1) for Erection and Stringing work of under construction Loop In and Loop Out of both circuits of 400 kV Bikaner_2 (PBTSL)-Bikaner(PG) line at Bikaner-3 (under construction SS) 2) For Power line crossing work AP-10 to AP-11: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction	PLANNED	Conditionally Approved	20-Feb-26	07:30	03-Mar-26	18:30	Powergrid shall explore the charging of 400kV Bikaner-Bikaner2 line on ERS tower and confirm the same before applying for s/d on d-3 basis. NRLDC has intimated that if s/d is availed by Powergrid without ERS, then to maintain SCR above 5, 800MW RE curtailment would be required comprising of GNA and T-GNA at Bikaner2. Further, after this shutdown there is drastic reduction in SCR at Bikaner2 and Bikaner-1, hence, may require a further RE curtailment of 750 MW at Bikaner-1 and 700 MW at Bikaner2 to maintain SCR to pre-shutdown level at Bikaner and Bikaner2 pooling stations. In this regard, NRLDC shall issue prior communication to concerened RE Generators and beneficiaries at least 2 days before s/d facilitation.
701	RQ264689	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1		C	1) for Erection and Stringing work of under construction Loop In and Loop Out of both circuits of 400 kV Bikaner_2 (PBTSL)-Bikaner(PG) line at Bikaner-3 (under construction SS) 2) For Power line crossing work AP-10 to AP-11: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction ss) line	01/Mar/2026	07:30	15/Mar/2026	18:30	1) for Erection and Stringing work of under construction Loop In and Loop Out of both circuits of 400 kV Bikaner_2 (PBTSL)-Bikaner(PG) line at Bikaner-3 (under construction SS) 2) For Power line crossing work AP-10 to AP-11: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction	PLANNED	Conditionally Approved	20-Feb-26	07:30	03-Mar-26	18:30	
702	RQ265101	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV NEWWANPOH(PG)-BAGLIHAR(JK) (JKSPDCL) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	18:00	

703	RQ265099	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	18:00	
704	RQ265105	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KURUKSHETRA-JIND (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	18:00	
705	RQ265107	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KURUKSHETRA(PG)-NAKODAR(PSG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	18:00	
706	RQ265106	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KURUKSHETRA-JIND (PG) CKT-2		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	18:00	
707	RQ265102	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	18:00	
708	RQ265104	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV JALANDHAR(PG)-NAKODAR(PSG) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	18:00	
709	RQ265103	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	18:00	
710	RQ265100	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV BAGLIHAR(JK)-KISHENPUR(PG) (JKSPDCL) CKT-3		D	NON - AUTO MODE required for OPGW installation works under ULDC scheme approved vide 68th NRPC Meeting dated 11.09.2023.	01/Mar/2026	07:00	31/Mar/2026	18:00	Under Construction hea. Kindly approve.	PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	18:00	
711	RQ264563	OCC_240	sldcps_sd	AC TRANSMISSI	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BBMB	D	Annual maintenance and Protection testing of bay equipments and realy settings updation.	31/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Approved	31-Mar-26	08:00	31-Mar-26	18:00	

712	RQ264558	OCC_240	sldcps_sd	AC TRANSMISSI	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	Annual maintenance and Protection testing of bay equipments and relay settings updation.	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	30-Mar-26	08:00	30-Mar-26	18:00	
713	RQ265855	OCC_240	bbmb_sd	AC TRANSMISSI	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWER GRID,BB MB	D	General Mtc.of Line	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
714	RQ265843	OCC_240	bbmb_sd	AC TRANSMISSI	400 KV PANCHKULA(PG)-PANIPAT(BB) (PG) CKT-1	POWER GRID,BB MB	D	Yearly mtc of line	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
715	RQ265908	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	D	Protection test of 80 MVar Line reactor. Line to be charged with new Line reactor after retrofitment under ADDCAP.	31/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Approved	31-Mar-26	08:00	31-Mar-26	18:00	
716	RQ265985	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWER GRID	D	Testing & Maintenance work	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	30-Mar-26	08:00	30-Mar-26	18:00	
717	RQ265639	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	"LBB Relay Retrofitment_Main Bay & Tie Bay A/r of another ckt to be disabled"	30/Mar/2026	03:00	31/Mar/2026	18:00		PLANNED	Approved	30-Mar-26	03:00	31-Mar-26	18:00	
718	RQ265638	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	"LBB Relay Retrofitment_Main Bay & Tie Bay A/r of another ckt to be disabled"	27/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	28-Mar-26	18:00	
719	RQ265984	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Testing & Maintenance work	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
720	RQ266120	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	D	"LBB testing of Tie Bay 428 after retrofitment of old LBB relay with process bus LBB relay (GIS 1 & GIS 2 tie bay). 400 kV Knp GIS 1 will be charged through 427 Main bay A/r of another ckt to be disabled"	26/Mar/2026	14:00	26/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	14:00	26-Mar-26	18:00	
721	RQ265906	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	C	Installation of bushing in new line reactor of Ballabhgarh-1 line. Existing MELCO make 80 MVAr line reactor is to be retrfofitted under ADDCAP	26/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	27-Mar-26	18:00	
722	RQ265740	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-2	POWER GRID	D	Replacement of Porcelein LA with Polymer LA.	25/Mar/2026	08:00	25/Mar/2026	18:00	to be availed in February 2026	PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation evacuation constraints

723	RQ266110	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	AUTORECLOSURE OFF OF 400 KV VARANASI SARNATH 1 IS REQUIRED TO FACILITATE SHUTDOWN OF 400 KV VARANASI SARNATH 2 LINE	25/Mar/2026	07:00	26/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	07:00	26-Mar-26	18:00	
724	RQ266111	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	Shutdown nature maintenance work	25/Mar/2026	07:00	26/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	07:00	26-Mar-26	18:00	
725	RQ265739	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV TEHRI(THDC)-KOTESHWAR(PG) (PG) CKT-1	POWER GRID	D	Replacement of Porcelein LA with Polymer LA.	24/Mar/2026	08:00	24/Mar/2026	18:00	to be availed in February 2026	PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/PG consent/No generation evacuation constraints
726	RQ266027	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Preventive Maintenance and testing work.	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	16:00	24-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
727	RQ265496	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWER GRID	D	SHUTDOWN NATURE MAINTANANCE WORK	24/Mar/2026	07:00	25/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	07:00	25-Mar-26	18:00	
728	RQ265497	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2	POWER GRID	D	NON AUTO OF 400 KV VARANASI SARNATH 2 REQUIRED TO FACILITATE SHUTDOWN OF 400 KV VARANASI SARNATH 1 LINE	24/Mar/2026	07:00	25/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	07:00	25-Mar-26	18:00	
729	RQ265297	OCC_240	sldcdv_sd	AC TRANSMISSI	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWER GRID	D	CCGT Bawan requested for jack bus replacement of400kV Jack bus R , Y , B phases of bay 413.	23/Mar/2026	09:00	26/Mar/2026	16:00	line require eath at Bahadurgarh end	PLANNED	Approved	23-Mar-26	09:00	26-Mar-26	16:00	
730	RQ265695	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	NON AUTO MODE CKT1 DURING TLA WORK OF CKT 2	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	May be given subject to real time grid conditions
731	RQ265696	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	TLA INSTALLATION BY AGENCY	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC consent
732	RQ265706	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWER GRID	D	Mid span joint rectification work.	22/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	22-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC consent
733	RQ265707	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	D	Non auto mode of 400 kv allahabad kanpur gis ckt 2 for mid span joint rectification work.	22/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	22-Mar-26	18:00	May be given subject to real time grid conditions
734	RQ265763	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWER GRID	D	CVT replacement work	22/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time

735	RQ265673	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWER GRID	C	"Retrofitment of entire conventional protection system of 400 kV Knp GIS 2 Line with Process bus based protection/ SAS system. 400 kV Kanpur GIS 2 Line will be charged through 429 Main Bay. After this 428 Tie Bay will be charged. Relays at Kanpur GIS end will also be retrofitted during s/d A/r of another ckt to be disabled"	22/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	26-Mar-26	18:00	
736	RQ265488	OCC_240	sldcdv_sd	AC TRANSMISSIO	400 KV BAMNOLI(DV)-DWARKA (PG) (PG) CKT-1	POWER GRID	D	replacement of damaged clmaps , connectors and bay tighening.	21/Mar/2026	07:00	21/Mar/2026	13:00		PLANNED	Approved	21-Mar-26	07:00	21-Mar-26	13:00	
737	RQ265762	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1	POWER GRID	D	CVT replacement work	20/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
738	RQ265651	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	"For AMP of Line Bay equipments with non-switchable Line Reactor of 400 kV Mainpuri – Fatehpur ckt-1 at Mainpuri SS A/r of another ckt to be disabled"	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
739	RQ265888	OCC_240	rampur_sd	AC TRANSMISSIO	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-1	POWER GRID	C	HV testing of unit 5 R-phase G4 compartment after attending the gas leakage fault..	20/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	23-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/THDC consent/No generation evacuation constraints
740	RQ265795	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	TWFL Installation at Bassi end.	20/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	21-Mar-26	18:00	
741	RQ264475	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWER GRID	C	* Plan Shutdown of 400KV Singrauli(NTPC) Line Bay(Bay no.91) and 400KV Sarojininagar-Singrauli (NTPC) Line for bay maintenan	19/Mar/2026	09:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	09:00	19-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NTPC & PG consent
742	RQ265619	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-1	POWER GRID	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	19/Mar/2026	07:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	07:00	19-Mar-26	18:00	
743	RQ265621	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-1	POWER GRID	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	18/Mar/2026	07:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	07:00	18-Mar-26	18:00	
744	RQ265600	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWER GRID	D	"Line Bay AMP work. A/r of another ckt to be disabled"	17/Mar/2026	09:30	17/Mar/2026	17:30		PLANNED	Approved	17-Mar-26	09:30	17-Mar-26	17:30	

745	RQ265672	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWER GRID	C	"Retrofitment of entire conventional protection system of 400 kV Knp GIS 1 Line with Process bus-based protection/SAS system. On 20-03-2026, Kanpur-Kanpur GIS-1 line shall be charged with 427 Main bay only & 428 tie bay will be under s/d till retrofitment of GIS-2 line protection system A/r of another ckt to be disabled"	17/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	21-Mar-26	18:00	
746	RQ265622	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV GORAKHPUR(PG)-GORAKHPUR(UP) (PG) CKT-2	POWER GRID	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	17/Mar/2026	07:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	07:00	17-Mar-26	18:00	
747	RQ265935	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	D	"LBB testing of Tie Bay-419 after retrofitment of old LBB relay with process bus LBB relay for 400 kV Knp Auraiya 1 & 400 kV Knp Blb line 3. 400 kV Knp Auraiya 1 will be charged through 418 Main bay A/r of another ckt to be disabled"	16/Mar/2026	14:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	14:00	16-Mar-26	18:00	
748	RQ265601	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWER GRID	D	"Line Bay AMP work. A/r of another ckt to be disabled"	16/Mar/2026	09:30	16/Mar/2026	17:30		PLANNED	Approved	16-Mar-26	09:30	16-Mar-26	17:30	
749	RQ266113	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	16/Mar/2026	08:00	16/Mar/2026	18:00	Kindly approve	PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
750	RQ266112	OCC_240	cpcc2_sd	AC TRANSMISSIO	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWER GRID	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	16/Mar/2026	08:00	16/Mar/2026	18:00	Kindly approve	PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
751	RQ265891	OCC_240	rampur_sd	AC TRANSMISSIO	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWER GRID	C	To attend the Sf6 gas leakage in R Phase G4 compartrmen of tunit -5	16/Mar/2026	08:00	25/Mar/2026	18:00	The line shutdown required because unit -5 G4 compartment is below nallagarh ckt-1	PLANNED	Approved	16-Mar-26	08:00	25-Mar-26	18:00	

752	RQ266117	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWER GRID	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	16/Mar/2026	08:00	16/Mar/2026	18:00	Kindly approve	PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
753	RQ266116	OCC_240	cpcc2_sd	AC TRANSMISSI	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWER GRID	D	AR in non auto mode required for safety purpose for working in 400KV Jalandhar-Hamirpur line.	16/Mar/2026	08:00	16/Mar/2026	18:00	Kindly approve	PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
754	RQ265535	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV AGRA-BASSI (PG) CKT-1	POWER GRID	D	AMP OF LINE RECATOR, REATOR BAY & LINE BAY	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
755	RQ265765	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MEERUT-MANDOLA (PG) CKT-2	POWER GRID	D	CVT replacement work	14/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
756	RQ265596	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWER GRID	D	"For LBB relay retrofitting work at Bareilly(UPPTCL) end. Additionally AR Non-Auto of 400kV BAREILLY(UPPTCL)-BAREILLY-1 is also required to facilitate shutdown nature defects rectification in line by TLM/Bareilly. A/r of another ckt to be disabled"	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
757	RQ265519	OCC_240	ntpcos_sd	AC TRANSMISSI	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWER GRID	C	Allahabad line-02 Testing, A/R check	13/Mar/2026	08:00	13/Mar/2026	18:00	LINE SHUTDOWN REQUIRED	PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ PG consent
758	RQ265595	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV BAREILLY_2-BAREILLY (PG) CKT-1	POWER GRID	D	"For LBB relay retrofitting work at Bareilly(UPPTCL) end. Additionally AR Non-Auto of 400kV BAREILLY(UPPTCL)-BAREILLY-2 is also required to facilitate shutdown nature defects rectification in line by TLM/Bareilly. A/r of another ckt to be disabled"	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	

759	RQ265677	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWER GRID	C	"Retrofitment of entire conventional protection system of 400 kV Knp Blb 3 Line with Process bus based protection/ SAS system. 400 kV Kanpur Blb 3 Line will be charged through 420 Main Bay. After this 419 Tie Bay will be charged A/r of another ckt to be disabled"	13/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	16-Mar-26	18:00	
760	RQ265502	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV BAREILLY_2-JAULJIVI (PG) CKT-2	POWER GRID	D	"For attending Shutdown Nature Defects under Sitarganj,Bareilly and Pithoragarh TLM Jurisdiction A/r of another ckt to be disabled"	12/Mar/2026	10:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	10:00	12-Mar-26	18:00	
761	RQ265764	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV MEERUT-MANDOLA (PG) CKT-1	POWER GRID	D	CVT replacement work	12/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
762	RQ265594	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	C	NHAI Line diversion work	12/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	27-Mar-26	18:00	May be given subject to no other line shutdown from both end.
763	RQ265972	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV AGRA(PG)-AGRA(UP) (PG) CKT-1	POWER GRID	D	For replacement of defective CLR insulators and jumper replacement	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
764	RQ265522	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWER GRID	D	for overhead crossing of UNDER CONSTRUCTION 765 KV NEEMRANA-BAREILLY LINE	12/Mar/2026	07:00	16/Mar/2026	19:00		PLANNED	Approved	12-Mar-26	07:00	16-Mar-26	19:00	
765	RQ265521	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	for overhead crossing of UNDER CONSTRUCTION 765 KV NEEMRANA-BAREILLY LINE	12/Mar/2026	07:00	16/Mar/2026	19:00		PLANNED	Approved	12-Mar-26	07:00	16-Mar-26	19:00	
766	RQ266092	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWER GRID	D	for overhead crossing of UNDER CONSTRUCTION 765 KV NEEMRANA-BAREILLY LINE	12/Mar/2026	07:00	16/Mar/2026	19:00		PLANNED	Approved	12-Mar-26	07:00	16-Mar-26	19:00	
767	RQ265501	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV BAREILLY_2-JAULJIVI (PG) CKT-1	POWER GRID	D	"For attending Shutdown Nature Defects under Sitarganj, Bareilly and Pithoragarh TLM Jurisdiction A/r of another ckt to be disabled"	11/Mar/2026	10:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	10:00	11-Mar-26	18:00	
768	RQ265543	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-1	POWER GRID	D	Replacement of defective CLR insulators	11/Mar/2026	09:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	18:00	
769	RQ265544	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV AURAIYA(NT)-AGRA(PG) (PG) CKT-2	POWER GRID	D	Non-auto mode for shutdown of circuit-1	11/Mar/2026	09:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	18:00	

770	RQ264414	OCC_240	stuup_sd	AC TRANSMISSI	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-2(PG) LINE FOR CT/CVT TANDELTA TESTING AND BAY MAINTENANCE.	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	May be given subject to real time grid condition/ One line shutdown at a time
771	RQ266089	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWER GRID	D	For Construction work under Mainpuri Substation Extension package SS-103_Treminations, testing, commissioning of LR and associated Bay A/r of another ckt to be disabled	11/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	20-Mar-26	18:00	
772	RQ264623	OCC_240	sterlite_sd	AC TRANSMISSI	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Shutdown required for Commencement of Tapping at 400Kv Kota Merta line for LILO of one circuit of 400kV Kota Merta T/L at Beawar S/s	10/Mar/2026	09:00	16/Mar/2026	18:00	Shutdown required	PLANNED	Approved	10-Mar-26	09:00	16-Mar-26	18:00	
773	RQ265709	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	"400 KV ALLAHABAD FATEHPUR 2 INSULATOR REPLACEMENT WORK BY AGENCY by ALLAHABAD TLM Sag plate adjustment and shut down works by Fatehpur TLM"	10/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	12-Mar-26	18:00	
774	RQ265708	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	NON AUTO MODE OF 400KV ALLAHABAD FATEHPUR 1 DURING INSULATOR REPLACEMENT WORK IN CKT 2.	10/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	12-Mar-26	18:00	
775	RQ265719	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWER GRID	D	LINE EQUIPMENT AMP WORK	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
776	RQ266012	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	For diamond formation	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
777	RQ264415	OCC_240	stuup_sd	AC TRANSMISSI	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	C	* SHUTDOWN OF 400KV PANKI-FATEHPUR-1(PG) LINE FOR ADJUSTING OF R PHASE,B BUS PANTOGRAPH ISOLATOR.	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
778	RQ266013	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	For diamond formation	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	

779	RQ265674	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1	POWER GRID	C	"Retrofitment of entire conventional protection system of 400 kV Knp Auraiya Line 1 with Process bus based protection/ SAS system. On 12-03-2026, Auraiya-1 line will be charged through 418 Main bay only. 419 Tie bay will remain under S/d for retrofitment of protection system of 400 kV Knp Blb 3 line A/r of another ckt to be disabled"	09/Mar/2026	14:00	12/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	14:00	12-Mar-26	18:00	
780	RQ265536	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	"To connect 400KV Sikar-1 line bay jumper droppings directly to LA. Also, DAC replacement in Y-phase CB to be done. A/r of another ckt to be disabled"	09/Mar/2026	08:00	09/Mar/2026	20:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	20:00	
781	RQ265612	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV FATEHPUR-MAINPURI (PG) CKT-1	POWER GRID	D	Diamond formation work	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
782	RQ265718	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	LINE EQUIPMENT AMP WORK	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
783	RQ265895	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-2	POWER GRID	C	CGL make CB interrupter overhauling of Bay-405 at Kanpur	09/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	14-Mar-26	18:00	
784	RQ265613	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV FATEHPUR-MAINPURI (PG) CKT-2	POWER GRID	D	Diamond formation work.	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
785	RQ265676	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	D	"LBB testing of Tie Bay-413 after retrofitment of old LBB relay with process bus LBB relay for 400 kV Knp Auraiya 2 & 400 kV Knp Blb line 2. 400 kV Kanpur Blb 2 Line will be charged through 412 Main Bay. After this 413 Tie Bay will be charged A/r of another ckt to be disabled"	08/Mar/2026	14:00	08/Mar/2026	18:00		PLANNED	Approved	08-Mar-26	14:00	08-Mar-26	18:00	
786	RQ265292	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV DADRI(NT)-BALLABHGARH(PG) (PG)	POWER GRID	D	Stringing activity of crossing span between AP129-AP130 of 400 kV D/C Jalpura -Khurja Transmission line of TP JKJPTL	08/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	08-Mar-26	08:00	09-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC consent

787	RQ265699	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV ALLAHABAD-FATEHPUR (PG) CKT-2	POWER GRID	D	NON AUTO MODE OF 400 KV ALLAHABAD FATEHPUR 2 DURING INSULATOR REPLACEMENT WORK IN CKT 1.	07/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	09-Mar-26	18:00	
788	RQ265698	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWER GRID	D	"INSULATOR REPLACEMENT WORK BY AGENCY by ALLAHABAD TLM Sag plate adjustment and shut down works by Fatehpur TLM"	07/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	09-Mar-26	18:00	
789	RQ265610	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Replacement of Porcelain Insulator to Polymer Insulator	06/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	07-Mar-26	18:00	
790	RQ266004	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWER GRID	D	Quarterly maintenance work & testing of bay equipment alongwith line reactor at Merta	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
791	RQ265986	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1	POWER GRID	D	Testing & Maintenance work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
792	RQ265611	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Non-auto required for Porcelain to Polymer Insulator replacement work (400KV Fatehpur-Panki-01))	06/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	07-Mar-26	18:00	May be given subject to real time grid conditions
793	RQ265768	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV HAPUR(UP)-MURADNAGAR_1 (UP) (PG) CKT-1	POWER GRID	D	CVT & CT replacement work	05/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
794	RQ265675	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-2	POWER GRID	C	"Retrofitment of entire conventional protection system of 400 kV Knp Auraiya Line 2 with Process bus based protection/ SAS system. On 08.03.2026, 400 kV Knp Auraiya 2 Line will be charged from 414 Main Bay only. A/r of another ckt to be disabled"	05/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	08-Mar-26	18:00	
795	RQ265697	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	NON AUTO MODE OF 400 KV SINGRAULI ALLAHABAD 3 FOR MID SPAN JOINT RECTIFICATION OF 400 KV ALLAHABAD KANPUR GIS CKT 2.	04/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	06-Mar-26	18:00	May be given subject to real time grid conditions
796	RQ265701	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	Mid span joint rectification work.	04/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	06-Mar-26	18:00	

797	RQ265700	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	NON AUTO MODE OF 400 KV ALLAHABAD KANPUR GIS CKT1 FOR MID SPAN JOINT RECTIFICATION OF CKT2.	04/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	06-Mar-26	18:00	
798	RQ265771	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	CVT replacement work	03/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
799	RQ265725	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA-BHIWADI (PG) CKT-2	POWER GRID	D	LINE EQUIPMENT AMP WORK	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
800	RQ265904	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWER GRID	C	S/d for bushing dismantling from MELCO make 80 MVar line reactor. L/R is to be retrofitted under ADDCAP	02/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	03-Mar-26	18:00	
801	RQ265617	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV FATEHPUR(PG)-PANKI(UP) (PG) CKT-1	POWER GRID	D	Non-auto required for Porcelain to Polymer Insulator replacement work (400KV Singrauli-Fatehpur)	02/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	03-Mar-26	18:00	
802	RQ265537	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV AGRA-SIKAR (PG) CKT-2	POWER GRID	D	"To connect 400KV Sikar-2 line bay jumper droppings directly to LA. A/r of another ckt to be disabled"	02/Mar/2026	08:00	02/Mar/2026	20:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	20:00	
803	RQ265721	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BHIWADI-HISSAR (PG) CKT-3	POWER GRID	D	LINE EQUIPMENT AMP WORK	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
804	RQ265618	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWER GRID	D	Replacement of Porcelain Insulator to Polymer Insulator	02/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	03-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC consent
805	RQ265868	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	C	SS103 LR commissioning works at Allahabad SS.	01/Mar/2026	09:00	15/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	09:00	15-Mar-26	18:00	
806	RQ265530	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWER GRID	D	Mid span joint rectification work in 400 KV ALLAHABAD KANPUR GIS CKT 1	01/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	03-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC consent
807	RQ265720	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV BHIWADI-HISSAR (PG) CKT-2	POWER GRID	D	LINE EQUIPMENT AMP WORK	01/Mar/2026	08:00	01/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	
808	RQ265726	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV AGRA-SIKAR (PG) CKT-1	POWER GRID	D	Power Line crossing by 765 KV D/C Sikar II-Khetri TL under PSKTL	01/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	03-Mar-26	18:00	Shutdown may be given on daily basis
809	RQ265770	OCC_240	cpcc1_sd	AC TRANSMISSI	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWER GRID	D	CVT replacement work	01/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
810	RQ265711	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-2	POWER GRID	D	NON AUTO MODE CKT2 DURING TLA INSTALLTION OF CKT1	01/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	03-Mar-26	18:00	

811	RQ266085	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-2	POWER GRID	C	for carrying out tapping arrangement of LILO lines	01/Mar/2026	08:00	15/Mar/2026	18:00	to be availed from 08.02.2026 to 23.02.2026	PLANNED	Conditionally Approved					Club with 700
812	RQ266084	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV BIKANER_2 (PBTSL)-BIKANER(PG) (PG) CKT-1	POWER GRID	C	for carrying out tapping arrangement of LILO lines	01/Mar/2026	08:00	15/Mar/2026	18:00	to be availed from 08.02.2026 to 23.02.2026	PLANNED	Conditionally Approved					Club with 701
813	RQ265710	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV ALLAHABAD-KANPUR_GIS (PG) CKT-1	POWER GRID	D	TLA INSTALLATION BY AGENCY	01/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	03-Mar-26	18:00	
814	RQ265689	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWER GRID	C	"Retrofitment of entire conventional protection system of 400 kV Knp Blb Line 2 with Process bus-based protection/SAS system. On 04-03-2026, 400 kV Knp Blb-2 line will be charged through 412 Main bay only. 413 Tie bay will remain under s/d till retrofitment of Auraiya-2 line. A/r of another ckt to be disabled"	01/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	
815	RQ265233	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Relay testing	31/Mar/2026	08:00	03/Apr/2026	18:00		PLANNED	Approved	31-Mar-26	08:00	03-Apr-26	18:00	May be given on daily basis / Np other line shutdown from both ends
816	RQ264396	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv Fatehabad Line for testing and Maintenance Work.	27/Mar/2026	10:00	28/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	10:00	28-Mar-26	18:00	
817	RQ264267	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	* S/D for cleaning of Polymer/Disc insulator, removing of bird beat, bird nest, Kite manjha from the line	27/Mar/2026	08:00	31/Mar/2026	17:00		PLANNED	Approved	27-Mar-26	08:00	31-Mar-26	17:00	
818	RQ265234	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Relay testing	27/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	30-Mar-26	18:00	May be given subject to real time grid conditions on Daily basis/One circuit shutdown from both end at a time/No generation evacuation constraints
819	RQ265226	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	Relay Facia Change by third party (Quantity=6)	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	26-Mar-26	18:00	
820	RQ264400	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV HARDUAGANJ - ALIGARH (UP) CKT-1	UPPTCL	D	* For routine maintenance work	25/Mar/2026	09:30	27/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	09:30	27-Mar-26	18:00	

821	RQ265518	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV SHAHJAHANPUR(PG)-ROSA(UPC) (UP) CKT-2	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS AT SHAHJAHANPUR S/S	25/Mar/2026	09:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	09:00	25-Mar-26	18:00	
822	RQ266118	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	LBB Relay Retrofitment_Main Bay & Tie Bay	25/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	26-Mar-26	18:00	
823	RQ265227	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV ALAKNANDA GVK(UPC)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	Relay Facia Change by third party (Quantity=6)	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved					Clubbed with 818
824	RQ264488	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	24/Mar/2026	10:00	24/Mar/2026	16:00		PLANNED	Approved	24-Mar-26	10:00	24-Mar-26	16:00	
825	RQ264403	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1	UPPTCL	D	* Shutdown of 400kv firozabad line for testing and Maintenace work.	24/Mar/2026	10:00	25/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	10:00	25-Mar-26	18:00	
826	RQ265517	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV SHAHJAHANPUR(PG)-ROSA(UPC) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS AT SHAHAJAHANPUR S/S	24/Mar/2026	09:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	09:00	24-Mar-26	18:00	
827	RQ264578	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	23/Mar/2026	09:00	24/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	09:00	24-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
828	RQ264277	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	* For routine maintenance work	23/Mar/2026	09:00	27/Mar/2026	19:00		PLANNED	Approved	23-Mar-26	09:00	27-Mar-26	19:00	
829	RQ266105	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	LBB Relay Retrofitment main & Tie bay	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	24-Mar-26	18:00	
830	RQ264273	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	* S/D for cleaning of Polymer/Disc insulator, removing of bird beat, bird nest, Kite manjha from the line	22/Mar/2026	08:00	24/Mar/2026	17:00		PLANNED	Approved					Clubbed with 856
831	RQ265663	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV ALIGARH-SHAMLI (UP) CKT-2	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20/Mar/2026	07:00	25/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	07:00	25-Mar-26	18:00	May be given subject to real time grid condition/UP consent/ Load to be managed by UP
832	RQ265662	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV ALIGARH(UP)-KHURJA STPP (TH) (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	20/Mar/2026	07:00	25/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	07:00	25-Mar-26	18:00	May be given subject to real time grid condition/UP & Khurja consent/ Load to be managed by UP
833	RQ264489	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	18/Mar/2026	10:00	18/Mar/2026	16:00		PLANNED	Approved	18-Mar-26	10:00	18-Mar-26	16:00	
834	RQ264577	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	18/Mar/2026	09:00	19/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	09:00	19-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time

835	RQ264265	OCC_240	stuup_sd	AC TRANSMISSI	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	* For routine maintenance work	18/Mar/2026	09:00	18/Mar/2026	19:00		PLANNED	Approved	18-Mar-26	09:00	18-Mar-26	19:00	
836	RQ265373	OCC_240	stuup_sd	AC TRANSMISSI	400 KV ATAUR-INDIRAPURAM (UP) CKT-1	UPPTCL	C	Annual Testing and maintenance	18/Mar/2026	08:30	18/Mar/2026	12:30		PLANNED	Approved	18-Mar-26	08:30	18-Mar-26	12:30	
837	RQ264276	OCC_240	stuup_sd	AC TRANSMISSI	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	C	* For Height raising work	18/Mar/2026	08:00	31/Mar/2026	17:00		PLANNED	Approved	18-Mar-26	08:00	31-Mar-26	17:00	May be given subject to no other line shutdown from both end.
838	RQ264419	OCC_240	stuup_sd	AC TRANSMISSI	400 KV ATAUR-MURADNAGAR_1 (UP) CKT-1	UPPTCL	C	* shut down applied for routine testing and tightening the bay for 400 kv mrd-ataur line.	16/Mar/2026	10:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	10:00	16-Mar-26	18:00	
839	RQ264264	OCC_240	stuup_sd	AC TRANSMISSI	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-1	UPPTCL	D	* For routine maintenance work	16/Mar/2026	09:00	16/Mar/2026	19:00		PLANNED	Approved	16-Mar-26	09:00	16-Mar-26	19:00	
840	RQ264579	OCC_240	stuup_sd	AC TRANSMISSI	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	16/Mar/2026	09:00	17/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	09:00	17-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
841	RQ264440	OCC_240	stuup_sd	AC TRANSMISSI	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* SHUTDOWN OF 400 KV UNNAO BAREILLY 2ND LINE IS REQUIRED FOR REPLACEMENT OF CVT AT 400 KV S/S UNNAO.	16/Mar/2026	09:00	16/Mar/2026	17:00		PLANNED	Approved	16-Mar-26	09:00	16-Mar-26	17:00	
842	RQ264274	OCC_240	stuup_sd	AC TRANSMISSI	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	* S/D for cleaning of Polymer/Disc insulator, removing of bird beat, bird nest, Kite manjha from the line	16/Mar/2026	08:00	18/Mar/2026	17:00		PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
843	RQ265657	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	16/Mar/2026	07:00	21/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	07:00	21-Mar-26	18:00	May be given subject to real time grid condition/UP consent/ Load to be managed by UP
844	RQ265659	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	16/Mar/2026	07:00	21/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	07:00	21-Mar-26	18:00	May be given subject to real time grid condition/UP consent/ Load to be managed by UP
845	RQ264418	OCC_240	stuup_sd	AC TRANSMISSI	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	C	* for routine testing and tightening the bay . the line will be in shutdown.	13/Mar/2026	10:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	10:00	13-Mar-26	18:00	
846	RQ264271	OCC_240	stuup_sd	AC TRANSMISSI	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	* For Line Maintenance works	13/Mar/2026	09:00	16/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	09:00	16-Mar-26	18:00	
847	RQ264439	OCC_240	stuup_sd	AC TRANSMISSI	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown of 400 KV Unnao Bareilly 1st line is required at 4090 KV S/S, Unnao for Replacement of CVT .	13/Mar/2026	09:00	13/Mar/2026	17:00		PLANNED	Approved	13-Mar-26	09:00	13-Mar-26	17:00	
848	RQ264268	OCC_240	stuup_sd	AC TRANSMISSI	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	* Shutdown taken for jumper tightening and maintenance work.	13/Mar/2026	08:00	18/Mar/2026	17:00		PLANNED	Approved	13-Mar-26	08:00	18-Mar-26	17:00	

849	RQ264272	OCC_240	stuup_sd	AC TRANSMISSI	400 KV HARDUAGANJ - SIKANDRABAD (UP) CKT-1	UPPTCL	D	* For routine maintenance work	12/Mar/2026	09:30	15/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	09:30	15-Mar-26	18:00	
850	RQ264590	OCC_240	stuup_sd	AC TRANSMISSI	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	12/Mar/2026	09:00	13/Mar/2026	18:00		PLANNED	Approved					Clubbed with 842
851	RQ264437	OCC_240	stuup_sd	AC TRANSMISSI	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* Shutdown of 400 KV Unnao Panki line is required for Replacement of CVT at 400 KV S/S, Unnao	12/Mar/2026	09:00	12/Mar/2026	17:00		PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	17:00	
852	RQ265973	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Non-auto mode for shutdown of 400KV Agra-Pilipokhar (UPPTCL) line	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
853	RQ265648	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	11/Mar/2026	07:00	16/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	07:00	16-Mar-26	18:00	May be given subject to real time grid condition/UP consent/ Load to be managed by UP
854	RQ264438	OCC_240	stuup_sd	AC TRANSMISSI	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	C	* Shutdown of 400 KV Unnao Agra line is required for Replacement of CVT at 400 KV S/S, Unnao	10/Mar/2026	09:00	10/Mar/2026	17:00		PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	17:00	
855	RQ264275	OCC_240	stuup_sd	AC TRANSMISSI	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	* S/D for cleaning of Polymer/Disc insulator, removing of bird beat, bird nest, Kite manjha from the line	10/Mar/2026	08:00	14/Mar/2026	17:00		PLANNED	Approved	10-Mar-26	08:00	14-Mar-26	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
856	RQ264575	OCC_240	stuup_sd	AC TRANSMISSI	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	09/Mar/2026	09:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	09:00	10-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
857	RQ264270	OCC_240	stuup_sd	AC TRANSMISSI	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	* For Line Maintenance works	09/Mar/2026	09:00	12/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	09:00	12-Mar-26	18:00	
858	RQ264417	OCC_240	stuup_sd	AC TRANSMISSI	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI-UNNAO LINE ADJUSTMENT OF B PHASE,A BUS PANTOGRAPH ISOLATOR.	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
859	RQ264401	OCC_240	stuup_sd	AC TRANSMISSI	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	* For routine maintenance work	07/Mar/2026	09:30	10/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	09:30	10-Mar-26	18:00	
860	RQ264416	OCC_240	stuup_sd	AC TRANSMISSI	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	* SHUTDOWN OF 400KV PANKI REWA ROAD LINE FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTOR FOR OPENING OF JUMPER	06/Mar/2026	10:00	09/Mar/2026	17:00		PLANNED	Approved	06-Mar-26	10:00	09-Mar-26	17:00	

861	RQ264576	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV ANPARA-OBRA_B (UP) CKT-1	UPPTCL	D	For Bay Maintenance of line and testing of CT, CVT, D Isolator and Breaker	06/Mar/2026	09:00	07/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	09:00	07-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
862	RQ264595	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV ALIGARH-MAINPURI (UP) CKT-1	UPPTCL	D	Line CVT Testing works	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
863	RQ264600	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-2	UPPTCL	D	Line CVT Testing works	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
864	RQ265635	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV ALIGARH(UP)-KHURJA STPP (TH) (UP) CKT-1	UPPTCL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05/Mar/2026	07:00	10/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	07:00	10-Mar-26	18:00	May be given subject to real time grid condition/UP consent & Khurja / No generation evacuation constraint at Khurja
865	RQ264477	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-I	02/Mar/2026	10:00	02/Mar/2026	17:00		PLANNED	Approved	02-Mar-26	10:00	02-Mar-26	17:00	
866	RQ264606	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV ORAI-PARICHA (UP) CKT-1	UPPTCL	D	Bus 1 Isolator hot spot attending	02/Mar/2026	09:30	02/Mar/2026	18:30		PLANNED	Approved	02-Mar-26	09:30	02-Mar-26	18:30	
867	RQ264266	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV AGRA-UNNAO (UP) CKT-1	UPPTCL	D	* Preventive maintenanance of 400 kv Unnao Agra line	02/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	05-Mar-26	18:00	
868	RQ265242	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	C	Construction of 400 kV D/C (Quad) Gonda-Tanda & Gonda - Basti Transmission line (Completion of Lilo arrangement of 2nd Circuit of Tanda-Basti Transmission line at gonda)	01/Mar/2026	08:00	05/Mar/2026	18:00	Request to allow Auto recloser off	PLANNED	Approved					May be clubbed with Unit outage at Tanda
869	RQ265245	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-1	UPPTCL	D	Construction of 400 kV D/C (Quad) Gonda-Tanda & Gonda - Basti Transmission line (Completion of Lilo arrangement of 2nd Circuit of Tanda-Basti Transmission line at gonda)	01/Mar/2026	08:00	01/Mar/2026	18:00	for LILO of ckt 2 of 400 kV Tanda-Bhaukhari (Basti) TL	PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	
870	RQ264476	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 400KV Bareilly-Unnao Ckt-II	01/Mar/2026	08:00	01/Mar/2026	17:00		PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	17:00	

871	RQ265243	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV TANDA(NT)-BASTI(UP) (UP) CKT-2	UPPTCL	C	Construction of 400 kV D/C (Quad) Gonda-Tanda & Gonda - Basti Transmission line (Completion of Lilo arrangement of 2nd Circuit of Tanda-Basti Transmission line at gonda)	01/Mar/2026	08:00	05/Mar/2026	18:00	Lilo of ckt 2 of 400 kV Tanda-Bhaukhari (Basti) TL	PLANNED	Approved					May be clubbed with Unit outage at Tanda
872	RQ265490	OCC_240	sldcdv_sd	AC TRANSMISSIO	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWER GRID,DTL	D	replacement of damaged clmaps , connectors and bay tighening.	31/Mar/2026	07:00	31/Mar/2026	13:00		PLANNED	Approved	31-Mar-26	07:00	31-Mar-26	13:00	
873	RQ265489	OCC_240	sldcdv_sd	AC TRANSMISSIO	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-1	POWER GRID,DTL	D	replacement of damaged clmaps , connectors and bay tighening.	30/Mar/2026	07:00	31/Mar/2026	13:00		PLANNED	Approved	30-Mar-26	07:00	31-Mar-26	13:00	
874	RQ265491	OCC_240	sldcdv_sd	AC TRANSMISSIO	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-2	POWER GRID,DTL	D	replacement of damaged clmaps , connectors and bay tighening.	22/Mar/2026	07:00	22/Mar/2026	13:00		PLANNED	Approved	22-Mar-26	15:00	22-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
875	RQ265760	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-1	POWER GRID,DTL	D	CVT replacement work	10/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
876	RQ265761	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MANDOLA(PG)-MAHARANIBAGH (PG) (DTL) CKT-2	POWER GRID,DTL	D	CVT replacement work	10/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
877	RQ266069	OCC_240	sekura_sd	AC TRANSMISSIO	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	28/Mar/2026	08:00	28/Mar/2026	19:00	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	PLANNED	Approved	28-Mar-26	08:00	28-Mar-26	19:00	
878	RQ266070	OCC_240	sekura_sd	AC TRANSMISSIO	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	27/Mar/2026	08:00	27/Mar/2026	19:00	To attend shutdown type observation like tightening of jumper, CC ring, grading ring etc	PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	19:00	
879	RQ265884	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	27/Mar/2026	09:00	27/Mar/2026	18:00	along with Bus-2	PLANNED	Approved	27-Mar-26	09:00	27-Mar-26	18:00	
880	RQ264423	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	C	Intensive maintenance of line and to attend Drone survey observations from tower no. 1 to 129.	26/Mar/2026	08:00	31/Mar/2026	18:00	Note: Shutdown will be availed if tender allotted.	PLANNED	Approved	26-Mar-26	08:00	31-Mar-26	18:00	
881	RQ265881	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	25/Mar/2026	09:00	25/Mar/2026	18:00	along with Bus-2	PLANNED	Approved	25-Mar-26	09:00	25-Mar-26	18:00	
882	RQ265883	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	24/Mar/2026	09:00	24/Mar/2026	18:00	along with Bus-2	PLANNED	Approved	24-Mar-26	09:00	24-Mar-26	18:00	

883	RQ265882	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	23/Mar/2026	09:00	23/Mar/2026	18:00	along with Bus-2	PLANNED	Approved	23-Mar-26	09:00	23-Mar-26	18:00	
884	RQ265874	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	19/Mar/2026	09:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	09:00	19-Mar-26	18:00	
885	RQ264426	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Half Yarly Mtc. of line	19/Mar/2026	09:00	19/Mar/2026	17:00		PLANNED	Approved	19-Mar-26	09:00	19-Mar-26	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC consent
886	RQ264422	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	C	Intensive maintenance of line and to attend Drone survey observations from tower no. 1 to 129.	19/Mar/2026	08:00	25/Mar/2026	18:00	Note: Shutdown will be availed if tender allotted.	PLANNED	Approved	19-Mar-26	08:00	25-Mar-26	18:00	
887	RQ265871	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	18/Mar/2026	09:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	09:00	18-Mar-26	18:00	
888	RQ265873	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	17/Mar/2026	09:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	09:00	17-Mar-26	18:00	
889	RQ264425	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Half Yarly Mtc. of line	16/Mar/2026	09:00	16/Mar/2026	17:00		PLANNED	Approved	16-Mar-26	09:00	16-Mar-26	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC consent
890	RQ265872	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	16/Mar/2026	09:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	09:00	16-Mar-26	18:00	
891	RQ264428	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For Half Yarly Mtc. of line	13/Mar/2026	09:00	13/Mar/2026	17:00		PLANNED	Approved	13-Mar-26	09:00	13-Mar-26	17:00	
892	RQ264421	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	General maintenance of line & CT tan delta testing at Daultabad end	10/Mar/2026	09:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	18:00	
893	RQ264427	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For Half Yarly Mtc. of line	09/Mar/2026	09:00	09/Mar/2026	17:00		PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	17:00	
894	RQ264420	OCC_240	sldchr_sd	AC TRANSMISSIO	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	General maintenance of line	06/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	09:00	06-Mar-26	18:00	
895	RQ265981	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Yearly maintenance work alongwith line reactor at hindaun	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	14:00	27-Mar-26	23:59	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ from 14:00Hrs
896	RQ266003	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV BHILWARA-CHITTORGARH (RS) CKT-2	RRVPNL	D	FOR MAINTAINCE WORK and Testing work at both end	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	May be given subject to real time grid condition/one ckt shutdown at a time
897	RQ265979	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Maintenance work	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	

898	RQ266001	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work(opprtunity SD on any one day at other end)	23/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	15:00	25-Mar-26	23:59	May be given from 15:00Hrs
899	RQ266026	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	24-Mar-26	18:00	
900	RQ266025	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance work of bay equipments and Replacement work of damaged isolators.	20/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	21-Mar-26	18:00	
901	RQ266000	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Spacer Correction, SD Defects Rectification & Hardware Correction & Tightening Work(opprtunity SD on any one day at other end)	20/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	15:00	22-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
902	RQ266016	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV KANKANI-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
903	RQ265980	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Maintenance work at both end alongwith line reactor at heerapura	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
904	RQ266032	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV JODHPUR-KANKANI (RS) CKT-1	RRVPNL	D	Both end Quarterly Preventive Maintenance and testing work.	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	16:00	19-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
905	RQ265978	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Maintenance work at both end	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
906	RQ266033	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	Both end Quarterly Preventive Maintenance and testing work. alongwith Bus-A and reactor at Jodhpur	17/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	16:00	18-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
907	RQ266009	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	During the Shutdown of 400 KV Main Bus-2, 400KV Bhilwara Ajmer Ckt-1 will also remain under shutdown, as corresponding 400KV Tie-3 Bay C.B. under breakdown	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
908	RQ266022	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV MERTA-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
909	RQ265982	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Maintenance work at both end	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	

910	RQ266031	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
911	RQ265998	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"(opprtunity SD on any one day at other end)	13/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	15:00	14-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
912	RQ266024	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance at both end alongwith reactor at jodhpur	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	15:00	13-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
913	RQ266017	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV RAJWEST(RW)-GSS PACHPADRA (RS) CKT-1	RRVPNL	D	Planned maintenance	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
914	RQ266018	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV KANKANI-JAISALMER (RS) CKT-2	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	16:00	11-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
915	RQ266021	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	10/Mar/2026	17:00	10/Mar/2026	23:00		PLANNED	Approved	10-Mar-26	17:00	10-Mar-26	23:00	May be given from 17:00Hrs
916	RQ266020	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance alongwith reactor at Ramgarh	10/Mar/2026	17:00	10/Mar/2026	23:00		PLANNED	Approved	10-Mar-26	17:00	10-Mar-26	23:00	May be given from 17:00Hrs
917	RQ265999	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	"SD Defects Rectification & Hardware Correction & Tightening Work"(opprtunity SD on any one day at other end)	10/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	11-Mar-26	18:00	
918	RQ266010	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	During the Shutdown of 400 KV Main Bus-1, 400KV Bhilwara Chhabra Line will also remain under shutdown, as corresponding 400KV Tie-3 Bay C.B. under breakdown	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
919	RQ266008	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Quarterly maintenance work & testing of bay equipment alongwith line reactor at Merta	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	16:00	10-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
920	RQ266019	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance alongwith reactor at Ramgarh	09/Mar/2026	17:00	09/Mar/2026	23:00		PLANNED	Approved	09-Mar-26	17:00	09-Mar-26	23:00	May be given from 17:00Hrs
921	RQ266023	OCC_240	sldcrs_sd	AC TRANSMISSI	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	15:00	09-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time

922	RQ266028	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Preventive Maintenance and testing work. alongwith reactor at Jodhpur end	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	16:00	09-Mar-26	23:59	May be given from 16:00Hrs/one ckt shutdown at a time
923	RQ266007	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Half Yearly Maintenance and Testing Works alongwith line reactor at Bhilwara	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time
924	RQ266005	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	07-Mar-26	18:00	
925	RQ266006	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
926	RQ266030	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV AKAL-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance	05/Mar/2026	17:00	05/Mar/2026	23:00		PLANNED	Approved	05-Mar-26	15:00	05-Mar-26	23:00	May be given from 15:00Hrs/one ckt shutdown at a time
927	RQ264622	OCC_240	sterlite_sd	AC TRANSMISSIO	400 KV JAISALMER-BARMER (RS) CKT-2	RRVPNL	D	A/R OFF required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	05/Mar/2026	09:00	15/Mar/2026	18:00	A/R OFF Required	PLANNED	Approved	05-Mar-26	15:00	15-Mar-26	23:59	May be given from 15:00Hrs
928	RQ264621	OCC_240	sterlite_sd	AC TRANSMISSIO	400 KV JAISALMER-BARMER (RS) CKT-1	RRVPNL	D	A/R OFF required for Commencement of overhead Stringing of 765kV D/C Fatehgarh-III to Beawar T/L (BTL AP9 - AP10)	05/Mar/2026	09:00	15/Mar/2026	18:00	A/R OFF Required	PLANNED	Approved	05-Mar-26	15:00	15-Mar-26	23:59	May be given from 15:00Hrs
929	RQ266002	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV BHILWARA-CHITTORGARH (RS) CKT-1	RRVPNL	D	FOR MAINTAINCE WORK and Testing work at both end	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	May be given subject to real time grid condition/one ckt shutdown at a time
930	RQ266029	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV AKAL-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	04/Mar/2026	17:00	04/Mar/2026	23:00		PLANNED	Approved	04-Mar-26	15:00	04-Mar-26	23:00	May be given from 15:00Hrs/one ckt shutdown at a time
931	RQ264381	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 147 to 142.	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
932	RQ264572	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
933	RQ264369	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	General maintenance	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
934	RQ264370	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 91 to 110.	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
935	RQ264368	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	

936	RQ264363	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV MUKTSAR-MAKHU (PS) CKT-1	PSTCL	D	General maintenance	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
937	RQ264473	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2	PSTCL	D	General maintenance (Jumper tightning and insulator cleaning)	16/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	19-Mar-26	18:00	
938	RQ264485	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	17-Mar-26	18:00	
939	RQ264362	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
940	RQ264357	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
941	RQ264356	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 179 to 164.	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
942	RQ264471	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1	PSTCL	D	General maintenance (Jumper tightning and insulator cleaning)	09/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	12-Mar-26	18:00	
943	RQ264354	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	09/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	10-Mar-26	18:00	
944	RQ264353	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
945	RQ264351	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 201 to 215.	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	07-Mar-26	18:00	
946	RQ264349	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
947	RQ264350	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 181 to 200.	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
948	RQ264346	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 161 to 180.	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	

949	RQ264345	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 163 to 148.	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
950	RQ264344	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 141 to 160.	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
951	RQ264340	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
952	RQ264342	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV RAJPURA-DHURI (PS) CKT-1	PSTCL	D	Jumper Checking /Tightining of dead end towers and tree trimming etc.	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
953	RQ264341	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1	PSTCL	D	Tightning of jumpers ,Tree Cutting and ground Mtc.etc From tower no 120 to 140.	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
954	RQ266304	OCC_240	karcham_sd	AC TRANSMISSIO	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Cutting of trees in between tower span 49 - 50, 78, 92 - 93, 105 - 107 & 110 - 112 below CKT-1 from KW - NJ.	25/Mar/2026	09:00	28/Mar/2026	18:00	Shutdown required for cutting tree branches.	PLANNED	Approved	25-Mar-26	16:00	28-Mar-26	23:59	May be given subject to real time grid conditions/No generation evacuation constraints/ Upto 16:00Hrs
955	RQ266305	OCC_240	karcham_sd	AC TRANSMISSIO	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Cutting of trees in between tower span 49 - 50, 78, 92 - 93, 105 - 107 & 110 - 112 below CKT-2 from KW - NJ.	25/Mar/2026	09:00	28/Mar/2026	18:00	Shutdown required for cutting tree branches	PLANNED	Approved	25-Mar-26	16:00	28-Mar-26	23:59	May be given subject to real time grid conditions/No generation evacuation constraints/ Upto 16:00Hrs
956	RQ264379	OCC_240	sldcps_sd	AC TRANSMISSIO	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 6 to 10	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	

957	RQ266068	OCC_240	ntpcos_sd	AC TRANSMISSI	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Koldam-Ludhiana-1 line shutdown was required for main breaker (Bay-12) major OH works. These breakers were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per	23/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	31-Mar-26	18:00	Line shutdown may be allowed on daily basis considering hydra movement and safety reason. However line may be taken into service during evening peak hours.
958	RQ264371	OCC_240	sldcps_sd	AC TRANSMISSI	400 KV ROPAR(PSTCL)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 6 to 10	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
959	RQ266064	OCC_240	ntpcos_sd	AC TRANSMISSI	400 KV KOLDAM(NT)-ROPAR(PSTCL) (PKTCL) CKT-1	PKTCL	C	Hitachi made REL and REC relays retrofitting works	17/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	20-Mar-26	18:00	
960	RQ265229	OCC_240	stuup_sd	AC TRANSMISSI	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	D	Relay Facia Change by third party (Quantity=6)	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
961	RQ265228	OCC_240	stuup_sd	AC TRANSMISSI	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	D	Relay Facia Change by third party (Quantity=6)	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
962	RQ264482	OCC_240	stuup_sd	AC TRANSMISSI	400 KV SULTANPUR(UP)-MOHANLALGANJ (PGYTL) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Preventive Maintenance of Bay at 400KV S/S Sultanpur	23/Mar/2026	10:00	23/Mar/2026	16:00		PLANNED	Approved	23-Mar-26	10:00	23-Mar-26	16:00	
963	RQ264434	OCC_240	stuup_sd	AC TRANSMISSI	400 KV MOHANLALGANJ (PGYTL)-UNNAO(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	C	* Shutdown of 400 KV Unnao Mohnlalganj Line is required for replacement of CT and other maintenance work.	18/Mar/2026	09:00	18/Mar/2026	17:00		PLANNED	Approved	18-Mar-26	09:00	18-Mar-26	17:00	
964	RQ264441	OCC_240	stuup_sd	AC TRANSMISSI	400 KV MOHANLALGANJ (PGYTL)-LUCKNOW(UP) (PGYTL) CKT-1	UPPTCL, PGYTL	D	* Plane shutdown of 400KV Mohanlalgan(PGYTL) Line Bay(Bay No.92) at 400KV S/S Sarojininagar and 400KV Sarojininagar-Mohanlal	16/Mar/2026	09:00	17/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	09:00	17-Mar-26	18:00	

965	RQ264436	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-2	POWER GRID,UP PTCL	C	* Shutdown of 400 KV Unnao Jehta 2nd line is required for Bay tightening and other maintenance work.	23/Mar/2026	09:00	23/Mar/2026	17:00		PLANNED	Approved	23-Mar-26	09:00	23-Mar-26	17:00	
966	RQ264435	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV UNNAO(UP)-JEHTA_HARDOI ROAD (UP) (PG) CKT-1	POWER GRID,UP PTCL	C	* Shutdown of 400 KV Unnao Jehta 1st line is required for Bay tightening and other maintenance work.	20/Mar/2026	09:00	20/Mar/2026	17:00		PLANNED	Approved	20-Mar-26	09:00	20-Mar-26	17:00	
967	RQ265620	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV GORAKHPUR(PG)-BASTI(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	20/Mar/2026	07:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	07:00	20-Mar-26	18:00	
968	RQ264424	OCC_240	stuup_sd	AC TRANSMISSIO	400 KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1	POWER GRID,UP PTCL	C	* General maintinace and testing work will be done during shut down >X period.	16/Mar/2026	10:00	16/Mar/2026	17:00		PLANNED	Approved	16-Mar-26	10:00	16-Mar-26	17:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/ NTPC consent
969	RQ265834	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV MORADABAD(UP)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	"For LBB relay retrofitting work at Moradabad(UPPTCL) end and Shutdown nature defects rectification in line by TLM/Bareilly. A/r of another ckt to be disabled"	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
970	RQ265971	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWER GRID,UP PTCL	D	Non-auto mode for shutdown of 400KV Agra-Pilipokhar (UPPTCL) line	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
971	RQ265520	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV BAREILLY(PG)-RAMPUR_PRSTL (UP) (PG)	POWER GRID,UP PTCL	D	for overhead crossing of UNDER CONSTRUCTION 765 KV NEEMRANA-BAREILLY LINE	07/Mar/2026	07:00	11/Mar/2026	19:00		PLANNED	Approved	07-Mar-26	07:00	11-Mar-26	19:00	
972	RQ265449	OCC_240	sldcdv_sd	AC TRANSMISSIO	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of line Dropper of R , Y ,B phase and Preventive Maintenance.	18/Mar/2026	09:30	18/Mar/2026	17:00		PLANNED	Approved	18-Mar-26	15:00	18-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
973	RQ265321	OCC_240	sldcdv_sd	AC TRANSMISSIO	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightning of tension tower hardware fitting and replacing/repairing of damaged spacers	16/Mar/2026	10:00	18/Mar/2026	17:00		PLANNED	Approved	16-Mar-26	15:00	18-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
974	RQ265448	OCC_240	sldcdv_sd	AC TRANSMISSIO	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of line Dropper of R , Y ,B phase and Preventive Maintenance.	12/Mar/2026	09:30	12/Mar/2026	17:00		PLANNED	Approved	12-Mar-26	15:00	12-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
975	RQ265320	OCC_240	sldcdv_sd	AC TRANSMISSIO	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightning of tension tower hardware fitting and replacing/repairing of damaged spacers	10/Mar/2026	10:00	12/Mar/2026	17:00		PLANNED	Approved	10-Mar-26	15:00	12-Mar-26	23:59	May be given from 15:00Hrs/one ckt shutdown at a time
976	RQ265767	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MEERUT-MANDOLA (PG) CKT-4	POWERLINK,POWERGRID	D	CVT replacement work	18/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time

977	RQ265766	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV MEERUT-MANDOLA (PG) CKT-3	POWERLINK,POWERGRID	D	CVT replacement work	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
978	RQ265833	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,POWERGRID	D	"For LBB relay retrofitting work in Meerut-2 line Reactor. Additionally AR Non-Auto of 400kV BAREILLY-MEERUT-1 is also required to facilitate shutdown nature defects rectification in line by TLM/Bareilly. A/r of another ckt to be disabled"	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
979	RQ265832	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,POWERGRID	D	"For LBB relay retrofitting work in Meerut-1 line Reactor. Additionally AR Non-Auto of 400kV BAREILLY-MEERUT-2 is also required to facilitate shutdown nature defects rectification in line by TLM/Bareilly. A/r of another ckt to be disabled"	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
980	RQ265983	OCC_240	sldcrs_sd	AC TRANSMISSIO	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	SD Defects Rectification & Hardware Correction & Tightening Work at Alwar(One day opportunity SD by Hindaun on 17.03.2026) day shut	16/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	19-Mar-26	18:00	
981	RQ265625	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-1	POWERLINK	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	16/Mar/2026	07:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	07:00	16-Mar-26	18:00	
982	RQ265626	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV GORAKHPUR(PG)-LUCKNOW_1(PG) (PL) CKT-2	POWERLINK	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	14/Mar/2026	07:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	07:00	14-Mar-26	18:00	
983	RQ266104	OCC_240	cpcc1_sd	AC TRANSMISSIO	400 KV KURUKSHETRA(PG)-DHANANSU(PS) (PG) CKT-1	POWERGRID,PSTCL	C	For CB Internal Inspection and rectification works for Y- phase of Bay No 408 & 409.	13/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	15-Mar-26	18:00	
984	RQ265381	OCC_240	sldchp_sd	AC TRANSMISSIO	400 KV WANGTO_GIS(HP)-SORANG(GREENKO) (GREENKO) CKT-1	HPPTCL,JPL,GREENKO	D	Perodical Testing	12/Mar/2026	09:00	12/Mar/2026	17:00		PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	17:00	

985	RQ265379	OCC_240	sldchp_sd	AC TRANSMISSIO	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL, JPL	D	Perodical Testing	11/Mar/2026	09:00	11/Mar/2026	17:00		PLANNED	Approved	11-Mar-26	16:00	11-Mar-26	23:59	May be given subject to real time grid conditions/No generation evacuation constraints/ Upto 16:00Hrs
986	RQ265380	OCC_240	sldchp_sd	AC TRANSMISSIO	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL, JPL	D	Perodical Testing	07/Mar/2026	09:00	07/Mar/2026	17:00		PLANNED	Approved	07-Mar-26	16:00	07-Mar-26	23:59	May be given subject to real time grid conditions/No generation evacuation constraints/ Upto 16:00Hrs
987	RQ265378	OCC_240	sldchp_sd	AC TRANSMISSIO	400 KV KARCHAM WANGTOO(JSW)-KALA AMB(PKTL) (JSW) CKT-1	JSW	D	Perodical Testing	09/Mar/2026	09:00	09/Mar/2026	17:00		PLANNED	Approved	09-Mar-26	16:00	09-Mar-26	23:59	May be given subject to real time grid conditions/No generation evacuation constraints/ Upto 16:00Hrs
988	RQ266053	OCC_240	ntpcos_sd	AC TRANSMISSIO	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERGRID	D	Koldam-Banala line shutdown was required for main breaker (Bay-4) major OH works. These breakers were made in 2007. As per OEM recommendations, breaker major OH need to be done. After having failure of two breakers, we planned for major overhaul of these Hitachi made breakers. Unit side breakers major OH was completed during Unit annual OH schedule. For having line side breakers major overhaul, line shutdown required for 7 days. As per	09/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	16-Mar-26	18:00	Line shutdown may be allowed on daily basis considering hydra movement and safety reason. However line may be taken into service during evening peak hours.
989	RQ265636	OCC_240	cpcc3_sd	AC TRANSMISSIO	400 KV KHURJA STPP (TH)-ALIGARH(PG) (THDC) CKT-2	THDC	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	05/Mar/2026	07:00	10/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	07:00	10-Mar-26	18:00	May be given subject to real time grid condition/UP consent & Khurja / No generation evacuation constraint at Khurja
990	RQ264151	OCC_240	sterlite_sd	AC TRANSMISSIO	400 KV KISHTWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-1	STERLITE,KWTL	D	Shutdown required for A/R control configuration in Main-2 Relay at SCADA	04/Mar/2026	10:00	04/Mar/2026	13:00	Shutdown required	PLANNED	Approved	04-Mar-26	10:00	04-Mar-26	13:00	
991	RQ264152	OCC_240	sterlite_sd	AC TRANSMISSIO	400 KV KISHTWAR(GIS)-KISHENPUR(PG) (KWTL) CKT-2	KWTL	D	Shutdown required for A/R control configuration in Main-2 Relay at SCADA	03/Mar/2026	15:00	03/Mar/2026	18:00	Shutdown required	PLANNED	Approved	03-Mar-26	15:00	03-Mar-26	18:00	
992	RQ264159	OCC_240	sterlite_sd	AC TRANSMISSIO	400 KV DULHASTI(NH)-KISHTWAR(GIS) (KWTL) CKT-1	KWTL	D	Shutdown required for A/R control configuration in Main-2 Relay at SCADA	03/Mar/2026	10:00	03/Mar/2026	13:00	Shutdown required	PLANNED	Approved	03-Mar-26	10:00	03-Mar-26	13:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints

993	RQ265632	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	03/Mar/2026	07:00	08/Mar/2026	18:00		PLANNED	Rejected					Already availed
994	RQ265631	OCC_240	cpcc3_sd	AC TRANSMISSI	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	For Stringing/ Construction of 765kV Neemrana II-Bareilly line	03/Mar/2026	07:00	08/Mar/2026	18:00		PLANNED	Rejected					Already availed
995	RQ265951	OCC_240	indigrid_sd	AC TRANSMISSI	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-2	GPTL	C	For shifting of Towers No. 09-11, erection of a monopole structure, and stringing for modification work due to the Signature Global.	01/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	15-Mar-26	18:00	Subject to Khurja TPP, Haryana & UP consent in D-5.
996	RQ265950	OCC_240	indigrid_sd	AC TRANSMISSI	400 KV KADARPUR - SOHNA ROAD (GPTL) CKT-1	GPTL	C	For shifting of Towers No. 09-11, erection of a monopole structure, and stringing for modification work due to the Signature Global.	01/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	15-Mar-26	18:00	Subject to Khurja TPP, Haryana & UP consent in D-5.
997	RQ265917	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-426 (ICT 1 main bay)	31/Mar/2026	08:00	31/Mar/2026	13:00		PLANNED	Approved	31-Mar-26	08:00	31-Mar-26	13:00	
998	RQ265932	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-429 (Kanpur-Kanpur GIS-2 line main bay)	26/Mar/2026	08:00	26/Mar/2026	13:00		PLANNED	Approved	26-Mar-26	08:00	26-Mar-26	13:00	
999	RQ264562	OCC_240	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 2	POWER GRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	24/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	25-Mar-26	18:00	
1000	RQ265806	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWER GRID	D	For techno sirohi bay extension construction work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	15:00	23-Mar-26	23:59	May be given from 15:00Hrs
1001	RQ264543	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extenion works in construction category	22/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	23-Mar-26	18:00	
1002	RQ264561	OCC_240	cpcc1_sd	BUS	400 KV BHIWANI(PG) - BUS 1	POWER GRID	D	For ICT-4 Inteconnection Work and Bus Bar Testing	22/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	23-Mar-26	18:00	
1003	RQ265916	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-427 (Kanpur-Kanpur GIS-1 line main bay)	21/Mar/2026	08:00	21/Mar/2026	13:00		PLANNED	Approved	21-Mar-26	08:00	21-Mar-26	13:00	
1004	RQ264542	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extenion works in construction category	20/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	21-Mar-26	18:00	

1005	RQ265470	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	LBB relay retrofitting work	20/Mar/2026	07:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	07:00	20-Mar-26	18:00	
1006	RQ265930	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-420 (Ballabhgarh-3 line main bay)	16/Mar/2026	08:00	16/Mar/2026	13:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	13:00	
1007	RQ264515	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT MEERUT(PG)	POWER GRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1008	RQ264514	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT MEERUT(PG)	POWER GRID	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	15-Mar-26	18:00	
1009	RQ265409	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT SHAHJAHANPUR(PG)	POWER GRID	D	FOR AMP OF 400KV BUS#1 AT SHAHJAHANPUR S/S	13/Mar/2026	09:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	09:00	13-Mar-26	18:00	
1010	RQ264484	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT DEHRADUN(PG)	POWER GRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1011	RQ265468	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	LBB relay retrofitting work	13/Mar/2026	07:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	07:00	13-Mar-26	18:00	
1012	RQ265705	OCC_240	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 2	POWER GRID	C	Bus AMP Work	12/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	14-Mar-26	18:00	
1013	RQ264565	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWER GRID	D	TO ATTEND HOTSPOT	12/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	13-Mar-26	18:00	
1014	RQ264555	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra SS	12/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	13-Mar-26	18:00	
1015	RQ265704	OCC_240	cpcc3_sd	BUS	400 KV VINDHYACHAL-WEST(PG) - BUS 1	POWER GRID	C	Bus AMP Work	12/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	14-Mar-26	18:00	
1016	RQ265929	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-418 (Auraiya-1 line main bay)	12/Mar/2026	08:00	12/Mar/2026	13:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	13:00	
1017	RQ264530	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1018	RQ265462	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	LBB relay retrofitting work	12/Mar/2026	07:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	07:00	12-Mar-26	18:00	
1019	RQ265410	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT SHAHJAHANPUR(PG)	POWER GRID	D	FOR AMP OF 400KV BUS#2 AT SHAHJAHANPUR S/S	11/Mar/2026	09:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	18:00	
1020	RQ264529	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1021	RQ264536	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT HISSAR(PG)	POWER GRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1022	RQ264483	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT DEHRADUN(PG)	POWER GRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1023	RQ264554	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT JHATIKARA(PG)	POWER GRID	D	Commissioning of New ICT-V at Jhatikra SS	10/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	16:00	11-Mar-26	23:59	May be given from 16:00Hrs/All elements must remain in service
1024	RQ264564	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWER GRID	D	TO ATTEND HOTSPOT	10/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	11-Mar-26	18:00	
1025	RQ265924	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWER GRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-414 (Auraiya-2- line main bay)	08/Mar/2026	08:00	08/Mar/2026	13:00		PLANNED	Approved	08-Mar-26	08:00	08-Mar-26	13:00	

1026	RQ265703	OCC_240	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 2	POWER GRID	C	Bus AMP Work	06/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	08-Mar-26	18:00	
1027	RQ265702	OCC_240	cpcc3_sd	BUS	400 KV VINDHYACHAL-NORTH(PG) - BUS 1	POWER GRID	C	Bus AMP Work	06/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	08-Mar-26	18:00	
1028	RQ264585	OCC_240	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
1029	RQ265775	OCC_240	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
1030	RQ265923	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWER GRID	D	Process bus commissioning work at Kanpur, LBB testing of Main Bay-412 (BLB-2 line main bay)	04/Mar/2026	08:00	04/Mar/2026	13:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	13:00	
1031	RQ264479	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Integration of New Bay 412 Connection with Bus-2	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
1032	RQ265654	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_2(PG)	POWER GRID	D	AMP of 400KV Bus-II at Lucknow 765KV S/s	03/Mar/2026	09:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	09:00	03-Mar-26	18:00	
1033	RQ265459	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWER GRID	D	GIS bay interconnection work	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1034	RQ265774	OCC_240	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1035	RQ264584	OCC_240	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1036	RQ264503	OCC_240	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWER GRID	D	COE Compliances & AMP work	02/Mar/2026	17:00	02/Mar/2026	23:00		PLANNED	Approved	02-Mar-26	17:00	02-Mar-26	23:00	May be given from 17:00Hrs
1037	RQ265416	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_2(PG)	POWER GRID	D	AMP of 400KV Bus-I at Lucknow 765KV S/s	02/Mar/2026	09:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	09:00	02-Mar-26	18:00	
1038	RQ265458	OCC_240	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWER GRID	D	GIS bay interconnection work	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
1039	RQ265773	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
1040	RQ264583	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
1041	RQ264478	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Integration of New Bay 410& 411 Connection with Bus-1	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
1042	RQ264502	OCC_240	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWER GRID	D	COE Compliances & AMP work	01/Mar/2026	17:00	01/Mar/2026	23:00		PLANNED	Approved	01-Mar-26	17:00	01-Mar-26	23:00	May be given from 17:00Hrs
1043	RQ265357	OCC_240	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Bus Jumper connection-SS119 ICT-4 commissioning works at Allahabad SS	01/Mar/2026	10:00	05/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	10:00	05-Mar-26	18:00	
1044	RQ264487	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWER GRID	C	For jack bus replacement & relay testing work	01/Mar/2026	08:00	04/Mar/2026	20:00		PLANNED	Rejected.					Already availed
1045	RQ264486	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWER GRID	C	For jack bus replacement & relay testing work	01/Mar/2026	08:00	04/Mar/2026	20:00		PLANNED	Rejected.					Already availed

1046	RQ265772	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	AMP work	01/Mar/2026	08:00	01/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	
1047	RQ264582	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	AMP work	01/Mar/2026	08:00	01/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	
1048	RQ265400	OCC_240	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	30-Mar-26	08:00	30-Mar-26	18:00	
1049	RQ265399	OCC_240	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
1050	RQ265395	OCC_240	sldcrs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Yearly maintenance work	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
1051	RQ265388	OCC_240	sldcrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
1052	RQ265394	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Yearly maintenance work	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1053	RQ265393	OCC_240	sldcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1054	RQ265392	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1055	RQ265398	OCC_240	sldcrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	18/Mar/2026	17:00	18/Mar/2026	23:00		PLANNED	Approved	18-Mar-26	17:00	18-Mar-26	23:00	
1056	RQ265389	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of associated equipments of 400 KV Main Bus-I to be carried out by M/s Kay Cee Energy Infra Ltd, Kota	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1057	RQ265387	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1058	RQ265397	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	17/Mar/2026	17:00	17/Mar/2026	23:00		PLANNED	Approved	17-Mar-26	17:00	17-Mar-26	23:00	
1059	RQ265385	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT JODHPUR(RS)	RRVPNL	D	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work.	17/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	16:00	18-Mar-26	23:00	May be given from 16:00Hrs on daily basis/All elements must remain in service
1060	RQ265391	OCC_240	sldcrs_sd	BUS	400KV BUS 2 AT BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance and Testing Works be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1061	RQ265402	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	15:00	12-Mar-26	23:59	May be given from 15:00Hrs
1062	RQ265386	OCC_240	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	C	Replacement of 400 KV CVT & Quarterly Preventive Maintenance and testing work.	11/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	16:00	12-Mar-26	23:59	May be given from 16:00Hrs/All elements must remain in service

1063	RQ265403	OCC_240	sldcrs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	15:00	11-Mar-26	23:59	May be given from 15:00Hrs
1064	RQ265390	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance and Testing Works be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1065	RQ264574	OCC_240	cpcc1_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Retrofitment of Main Bay Isolators of Heerapura-Hindaun line feeder at Heerapura GSS	10/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	12-Mar-26	18:00	
1066	RQ264573	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	Retrofitment of Main Bay Isolators of Bassi-Heerapura ckt-1 line feeder at Heerapura GSS	05/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	08-Mar-26	18:00	
1067	RQ264308	OCC_240	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 2	PSTCL	D	Maintenance of Bus-Bar related equipments	30/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Approved	30-Mar-26	08:00	31-Mar-26	18:00	
1068	RQ264307	OCC_240	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-2	28/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Approved	28-Mar-26	08:00	28-Mar-26	18:00	
1069	RQ264306	OCC_240	sldcps_sd	BUS	400 KV ROPAR(PSTCL) - BUS 1	PSTCL	D	Maintenance of Bus-Bar related equipments	24/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	25-Mar-26	18:00	
1070	RQ264304	OCC_240	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of upper clamp and connectors of isolator of bus bar-1	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
1071	RQ264302	OCC_240	sldcps_sd	BUS	400KV BUS 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.Mtc Of CVT'S	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1072	RQ264299	OCC_240	sldcps_sd	BUS	400KV BUS 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of CVT'S	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
1073	RQ265051	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)		D	AMP works	26/Mar/2026	09:00	26/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	26-Mar-26	09:00	26-Mar-26	18:00	
1074	RQ265050	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)		D	AMP works	24/Mar/2026	09:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	24-Mar-26	09:00	24-Mar-26	18:00	
1075	RQ265066	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Mar/2026	09:30	31/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	16-Mar-26	09:30	31-Mar-26	18:00	
1076	RQ265057	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	16/Mar/2026	09:00	31/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	16-Mar-26	09:00	31-Mar-26	17:00	Shutdown duration may be curtailed/ Utility may explore the possibility on daily basis
1077	RQ265060	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT ABDULLAPUR(PG)		D	AMP works	16/Mar/2026	09:00	17/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	16-Mar-26	09:00	17-Mar-26	18:00	
1078	RQ265063	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	15/Mar/2026	09:00	29/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	15-Mar-26	09:00	29-Mar-26	18:00	

1079	RQ265059	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT ABDULLAPUR(PG)		D	AMP works	12/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	12-Mar-26	09:00	13-Mar-26	18:00	
1080	RQ265045	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT FATEHABAD(PG)		D	AMP works	11/Mar/2026	09:00	11/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	18:00	
1081	RQ265068	OCC_240	cpcc2_sd	BUS	400KV BUS 2 AT PANCHKULA(PG)		D	AMP works	09/Mar/2026	08:00	09/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1082	RQ265067	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT PANCHKULA(PG)		D	AMP works	05/Mar/2026	08:00	05/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1083	RQ265062	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	02-Mar-26	09:00	13-Mar-26	18:00	
1084	RQ265044	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT FATEHABAD(PG)		D	AMP works	02/Mar/2026	09:00	02/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	02-Mar-26	09:00	02-Mar-26	18:00	
1085	RQ265056	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)		C	Retrofitting of electro Mechanical BB relay with numerical Relay	02/Mar/2026	09:00	15/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	02-Mar-26	09:00	15-Mar-26	17:00	
1086	RQ265065	OCC_240	cpcc2_sd	BUS	400KV BUS 1 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	01/Mar/2026	09:30	15/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	01-Mar-26	09:30	15-Mar-26	18:00	
1087	RQ265362	OCC_240	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 2	PJFTL	D	AMP works	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	26-Mar-26	18:00	
1088	RQ265361	OCC_240	stuup_sd	BUS	400 KV FIROZABAD(PJFTL) - BUS 1	PJFTL	D	AMP works	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1089	RQ265758	OCC_240	cpcc1_sd	BUS	400 KV NARELA(PNTL) - BUS 2	PNTL	D	for erection of 765 kV Sikar II line bay GIS madule & GIS bus extention	25/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	26-Mar-26	18:00	All elements must remsin in service with other bus. May be given on daily basis
1090	RQ265757	OCC_240	cpcc1_sd	BUS	400 KV NARELA(PNTL) - BUS 1	PNTL	C	for erection of 765 kV Sikar II line bay GIS madule & GIS bus extention	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	24-Mar-26	18:00	
1091	RQ264526	OCC_240	stuup_sd	BUS	400KV BUS 2 AT MORADABAD(UP)	UPPTCL	C	* A planned shutdown is requested for 400 kV Main Bus–B to carry out general maintenance, including tightening and inspect	24/Mar/2026	09:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	09:00	24-Mar-26	18:00	
1092	RQ264517	OCC_240	stuup_sd	BUS	400KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance of 400kV Bus-2 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no power supply will be i	19/Mar/2026	08:00	19/Mar/2026	17:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	17:00	
1093	RQ264538	OCC_240	stuup_sd	BUS	400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintence work No supply affected, maintained through Bus-I.	19/Mar/2026	08:00	19/Mar/2026	17:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	17:00	
1094	RQ264537	OCC_240	stuup_sd	BUS	400KV BUS 1 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintence work No supply affected, maintained through Bus-II.	18/Mar/2026	08:00	18/Mar/2026	17:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	17:00	

1095	RQ264516	OCC_240	stuup_sd	BUS	400KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance of 400kV Bus-1 at 765kV Substation Fatehabad, Agra. Due to this shutdown, no power supply will be i	18/Mar/2026	08:00	18/Mar/2026	17:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	17:00	
1096	RQ264545	OCC_240	stuup_sd	BUS	400KV BUS 2 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus B at 400KV S/S Sultanpur	17/Mar/2026	10:00	17/Mar/2026	16:00		PLANNED	Approved	17-Mar-26	10:00	17-Mar-26	16:00	
1097	RQ264544	OCC_240	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Bus A at 400KV S/S Sultanpur	16/Mar/2026	10:00	16/Mar/2026	16:00		PLANNED	Approved	16-Mar-26	10:00	16-Mar-26	16:00	
1098	RQ264518	OCC_240	cpcc1_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	UPPTCL	C	Pantograph Isolator replacement work of 400kV Bus-1 at mzn upptcl ss	16/Mar/2026	08:00	18/Mar/2026	23:00		PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	23:00	
1099	RQ264525	OCC_240	stuup_sd	BUS	400KV BUS 1 AT MORADABAD(UP)	UPPTCL	C	* A planned shutdown is requested for 400 kV Main Bus–A to carry out general maintenance, including tightening and inspect	12/Mar/2026	09:00	12/Mar/2026	16:00		PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	16:00	
1100	RQ264533	OCC_240	stuup_sd	BUS	400KV BUS 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS-II FOR TANDELTA TESTING OF 400KV B BUS CVT.	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1101	RQ264532	OCC_240	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 400KV BUS-I FOR ADJUSTING OF B PHASE,A BUS PANTOGRAPH >X ISOLATOR OF UNNAO BAY AND 400KV A BUS CVT TANDELTA TESTI	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1102	RQ265550	OCC_240	stuup_sd	BUS	400KV BUS 2PARICHA(UP)	UPPTCL	D	GT6 bus isolator alignment and spares replacement	05/Mar/2026	09:30	05/Mar/2026	18:30		PLANNED	Approved	05-Mar-26	09:30	05-Mar-26	18:30	
1103	RQ265551	OCC_240	stuup_sd	BUS	400KV BUS 2 AT MAINPURI(UP)	UPPTCL	D	BUS CVT Testing works	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
1104	RQ264608	OCC_240	stuup_sd	BUS	400KV BUS 1PARICHA(UP)	UPPTCL	D	400 KV orai-Parichha Line 1 isolator hot spot attending	02/Mar/2026	09:30	02/Mar/2026	18:30		PLANNED	Approved	02-Mar-26	09:30	02-Mar-26	18:30	
1105	RQ265538	OCC_240	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 1	UPPTCL	C	Annual Maintenance and Testing	02/Mar/2026	08:00	02/Mar/2026	17:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	17:00	
1106	RQ265539	OCC_240	stuup_sd	BUS	400 KV GR.NOIDA_2(UPC) - BUS 2	UPPTCL	C	Annual Maintenance and Testing	01/Mar/2026	08:00	01/Mar/2026	17:00		PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	17:00	
1107	RQ264581	OCC_240	sldchr_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-2 and Bus bar relay testing. OEM vendor involved for relay testing	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	

1108	RQ266124	OCC_240	indigrid_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP of 400kV Bus-1 and relay testing	23/Mar/2026	08:00	23/Mar/2026	18:00	OEM Deployment, required on the requested date.	PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1109	RQ264580	OCC_240	sldchr_sd	BUS	400KV BUS 1 AT KABULPUR(HV)	HVPNL	D	AMP work of 400KV Bus-1 and Bus bar relay testing. OEM vendor involved for relay testing	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1110	RQ266125	OCC_240	indigrid_sd	BUS	400KV BUS 2 AT KABULPUR(HV)	HVPNL	D	AMP of 400kV Bus-2 and relay testing	01/Mar/2026	08:00	31/Mar/2026	18:00	OEM Deployment, required on the requested date.	PLANNED	Approved	01-Mar-26	08:00	31-Mar-26	18:00	
1111	RQ264591	OCC_240	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Jumpering works of 420 Bay & Busbar relay testing of 420 Bay and Primary stability of Bus-1	23/Mar/2026	17:00	26/Mar/2026	23:00		PLANNED	Approved	23-Mar-26	17:00	26-Mar-26	23:00	May be given from 17:00Hrs
1112	RQ264597	OCC_240	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Busbar relay testing	19/Mar/2026	17:00	24/Mar/2026	23:00		PLANNED	Approved	19-Mar-26	17:00	24-Mar-26	23:00	May be given from 17:00Hrs
1113	RQ264596	OCC_240	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 1	PRTL	D	Busbar relay testing	13/Mar/2026	17:00	17/Mar/2026	23:00		PLANNED	Approved	13-Mar-26	17:00	17-Mar-26	23:00	May be given from 17:00Hrs
1114	RQ264624	OCC_240	sterlite_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	C	Shutdown required for 430 Bay bus bar relay testing , Stability test and primary injection for STATCOM	12/Mar/2026	08:00	14/Mar/2026	20:00	Shutdown required	PLANNED	Approved	12-Mar-26	17:00	14-Mar-26	23:59	May be given from 17:00Hrs
1115	RQ264592	OCC_240	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 2	PRTL	D	Jumpering works of 419 Bay & Busbar relay testing of 419 Bay and Primary stability of Bus-2	09/Mar/2026	17:00	13/Mar/2026	23:00		PLANNED	Approved	09-Mar-26	17:00	13-Mar-26	23:00	May be given from 17:00Hrs
1116	RQ264625	OCC_240	sterlite_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 6	PRTL	C	Shutdown required for 435 Bay bus bar relay testing , Stability test and primary injection for STATCOM	09/Mar/2026	08:00	11/Mar/2026	20:00	Shutdown required	PLANNED	Approved	09-Mar-26	17:00	11-Mar-26	23:59	May be given from 17:00Hrs
1117	RQ264598	OCC_240	cpcc1_sd	BUS	400 KV FATEHGARH_III(PG) - BUS 6	PRTL	D	Busbar relay testing of 438, 444, 453 Bay and Primary stability of Bus-6	02/Mar/2026	17:00	10/Mar/2026	23:00		PLANNED	Approved	02-Mar-26	17:00	10-Mar-26	23:00	May be given from 17:00Hrs
1118	RQ265870	OCC_240	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	23/Mar/2026	09:00	27/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	09:00	27-Mar-26	18:00	
1119	RQ265869	OCC_240	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Gen. Mtc. and Setting of Bus Pantagraph Isolators	16/Mar/2026	09:00	19/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	09:00	19-Mar-26	18:00	
1120	RQ264633	OCC_240	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	GEN-04 BUS B ISOLATOR CHANGE	23/Mar/2026	08:00	26/Mar/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	23-Mar-26	08:00	26-Mar-26	18:00	All elements must be connected with Other Bus
1121	RQ264632	OCC_240	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	GEN-04 BUS A ISOLATOR CHANGE	16/Mar/2026	08:00	19/Mar/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	16-Mar-26	08:00	19-Mar-26	18:00	All elements must be connected with Other Bus
1122	RQ264631	OCC_240	ntpcos_sd	BUS	400KV BUS 2 AT SINGRAULI(NT)	NTPC	C	ICT-01 BUS-02 ISOLATOR REPLACEMENT	09/Mar/2026	08:00	12/Mar/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	09-Mar-26	08:00	12-Mar-26	18:00	All elements must be connected with Other Bus
1123	RQ264630	OCC_240	ntpcos_sd	BUS	400KV BUS 1 AT SINGRAULI(NT)	NTPC	C	ICT-1 BUS A ISOLATOR REPLACEMENT	02/Mar/2026	08:00	05/Mar/2026	18:00	SHUTDOWN REQUIRED	PLANNED	Approved	02-Mar-26	08:00	05-Mar-26	18:00	All elements must be connected with Other Bus

1124	RQ264497	OCC_240	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 4	PBTSL	D	For Bay Extension works	22/Mar/2026	17:00	25/Mar/2026	23:00		PLANNED	Approved	22-Mar-26	17:00	25-Mar-26	23:00	May be given from 17:00Hrs
1125	RQ264496	OCC_240	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 3	PBTSL	D	For Bay Extension works	19/Mar/2026	17:00	22/Mar/2026	23:00		PLANNED	Approved	19-Mar-26	17:00	22-Mar-26	23:00	May be given from 17:00Hrs
1126	RQ264495	OCC_240	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	For Bay Extension works	16/Mar/2026	17:00	19/Mar/2026	23:00		PLANNED	Approved	16-Mar-26	17:00	19-Mar-26	23:00	May be given from 17:00Hrs
1127	RQ264494	OCC_240	cpcc1_sd	BUS	400 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	For Bay Extension works	13/Mar/2026	17:00	16/Mar/2026	23:00		PLANNED	Approved	13-Mar-26	17:00	16-Mar-26	23:00	May be given from 17:00Hrs
1128	RQ265919	OCC_240	rampur_sd	BUS	400KV BUS 1 AT RAMPUR HEP(SJ)	SJVNL	C	HV testing of unit 5 R-phase G4 compartment after attending the gas leakage fault..	20/Mar/2026	08:00	23/Mar/2026	18:00	Busbar -1 shutdown required thats comes under HV circuit	PLANNED	Approved	20-Mar-26	08:00	23-Mar-26	18:00	All elements must remsin in service with other bus
1129	RQ264107	OCC_240	sldcuk_sd	BUS	400KV BUS 2 AT SRINAGAR(UK)	PTCUL	D	Preventive Maintenance	12/Mar/2026	14:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	14:00	12-Mar-26	18:00	
1130	RQ264106	OCC_240	sldcuk_sd	BUS	400KV BUS 1 AT SRINAGAR(UK)	PTCUL	D	Preventive Maintenance	12/Mar/2026	09:00	12/Mar/2026	13:00		PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	13:00	
1131	RQ264108	OCC_240	sldcuk_sd	BUS	400KV BUS 3 AT SRINAGAR(UK)	PTCUL	D	Preventive Maintenance	11/Mar/2026	14:00	11/Mar/2026	18:00	Transfer Bus	PLANNED	Approved	11-Mar-26	14:00	11-Mar-26	18:00	
1132	RQ265898	OCC_240	sldcrs_sd	BUS	400KV BUS 2 AT ALWAR(ATIL)	ATSL	D	Annual maintenance work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1133	RQ265897	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT ALWAR(ATIL)	ATSL	D	Annual maintenance work	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1134	RQ265914	OCC_240	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Yearly mtc	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1135	RQ265912	OCC_240	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly mtc	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1136	RQ265859	OCC_240	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	C	For replacement work of 400 kV Earth Switch 421 of 400 kV Bus 1.	05/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	12-Mar-26	18:00	
1137	RQ264303	OCC_240	sldcps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1138	RQ264300	OCC_240	sldcps_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1139	RQ265408	OCC_240	sldchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	D	Perodical Testing	09/Mar/2026	12:00	09/Mar/2026	14:00		PLANNED	Approved	09-Mar-26	12:00	09-Mar-26	14:00	
1140	RQ265401	OCC_240	sldchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	D	Perodical Testing	08/Mar/2026	12:00	08/Mar/2026	14:00		PLANNED	Approved	08-Mar-26	12:00	08-Mar-26	14:00	
1141	RQ265384	OCC_240	sldchp_sd	BUS	400 KV WANGTOO(GIS) - BUS 1	HPPTCL	D	Perodical Testing	07/Mar/2026	12:00	07/Mar/2026	14:00		PLANNED	Approved	07-Mar-26	12:00	07-Mar-26	14:00	
1142	RQ264522	OCC_240	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 2	PKTSL	D	For scheme checking work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	17:00	06-Mar-26	23:59	May be given from 17:00Hrs
1143	RQ264521	OCC_240	cpcc1_sd	BUS	400 KV KHETRI (PKTSL) - BUS 1	PKTSL	D	For scheme checking work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	17:00	05-Mar-26	23:59	May be given from 17:00Hrs
1144	RQ265900	OCC_240	sldcrs_sd	BUS	400KV BUS 2 AT DEEDWANA(MTS)	MTSCL	D	Annual maintenance work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1145	RQ265899	OCC_240	sldcrs_sd	BUS	400KV BUS 1 AT DEEDWANA(MTS)	MTSCL	D	Annual maintenance work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	

1146	RQ265940	OCC_240	indigrid_sd	BUS	400KV BUS 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	For ICT construction related activity	05/Mar/2026	08:00	08/Mar/2026	18:00	The shutdown is applied in March'26. However intends to avail from 25th to 28th Feb'26. Requested for discussion	PLANNED	Approved	05-Mar-26	08:00	08-Mar-26	18:00	May be given and should not be clubbed with any continous shutdown in 400KV network in JK area.
1147	RQ266076	OCC_240	nhpccc_sd	BUS	400KV BUS 2 AT CHAMERA_1(NH)	NHPC	D	For conducting CB timing test	01/Mar/2026	08:00	07/Mar/2026	23:59	On approval actual shutdown shall be carried out on D-3 basis.	PLANNED	Approved	01-Mar-26	08:00	07-Mar-26	23:59	May be given on daily basis.
1148	RQ266075	OCC_240	nhpccc_sd	BUS	400KV BUS 1 AT CHAMERA_1(NH)	NHPC	D	For conducting CB timing test	01/Mar/2026	08:00	07/Mar/2026	23:59	On approval actual shutdown shall be carried out on D-3 basis.	PLANNED	Approved	01-Mar-26	08:00	07-Mar-26	23:59	May be given on daily basis.
1149	RQ264163	OCC_240	cpcc1_sd	LINE REACTOR	80 MVAR NON-SWITCHABLE LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)	POWER GRID	D	AMP work	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	26-Mar-26	18:00	
1150	RQ264177	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWER GRID	C	BUSHING REPLACEMENT WORK IN ADD CAP	19/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	21-Mar-26	18:00	
1151	RQ264176	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)	POWER GRID	C	BUSHING REPLACEMENT WORK IN ADD CAP	16/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	18:00	
1152	RQ264174	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BHIWADI-HISSAR (PG) CKT-1 @HISSAR(PG)	POWER GRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1153	RQ264173	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV MOGA-HISSAR (PG) CKT-1 @HISSAR(PG)	POWER GRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1154	RQ264182	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR SWITCHABLE LR ON 400 KV BHINMAL-KANKROLI (PG) CKT-1 @BHINMAL(PG)	POWER GRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	

1155	RQ264178	OCC_240	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-4 @BIKANER_2 (PBTSL)	PBTSL	D	AMP work	23/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	26-Mar-26	18:00	May be availed with line shutdown
1156	RQ264179	OCC_240	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-3 @BIKANER_2 (PBTSL)	PBTSL	D	AMP work	19/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	22-Mar-26	18:00	May be availed with line shutdown
1157	RQ264180	OCC_240	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-2 @BIKANER_2 (PBTSL)	PBTSL	D	AMP work	15/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	18-Mar-26	18:00	May be availed with line shutdown
1158	RQ264181	OCC_240	cpcc1_sd	LINE REACTOR	80 MVAR SWITCHABLE LR ON 400 KV BIKANER_2 (PBTSL)-KHETRI (PKTSL) (PBTSL) CKT-1 @BIKANER_2 (PBTSL)	PBTSL	D	AMP work	11/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	14-Mar-26	18:00	May be availed with line shutdown
1159	RQ264169	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-2 @SIKAR(PG)	RRVPNL	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	May be availed with line shutdown
1160	RQ264168	OCC_240	cpcc1_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON BIKANER(RS)-SIKAR(PG) (RS) CKT-1 @SIKAR(PG)	RRVPNL	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	15-Mar-26	18:00	May be availed with line shutdown
1161	RQ265531	OCC_240	stuup_sd	LINE REACTOR	50 MVAR NON-SWITCHABLE LR ON REWA ROAD-PANKI (UP) CKT-1 @PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 50MVAR REWA ROAD LINE REACTOR FOR REPLACEMENT OF 50MVAR LINE REACTOR TO 63MVAR LINE REACTOR.	06/Mar/2026	10:00	05/Apr/2026	17:00		PLANNED	Approved	06-Mar-26	10:00	05-Apr-26	17:00	
1162	RQ265483	OCC_240	sldcrs_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 1 AT 400 KV KANKANI(RS)	RRVPNL	D	Maintenance and testing work of bay equipments .	31/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Approved	31-Mar-26	08:00	31-Mar-26	18:00	
1163	RQ265478	OCC_240	sldcrs_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Yearly maintenance work	28/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Approved	28-Mar-26	08:00	28-Mar-26	18:00	

1164	RQ265931	OCC_240	sldcrs_sd	BR/BSR/MSC/M	50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	RRVPNL	D	For Annual maintenance work	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	26-Mar-26	18:00	
1165	RQ265485	OCC_240	sldcrs_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400 KV JODHPUR(RS)	RRVPNL	D	Maintenance and testing work of bay equipments .	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	Subject to real time grid condition
1166	RQ265477	OCC_240	sldcrs_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1167	RQ265480	OCC_240	sldcrs_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	06/Mar/2026	09:00	06/Mar/2026	15:00		PLANNED	Approved	06-Mar-26	09:00	06-Mar-26	15:00	
1168	RQ265482	OCC_240	sldcrs_sd	BR/BSR/MSC/M	50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	Maintenance and testing work of bay equipments .	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1169	RQ265476	OCC_240	sldcrs_sd	BR/BSR/MSC/M	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance and Testing Works be carried out by M/s Kaycee Energy & Infra pvt. Ltd. Kota	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1170	RQ265746	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400 KV NARELA(PNTL)	PNTL	D	For CSD fine tuning & RTV coating	31/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Approved	31-Mar-26	08:00	31-Mar-26	18:00	
1171	RQ265660	OCC_240	cpcc2_sd	BR/BSR/MSC/M	63 MVAR BUS REACTOR NO 1 AT 400KV KISHENPUR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Mar/2026	09:30	24/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	24-Mar-26	09:30	24-Mar-26	18:00	
1172	RQ265661	OCC_240	cpcc2_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 2 AT 400KV KISHENPUR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	24/Mar/2026	09:30	24/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	24-Mar-26	09:30	24-Mar-26	18:00	
1173	RQ264466	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 3 AT 400 KV HISSAR(PG)	POWER GRID	C	shutdown of BR-3 is required to undertake the firewall construction work in Construction category , Since positioing of ICT-4 is just adjacent to BR-3	23/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	26-Mar-26	18:00	
1174	RQ265649	OCC_240	cpcc2_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 1 AT 400KV AMRITSAR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/Mar/2026	09:00	21/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	21-Mar-26	09:00	21-Mar-26	17:00	
1175	RQ265474	OCC_240	cpcc3_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 2 AT 400KV GORAKHPUR(PG)	POWER GRID	D	"LBB relay retrofitting work A/r of another ckt to be disabled"	19/Mar/2026	07:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	07:00	19-Mar-26	18:00	
1176	RQ265473	OCC_240	cpcc3_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV GORAKHPUR(PG)	POWER GRID	D	LBB relay retrofitting work	18/Mar/2026	07:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	07:00	18-Mar-26	18:00	
1177	RQ264195	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400 KV BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	Subject to real time grid condition

1178	RQ264468	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV SONIPAT(PG)	POWER GRID	D	FOR FINE TUNING OF CSD REALY IN TIE BAY	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1179	RQ266119	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV KURUKSHETRA(PG)	POWER GRID	C	For CB Internal Inspection and rectification works for B-Phase of Bay No 427 & 428.	16/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	18:00	
1180	RQ265658	OCC_240	cpcc2_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	15/Mar/2026	10:00	15/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	15-Mar-26	10:00	15-Mar-26	18:00	
1181	RQ265404	OCC_240	cpcc3_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV VARANASI(PG)	POWER GRID	D	BUS Reactor AMPs Works. LAs Cable Replacement works.	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
1182	RQ265656	OCC_240	cpcc2_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 2 AT 400 KV JALANDHAR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Mar/2026	10:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	13-Mar-26	10:00	13-Mar-26	18:00	
1183	RQ264472	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1 (UP)	POWER GRID	D	AMP work	10/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	11-Mar-26	18:00	
1184	RQ265780	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400 KV MURADNAGAR_1 (UP)	POWER GRID	D	AMP work and CSD fine tuning	10/Mar/2026	08:00	11/Mar/2026	20:00		PLANNED	Approved	10-Mar-26	08:00	11-Mar-26	20:00	
1185	RQ264469	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV MANESAR(PG)	POWER GRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1186	RQ265407	OCC_240	cpcc3_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV SHAHJAHANPUR(PG)	POWER GRID	D	AMP OF BUS REACTOR#1 AT SHAHJAHANPUR S/S	09/Mar/2026	09:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	18:00	
1187	RQ265798	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(PG)	POWER GRID	D	AMP work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1188	RQ265655	OCC_240	cpcc2_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV JALANDHAR(PG)	POWER GRID	D	Retrofitting of electro Mechanical BB relay with numerical Relay	05/Mar/2026	10:00	05/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	05-Mar-26	10:00	05-Mar-26	18:00	
1189	RQ264192	OCC_240	cpcc1_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 1 AT 400KV DEHRADUN(PG)	POWER GRID	D	For checking of Aircell condition	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1190	RQ265481	OCC_240	sldcrs_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWER GRID	D	Maintenance and testing work of bay equipments .	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
1191	RQ265781	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	AMP work	01/Mar/2026	08:00	01/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	
1192	RQ264474	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 2 AT 400 KV MANDOLA(PG)	POWER GRID	D	AMP work	01/Mar/2026	08:00	01/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	

1193	RQ264193	OCC_240	cpcc1_sd	BR/BSR/MSC/M	225 MVAR BUS SERIES REACTOR NO 1 AT 400 KV BALLABHGARH(PG)	POWER GRID	C	Jack Bus replacement work	01/Mar/2026	08:00	04/Mar/2026	20:00		PLANNED	Rejected.					Already availed
1194	RQ264460	OCC_240	sldcps_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV Jumpers, cleaning of bushes, BMK,CTR Panel and C&R Panels	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1195	RQ264501	OCC_240	stuup_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 1 AT 400KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	22/Mar/2026	08:00	22/Mar/2026	17:00		PLANNED	Approved	22-Mar-26	08:00	22-Mar-26	17:00	
1196	RQ265354	OCC_240	stuup_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL)	UPPTCL	D	AMP works	21/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	21-Mar-26	08:00	21-Mar-26	18:00	
1197	RQ264500	OCC_240	stuup_sd	BR/BSR/MSC/M	63 MVAR BUS REACTOR NO 1 AT 400KV ALIGARH(UP)	UPPTCL	D	* For Annual Relay Testing ,Bushing and CT Tan Delta and PD Testing	18/Mar/2026	09:00	19/Mar/2026	20:00		PLANNED	Approved	18-Mar-26	09:00	19-Mar-26	20:00	
1198	RQ265549	OCC_240	stuup_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	D	AMP work	17/Mar/2026	10:00	17/Mar/2026	17:00		PLANNED	Approved	17-Mar-26	10:00	17-Mar-26	17:00	
1199	RQ265524	OCC_240	stuup_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 1 AT 400KV MATHURA(UP)	UPPTCL	D	Annual Maintenance and Testing	12/Mar/2026	09:00	12/Mar/2026	19:00		PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	19:00	
1200	RQ265945	OCC_240	stuup_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400 KV RASRA (UP)	UPPTCL	C	Centrifusing of Transformer Oil	04/Mar/2026	10:00	07/Mar/2026	17:00	No supply will be affected.	PLANNED	Approved	04-Mar-26	10:00	07-Mar-26	17:00	
1201	RQ264385	OCC_240	ntpcos_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 1 AT 400 KV UNCHAHAR(NTB)	NTPC	C	annual testing	16/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	20-Mar-26	18:00	
1202	RQ264463	OCC_240	cpcc1_sd	BR/BSR/MSC/M	125 MVAR BUS REACTOR NO 1 AT 400 KV KHETRI (PKTSL)	PKTSL	D	For scheme checking & AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1203	RQ265526	OCC_240	stuup_sd	BR/BSR/MSC/M	80 MVAR BUS REACTOR NO 1 AT 400 KV PANKI TPS (UP)	UPRVUNL	D	* Shutdown of 80mvar reactor for testing and maintenace work.	06/Mar/2026	10:00	07/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	10:00	07-Mar-26	18:00	
1204	RQ265576	OCC_240	sldcrs_sd	BAY	409-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AND 765/400 KV 1500 MVA ICT 2 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	30-Mar-26	08:00	30-Mar-26	18:00	

1205	RQ266215	OCC_240	cpcc1_sd	BAY	40452T TIE BAY - 400KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1 AND 400/220KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	AMP work	28/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Approved	28-Mar-26	08:00	28-Mar-26	18:00	
1206	RQ266214	OCC_240	cpcc1_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	AMP work	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
1207	RQ265585	OCC_240	sldcrs_sd	BAY	409-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
1208	RQ265589	OCC_240	sldcrs_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	Quarterly Maintenance work	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
1209	RQ265577	OCC_240	sldcrs_sd	BAY	408-52C MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
1210	RQ266212	OCC_240	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	AMP work	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
1211	RQ265956	OCC_240	sldcrs_sd	BAY	407 MAIN BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV DEEDWANA(MTS)	RRVPNL	D	Annual maintenance work (Bay No. 403 at Deedwana substation)	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1212	RQ265578	OCC_240	sldcrs_sd	BAY	408-52T TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA SCTPS (RS) CKT-2 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1213	RQ266197	OCC_240	cpcc1_sd	BAY	40552C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AT BASSI(PG)	RRVPNL	D	AMP work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	

1214	RQ265584	OCC_240	sldcrs_sd	BAY	408-52D MAIN BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1215	RQ265958	OCC_240	sldcrs_sd	BAY	406 MAIN BAY - 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT DEEDWANA(MTS)	RRVPNL	D	Annual maintenance work (Bay No. 404 at Deedwana substation)	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1216	RQ266196	OCC_240	cpcc1_sd	BAY	40452C MAIN BAY - 400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AT BASSI(PG)	RRVPNL	D	AMP work	22/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	22-Mar-26	18:00	
1217	RQ265953	OCC_240	sldcrs_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT DEEDWANA(MTS) AND 400KV AJMER(RS)-DEEDWANA(MTS) (MTS) CKT-1	RRVPNL	D	Annual maintenance work	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
1218	RQ265579	OCC_240	sldcrs_sd	BAY	406-52T TIE BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AND 765/400 KV 1500 MVA ICT 1 AT ANTA(RS) AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1219	RQ265597	OCC_240	sldcrs_sd	BAY	40152T TIE BAY - 400/220 KV 315 MVA ICT 1 AT BHILWARA(RS) (RRVPNL) AND 400 KV BHILWARA-CHITTORGARH (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and Testing Works	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1220	RQ265955	OCC_240	sldcrs_sd	BAY	404 MAIN BAY - 400/220KV 315 MVA ICT 2 AT DEEDWANA(MTS)	RRVPNL	D	Annual maintenance work (Bay No. 406 at Deedwana substation)	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1221	RQ266232	OCC_240	cpcc1_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	C	For drive overhauling work and AMP Work	19/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	22-Mar-26	18:00	

1222	RQ265959	OCC_240	sldcrs_sd	BAY	403 MAIN BAY - 400KV BIKANER(RS)-DEEDWANA(MTS) (MTS) CKT-1 AT DEEDWANA(MTS)	RRVPNL	D	Annual maintenance work (Bay No. 407 at Deedwana substation)	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	15:00	18-Mar-26	23:59	May be given from 15:00Hrs
1223	RQ265586	OCC_240	sldcrs_sd	BAY	406-52D MAIN BAY - 400 KV ANTA-CHHABRA SCTPS (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1224	RQ265957	OCC_240	sldcrs_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 1 AT DEEDWANA(MTS) (RRVPNL) AND 400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1 AT 400 KV DEEDWANA(MTS) (RRVPNL)	RRVPNL	D	Annual maintenance work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	15:00	17-Mar-26	23:59	May be given from 15:00Hrs
1225	RQ265580	OCC_240	sldcrs_sd	BAY	404-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1226	RQ265581	OCC_240	sldcrs_sd	BAY	404-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1227	RQ265954	OCC_240	sldcrs_sd	BAY	401 MAIN BAY - 400/220KV 315 MVA ICT 1 AT DEEDWANA(MTS)	RRVPNL	D	Annual maintenance work (Bay No. 409 at Deedwana substation)	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1228	RQ265599	OCC_240	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance and Testing Works	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
1229	RQ265582	OCC_240	sldcrs_sd	BAY	403-52T TIE BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL) AND FUTURE AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1230	RQ265583	OCC_240	sldcrs_sd	BAY	403-52D MAIN BAY - 400 KV ANTA-KALISINDH (RS) CKT-2 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	

1231	RQ266189	OCC_240	cpcc1_sd	BAY	40552T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-1 AND FUTURE AT PHAGI(RS)	RRVPNL	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1232	RQ265604	OCC_240	sldcrs_sd	BAY	40252A MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 (RRVPNL) AND 400KV BUS 2 AT MERTA(RS) AT 400 KV MERTA(RS) (RRVPNL)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	15:00	12-Mar-26	23:59	May be given from 15:00Hrs
1233	RQ265575	OCC_240	sldcrs_sd	BAY	402-52C MAIN BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1234	RQ266188	OCC_240	cpcc1_sd	BAY	40452T TIE BAY - 400KV BASSI(PG)-PHAGI(RS) (PG) CKT-2 AND FUTURE AT PHAGI(RS)	RRVPNL	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1235	RQ265609	OCC_240	sldcrs_sd	BAY	40252B MAIN BAY - 400 KV BIKANER-MERTA (RS) CKT-1 AT BIKANER	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	15:00	11-Mar-26	23:59	May be given from 15:00Hrs
1236	RQ265573	OCC_240	sldcrs_sd	BAY	402-52D MAIN BAY - 400 KV ANTA-CHHABRA (RS) CKT-1 (RRVPNL) AT 400 KV ANTA(RS)	RRVPNL	D	Quarterly Maintenance work	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1237	RQ265606	OCC_240	sldcrs_sd	BAY	40852A MAIN BAY - 400KV BUS 1 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	07-Mar-26	18:00	
1238	RQ265574	OCC_240	sldcrs_sd	BAY	402-52T TIE BAY - 400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1 (RRVPNL) AND 400 KV ANTA-CHHABRA (RS) CKT-1 AT 400 KV ANTA(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1239	RQ265598	OCC_240	sldcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER-BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Half Yearly Maintenance and Testing Works	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	

1240	RQ264407	OCC_240	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MUKTSAR(PS) (PSTCL) AT 400 KV MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	30-Mar-26	08:00	30-Mar-26	18:00	
1241	RQ264406	OCC_240	sldcps_sd	BAY	416 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
1242	RQ264408	OCC_240	sldcps_sd	BAY	402 TIE BAY - 400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2 (PSTCL) AND 400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2 AT 400 KV MAKHU(PS) (PSTCL)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 402 and cleaning of CR panel and BMK of CT,CB related with associated bay	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
1243	RQ264409	OCC_240	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1244	RQ264405	OCC_240	sldcps_sd	BAY	418 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
1245	RQ264404	OCC_240	sldcps_sd	BAY	417 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-1 AND 400KV RAJPURA-DHURI (PS) CKT-1 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1246	RQ264411	OCC_240	sldcps_sd	BAY	407 MAIN BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of clamp and connectors of bay 407 and cleaning of CR panel and BMK of CT,CB related with associated bay	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1247	RQ264410	OCC_240	sldcps_sd	BAY	411 TIE BAY - 400/220KV 315 MVA ICT 2 AT MUKTSAR(PS) AND FUTURE	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	

1248	RQ264399	OCC_240	sldcps_sd	BAY	412 MAIN BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AT 400 KV DHANANSU(PS)	PSTCL	D	Tan Delta testing of CT's.Nut bolt tightning of clamp and connectors of bay 412 and cleaning of CR panel and BMK of CT ,CB related with associated bay	13/Mar/2026	12:00	13/Mar/2026	17:00		PLANNED	Approved	13-Mar-26	12:00	13-Mar-26	17:00	
1249	RQ264398	OCC_240	sldcps_sd	BAY	411 TIE BAY - 400 KV JALANDHAR(PG)-DHANANSU(PS) (PG) CKT-1 (PSTCL) AND 400/220 KV 500 MVA ICT 1 AT DHANANSU(PS) AT 400 KV DHANANSU(PS) (PSTCL)	PSTCL	D	Tan Delta testing of CT's.Nut bolt tightning of clamp and connectors of bay 411 and cleaning of CR panel and BMK of CT ,CB related with associated bay	13/Mar/2026	08:00	13/Mar/2026	12:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	12:00	
1250	RQ264402	OCC_240	sldcps_sd	BAY	415 MAIN BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1251	RQ264397	OCC_240	sldcps_sd	BAY	414 TIE BAY - 400KV RAJPURA TPS(PSG)-RAJPURA(PS) (PS) CKT-2 AND 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1252	RQ264395	OCC_240	sldcps_sd	BAY	413 MAIN BAY - 400KV RAJPURA-DHURI (PS) CKT-2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1253	RQ264413	OCC_240	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1254	RQ264394	OCC_240	sldcps_sd	BAY	412 MAIN BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1255	RQ264393	OCC_240	sldcps_sd	BAY	411 TIE BAY - 400/220 KV 500 MVA ICT 4 AT RAJPURA(PS) (PSTCL) AND FUTURE AT 400 KV RAJPURA(PS) (PSTCL)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	

1256	RQ264392	OCC_240	sldcps_sd	BAY	409 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) (PSTCL) AT 400 KV RAJPURA(PS)	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1257	RQ264391	OCC_240	sldcps_sd	BAY	408 TIE BAY - 400/220 KV 500 MVA ICT 3 AT RAJPURA(PS) AND FUTURE	PSTCL	D	Annual maintenance of CB,CT, Isolators, hardware fittings and annual protection testing of Bay equipments.	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
1258	RQ266274	OCC_240	cpcc1_sd	BAY	418 MAIN BAY - 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 (POWERGRID) AT 400 KV JAIPUR SOUTH(PG)	POWER GRID	D	AMP work	29/Mar/2026	08:00	29/Mar/2026	18:00		PLANNED	Approved	29-Mar-26	08:00	29-Mar-26	18:00	
1259	RQ266273	OCC_240	cpcc1_sd	BAY	417 TIE BAY - 400 KV JAIPUR SOUTH-KOTA (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV JAIPUR SOUTH(PG) (POWERGRID)	POWER GRID	D	AMP work	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
1260	RQ266272	OCC_240	cpcc1_sd	BAY	412 MAIN BAY - 400KV JAIPUR SOUTH-BASSI (PG) CKT-2 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP work	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	26-Mar-26	18:00	
1261	RQ266213	OCC_240	cpcc1_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWER GRID	D	AMP work	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	26-Mar-26	18:00	
1262	RQ266114	OCC_240	cpcc1_sd	BAY	435 (ACF-4 & ACF-5) TIE BAY - 400 KV KURUKSHETRA(PG)-FILTER BANK-(5TH HARMONIC FILTER) (POWERGRID) AND 400KV BUS 3 AT KURUKSHETRA(PG) AT 400 KV KURUKSHETRA(PG) (POWERGRID)	POWER GRID	C	For CB Internal Inspection and rectification works for Y-Phase of Bay No 434 & 435.	25/Mar/2026	08:00	27/Mar/2026	18:00	ACF-4 Filter Sub banks would be out for 3 days	PLANNED	Approved	25-Mar-26	08:00	27-Mar-26	18:00	
1263	RQ266149	OCC_240	cpcc1_sd	BAY	437 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT BALLABHGARH(PG)	POWER GRID	D	AMP work	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	

1264	RQ266115	OCC_240	cpcc1_sd	BAY	434 (ACF-4 FILTER SUB BANK) MAIN BAY - 400KV BUS 3 AT KURUKSHETRA(PG) (POWERGRID) AT 400 KV KURUKSHETRA(PG)	POWER GRID	C	For CB Internal Inspection and rectification works for Y-Phase of Bay No 434 & 435.	25/Mar/2026	08:00	27/Mar/2026	18:00	ACF-4 Filter Sub banks would be out for 3 days	PLANNED	Approved	25-Mar-26	08:00	27-Mar-26	18:00	
1265	RQ266271	OCC_240	cpcc1_sd	BAY	409 MAIN BAY - 400KV JAIPUR SOUTH-BASSI (PG) CKT-1 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP work	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
1266	RQ266211	OCC_240	cpcc1_sd	BAY	425 MAIN BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT SIKAR(PG)	POWER GRID	D	AMP work	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1267	RQ266145	OCC_240	cpcc1_sd	BAY	413 MAIN BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	D	AMP work	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1268	RQ266270	OCC_240	cpcc1_sd	BAY	408 TIE BAY - 400 KV JAIPUR SOUTH-BASSI (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV JAIPUR SOUTH(PG) (POWERGRID)	POWER GRID	D	AMP work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1269	RQ266144	OCC_240	cpcc1_sd	BAY	410 TIE BAY - 400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-2 (POWERGRID) AND 400KV BUS 1 AT BALLABHGARH(PG) AT 400 KV BALLABHGARH(PG) (POWERGRID)	POWER GRID	D	AMP work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1270	RQ266233	OCC_240	cpcc1_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)	POWER GRID	C	For drive overhauling work and AMP Work	23/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	26-Mar-26	18:00	
1271	RQ266210	OCC_240	cpcc1_sd	BAY	422 MAIN BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT SIKAR(PG)	POWER GRID	D	AMP work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1272	RQ266209	OCC_240	cpcc1_sd	BAY	412 MAIN BAY - 400/220KV 500 MVA ICT 3 AT SIKAR(PG)	POWER GRID	D	AMP work	22/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	22-Mar-26	18:00	

1273	RQ266269	OCC_240	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 2 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP work	22/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	22-Mar-26	18:00	
1274	RQ266097	OCC_240	cpcc1_sd	BAY	412 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWER GRID	D	AMP work	21/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	21-Mar-26	08:00	21-Mar-26	18:00	
1275	RQ266268	OCC_240	cpcc1_sd	BAY	402 TIE BAY - 400 KV AGRA-JAIPUR SOUTH (PG) CKT-2 (POWERGRID) AND 400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG) AT 400 KV JAIPUR SOUTH(PG) (POWERGRID)	POWER GRID	D	AMP work	21/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	21-Mar-26	08:00	21-Mar-26	18:00	
1276	RQ266246	OCC_240	cpcc1_sd	BAY	417 TIE BAY - 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG) AND 400KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2	POWER GRID	D	AMP work	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
1277	RQ266267	OCC_240	cpcc1_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWER GRID	D	AMP work	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
1278	RQ266187	OCC_240	cpcc1_sd	BAY	421 MAIN BAY - 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
1279	RQ266245	OCC_240	cpcc1_sd	BAY	414 TIE BAY - 765/400KV 1500 MVA ICT 3 AT JHATIKARA(PG) AND 400KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1	POWER GRID	D	AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1280	RQ266186	OCC_240	cpcc1_sd	BAY	420 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AND 400/220KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1281	RQ265647	OCC_240	cpcc2_sd	BAY	409 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-1 AT NALLAGARH(PG)	POWER GRID	C	Overhauling of CB Mechanisum.	19/Mar/2026	08:00	22/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	19-Mar-26	08:00	22-Mar-26	18:00	

1282	RQ265990	OCC_240	cpcc3_sd	BAY	427 MAIN BAY - 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 (POWERGRID)	POWER GRID	C	CGL CB Drive Mechanism Overhauling	19/Mar/2026	08:00	21/Mar/2026	18:00	427 bay at 400kV lucknow substation	PLANNED	Approved	19-Mar-26	08:00	21-Mar-26	18:00	
1283	RQ266148	OCC_240	cpcc1_sd	BAY	433 MAIN BAY - 400KV KANPUR-BALLABHGARH (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	For CB overhauling	19/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	22-Mar-26	18:00	
1284	RQ266244	OCC_240	cpcc1_sd	BAY	411 TIE BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG) AND 400KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1	POWER GRID	D	AMP work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1285	RQ266185	OCC_240	cpcc1_sd	BAY	419 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1286	RQ266243	OCC_240	cpcc1_sd	BAY	408 TIE BAY - 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG) AND 400KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-2	POWER GRID	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1287	RQ266184	OCC_240	cpcc1_sd	BAY	418 MAIN BAY - 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWER GRID	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1288	RQ264251	OCC_240	stuup_sd	BAY	408 TIE BAY - 400 KV NUHIAWALI(HV)-FATEHABAD(PG) (HV) CKT-1 (POWERGRID) AND 80 MVAR BUS REACTOR NO 1 AT 400KV FATEHABAD(PG) AT 400 KV FATEHABAD(PG) (POWERGRID)	POWER GRID	C	* For Annual maintenance and Testing work of Bay equipment at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	16/Mar/2026	13:00	16/Mar/2026	17:00		PLANNED	Approved	16-Mar-26	13:00	16-Mar-26	17:00	
1289	RQ265304	OCC_240	cpcc3_sd	BAY	402 TIE BAY - 400KV LUCKNOW_1-SHAHJAHANPUR (PG) CKT-2 AND FUTURE AT SHAHJAHANPUR(PG)	POWER GRID	C	FOR MECHANISM OVERHAULING WORK OF 402 BAY CB AT SHAHJAHANPUR S/S	16/Mar/2026	09:00	21/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	09:00	21-Mar-26	18:00	

1290	RQ265646	OCC_240	cpcc2_sd	BAY	408 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWER GRID	C	Overhauling of CB Mechanisum.	16/Mar/2026	08:00	18/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	18:00	
1291	RQ266183	OCC_240	cpcc1_sd	BAY	417 TIE BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AND 400/220KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWER GRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1292	RQ266147	OCC_240	cpcc1_sd	BAY	432 TIE BAY - 400 KV KANPUR-BALLABHGARH (PG) CKT-1 AND FUTURE AT BALLABHGARH(PG)	POWER GRID	C	For CB overhauling	15/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	18-Mar-26	18:00	
1293	RQ265991	OCC_240	cpcc3_sd	BAY	426 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV LUCKNOW_1(PG) (POWERGRID) AND 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-1 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	C	CGL CB Drive Mechanism Overhauling	15/Mar/2026	08:00	17/Mar/2026	18:00	426 bay at 400kV lucknow substation	PLANNED	Approved	15-Mar-26	08:00	17-Mar-26	18:00	
1294	RQ266182	OCC_240	cpcc1_sd	BAY	416 MAIN BAY - 400KV BHIWADI-NEEMRANA (PG) CKT-2 AT NEEMRANA(PG)	POWER GRID	D	AMP work	15/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	15-Mar-26	18:00	
1295	RQ266231	OCC_240	cpcc1_sd	BAY	40752B MAIN BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (POWERGRID) AT 400 KV MERTA(RS)	POWER GRID	C	For drive overhauling work and AMP Work	15/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	18-Mar-26	18:00	
1296	RQ266181	OCC_240	cpcc1_sd	BAY	409 MAIN BAY - 400KV NEEMRANA-SIKAR (PG) CKT-2 AT NEEMRANA(PG)	POWER GRID	D	AMP work	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	

1297	RQ266180	OCC_240	cpcc1_sd	BAY	408 TIE BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 (POWERGRID) AND 400 KV NEEMRANA-SIKAR (PG) CKT-2 AT 400 KV NEEMRANA(PG) (POWERGRID)	POWER GRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1298	RQ265645	OCC_240	cpcc2_sd	BAY	406 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-2 AT NALLAGARH(PG)	POWER GRID	C	Overhauling of CB Mechanisum.	12/Mar/2026	08:00	14/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	12-Mar-26	08:00	14-Mar-26	18:00	
1299	RQ266179	OCC_240	cpcc1_sd	BAY	407 MAIN BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2 (POWERGRID) AT 400 KV NEEMRANA(PG)	POWER GRID	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1300	RQ265615	OCC_240	sldcrs_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	POWER GRID	D	Maintenance and testing work of bay equipments .	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1301	RQ266178	OCC_240	cpcc1_sd	BAY	406 MAIN BAY - 400KV NEEMRANA(PG)-BABAI(RS) (PG) CKT-1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1302	RQ266230	OCC_240	cpcc1_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)	POWER GRID	C	For drive overhauling work and AMP Work	11/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	14-Mar-26	18:00	
1303	RQ266146	OCC_240	cpcc1_sd	BAY	414 TIE BAY - 400KV AGRA-BALLABHGARH (PG) CKT-1 AND 400KV BALLABHGARH-GURGAON (PG) CKT-1 AT BALLABHGARH(PG)	POWER GRID	C	For CB overhauling	11/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	14-Mar-26	18:00	
1304	RQ265992	OCC_240	cpcc3_sd	BAY	424 MAIN BAY - 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 (POWERGRID)	POWER GRID	C	CGL CB Drive Mechanism Overhauling	11/Mar/2026	08:00	13/Mar/2026	18:00	424 bay at 400kV lucknow substation	PLANNED	Approved	11-Mar-26	08:00	13-Mar-26	18:00	

1305	RQ266242	OCC_240	cpcc1_sd	BAY	414 TIE BAY - 125 MVAR BUS REACTOR NO 2 AT 400KV SONIPAT(PG) AND FUTURE	POWER GRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1306	RQ266177	OCC_240	cpcc1_sd	BAY	405 TIE BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 (POWERGRID) AND 400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1 AT 400 KV NEEMRANA(PG) (POWERGRID)	POWER GRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1307	RQ265644	OCC_240	cpcc2_sd	BAY	405 TIE BAY - 400 KV NALLAGARH-PATIALA (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV NALLAGARH(PG) (POWERGRID)	POWER GRID	C	Overhauling of CB Mechanisum.	09/Mar/2026	08:00	11/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	09-Mar-26	08:00	11-Mar-26	18:00	
1308	RQ265607	OCC_240	sldcrs_sd	BAY	40852B MAIN BAY - 400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1 AT MERTA(RS)	POWER GRID	D	Quarterly maintenance work & testing of bay equipment	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1309	RQ266176	OCC_240	cpcc1_sd	BAY	404 MAIN BAY - 400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1 (POWERGRID) AT 400 KV NEEMRANA(PG)	POWER GRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1310	RQ265616	OCC_240	sldcrs_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWER GRID	D	Maintenance and testing work of bay equipments .	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1311	RQ265993	OCC_240	cpcc3_sd	BAY	423 TIE BAY - 400 KV LUCKNOW_2-LUCKNOW_1 (PG) CKT-2 (POWERGRID) AND 400 KV LUCKNOW_1(PG)-BASTI(UP) (PG) CKT-2 AT 400 KV LUCKNOW_1(PG) (POWERGRID)	POWER GRID	C	CGL CB Drive Mechanism Overhauling	07/Mar/2026	08:00	09/Mar/2026	18:00	423 bay at 400kV lucknow substation	PLANNED	Approved	07-Mar-26	08:00	09-Mar-26	18:00	

1312	RQ266264	OCC_240	cpcc1_sd	BAY	402 TIE BAY - 400KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWER GRID	D	AMP work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	15:00	06-Mar-26	23:59	May be given from 15:00Hrs/element must remain in service
1313	RQ265605	OCC_240	sldcrs_sd	BAY	40752B MAIN BAY - 400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1 (POWERGRID) AT 400 KV MERTA(RS)	POWER GRID	D	Quarterly maintenance work & testing of bay equipment	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1314	RQ265608	OCC_240	sldcrs_sd	BAY	40752A MAIN BAY - 50 MVAR LR ON KOTA(PG)-MERTA(RS) (PG) CKT-1 @MERTA(RS) AT MERTA(RS)	POWER GRID	D	Quarterly maintenance work & testing of bay equipment	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
1315	RQ265287	OCC_240	cpcc3_sd	BAY	419 TIE BAY - 400KV KANPUR(PG)-AURAIYA(NT) (PG) CKT-1 AND 400KV KANPUR-BALLABHGARH (PG) CKT-3 AT KANPUR(PG)	POWER GRID	C	CGL make CB Interrupter overhauling of Bay-419 at Kanpur	02/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	07-Mar-26	18:00	
1316	RQ266099	OCC_240	cpcc1_sd	BAY	434 (ACF-4 FILTER SUB BANK) MAIN BAY - 400KV BUS 3 AT KURUKSHETRA(PG) (POWERGRID) AT 400 KV KURUKSHETRA(PG)	POWER GRID	C	For CB Internal Inspection and rectification works	01/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	06-Mar-26	18:00	
1317	RQ266225	OCC_240	cpcc1_sd	BAY	432 MAIN BAY - 400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL) (PBTSL) AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	AMP work	28/Mar/2026	16:00	31/Mar/2026	23:00		PLANNED	Approved	28-Mar-26	16:00	31-Mar-26	23:00	May be given from 16:00Hrs
1318	RQ266224	OCC_240	cpcc1_sd	BAY	431 TIE BAY - 400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL) (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	25/Mar/2026	16:00	28/Mar/2026	23:00		PLANNED	Approved	25-Mar-26	16:00	28-Mar-26	23:00	May be given from 16:00Hrs

1319	RQ266221	OCC_240	cpcc1_sd	BAY	427 MAIN BAY - 400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL) (PBTSL) AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	AMP work	16/Mar/2026	16:00	19/Mar/2026	23:00		PLANNED	Approved	16-Mar-26	16:00	19-Mar-26	23:00	May be given from 16:00Hrs
1320	RQ266220	OCC_240	cpcc1_sd	BAY	426 TIE BAY - 400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL) (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	13/Mar/2026	16:00	16/Mar/2026	23:00		PLANNED	Approved	13-Mar-26	16:00	16-Mar-26	23:00	May be given from 16:00Hrs
1321	RQ266229	OCC_240	cpcc1_sd	BAY	438 MAIN BAY - 400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL) (PBTSL) AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	AMP work	11/Mar/2026	16:00	14/Mar/2026	23:00		PLANNED	Approved	11-Mar-26	16:00	14-Mar-26	23:00	May be given from 16:00Hrs
1322	RQ266228	OCC_240	cpcc1_sd	BAY	437 TIE BAY - 400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL) (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	08/Mar/2026	16:00	11/Mar/2026	23:00		PLANNED	Approved	08-Mar-26	16:00	11-Mar-26	23:00	May be given from 16:00Hrs
1323	RQ266227	OCC_240	cpcc1_sd	BAY	435 MAIN BAY - 400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL) (PBTSL) AT 400 KV BIKANER_2 (PBTSL)	PBTSL	D	AMP work	05/Mar/2026	16:00	08/Mar/2026	23:00		PLANNED	Approved	05-Mar-26	16:00	08-Mar-26	23:00	May be given from 16:00Hrs
1324	RQ266226	OCC_240	cpcc1_sd	BAY	434 TIE BAY - 400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL) (PBTSL) AND FUTURE AT 400 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	02/Mar/2026	16:00	05/Mar/2026	23:00		PLANNED	Approved	02-Mar-26	16:00	05-Mar-26	23:00	May be given from 16:00Hrs
1325	RQ266071	OCC_240	nhpccc_sd	BAY	AMGH2 MAIN BAY - 400KV URI_1(NH)-AMARGARH(NRS S XXIX) (PG) CKT-2 AT URI_1(NH)	NHPC	C	Installation testing commissioning of Numerical Relay Protection of shunt Reactor	26/Mar/2026	00:00	31/Mar/2026	23:59		PLANNED	Approved	26-Mar-26	00:00	31-Mar-26	23:59	
1326	RQ266072	OCC_240	nhpccc_sd	BAY	MAIN BAY - 400KV URI_1(NH)-AMARGARH(NRS S XXIX) (PG) CKT-1 AT URI_1(NH)	NHPC	C	Installation testing commissioning of Numerical Relay Protection of shunt Reactor	20/Mar/2026	00:00	25/Mar/2026	23:59		PLANNED	Approved	20-Mar-26	00:00	25-Mar-26	23:59	

1327	RQ266301	OCC_240	nhpccc_sd	BAY	411 MAIN BAY - 400KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1 AT URI_2(NH)	NHPC	C	For Diagnostic Testing/Maintenance of GIS	20/Mar/2026	00:00	23/Mar/2026	23:59	Shutdown was approved in 239th OCC. But could not be implemented due to unavailability of Service Engineer.	PLANNED	Approved	20-Mar-26	00:00	23-Mar-26	23:59	
1328	RQ266302	OCC_240	nhpccc_sd	BAY	412 MAIN BAY - 400KV URI_2(NH)-URI_1(NH) (PG) CKT-1 AT URI_2(NH)	NHPC	C	For Diagnostic Testing/Maintenance of GIS	16/Mar/2026	00:00	19/Mar/2026	23:59	Shutdown was approved in 239th OCC. But could not be implemented due to unavailability of Service Engineer.	PLANNED	Approved	16-Mar-26	00:00	19-Mar-26	23:59	
1329	RQ266303	OCC_240	nhpccc_sd	BAY	421 BUS COUPLER BAY - 400KV BUS 1 AT URI_2(NH) AND 400KV BUS 2 AT URI_2(NH)	NHPC	C	For Diagnostic Testing/Maintenance of GIS	12/Mar/2026	00:00	15/Mar/2026	23:59	Shutdown was approved in 239th OCC. But could not be implemented due to unavailability of Service Engineer.	PLANNED	Approved	12-Mar-26	00:00	15-Mar-26	23:59	
1330	RQ266067	OCC_240	nhpccc_sd	BAY	401 MAIN BAY - 400KV PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PS) CKT-1 AT PARBATI_2(NH)	NHPC	D	For dignosis of root cause of undermeasurement of R phase CT of HV side	01/Mar/2026	08:45	15/Mar/2026	16:45	Shutdown is proposed from 25.02.2026	PLANNED	Approved	01-Mar-26	08:45	15-Mar-26	16:45	
1331	RQ266065	OCC_240	nhpccc_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT PARBATI_2(NH) AND 400KV BUS 2 AT PARBATI_2(NH)	NHPC	D	For dignosis of root cause of undermeasurement of R phase CT of HV side	01/Mar/2026	08:45	15/Mar/2026	16:45	Shutdown is proposed from 25.02.2026	PLANNED	Approved	01-Mar-26	08:45	15-Mar-26	16:45	
1332	RQ266066	OCC_240	nhpccc_sd	BAY	402 MAIN BAY - 400KV PARBATI_2(NH)-SAINJ(HR) (PS) CKT-1 AT PARBATI_2(NH)	NHPC	D	For dignosis of root cause of undermeasurement of R phase CT of HV side	01/Mar/2026	08:45	15/Mar/2026	16:45	Shutdown is proposed from 25.02.2026	PLANNED	Approved	01-Mar-26	08:45	15-Mar-26	16:45	
1333	RQ265303	OCC_240	sldcdv_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	DTL/PRAGATI CCGT	D	CCGT bawana requested for jack us replacement of 400kV Jack Bus R, Y , B phases of Bay 413	23/Mar/2026	09:00	26/Mar/2026	16:00		PLANNED	Approved	23-Mar-26	09:00	26-Mar-26	16:00	

1334	RQ264629	OCC_240	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	BUS B ISOLATOR REPLACEMENT	23/Mar/2026	08:00	26/Mar/2026	18:00	GEN-04 WILL BE CHARGED THROUGH TBC	PLANNED	Approved	23-Mar-26	08:00	26-Mar-26	18:00	Element must remain in service
1335	RQ264628	OCC_240	ntpcos_sd	BAY	404 MAIN BAY - 400/11 KV 250 MVA GT 4 AT SINGRAULI(NT)	NTPC	C	BUS A ISOLATOR CHANGE	16/Mar/2026	08:00	19/Mar/2026	18:00	GEN 04 WILL BE CHARGED THROUGH TRANSFER BAY	PLANNED	Approved	16-Mar-26	08:00	19-Mar-26	18:00	Element must remain in service
1336	RQ264627	OCC_240	ntpcos_sd	BAY	412 MAIN BAY - 400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	Bus Isolator B replacement	09/Mar/2026	08:00	12/Mar/2026	18:00	ICT will be charged through transfer breaker	PLANNED	Approved	09-Mar-26	08:00	12-Mar-26	18:00	Element must remain in service
1337	RQ264626	OCC_240	ntpcos_sd	BAY	412 MAIN BAY - 400/132 KV 100 MVA ICT 1 AT SINGRAULI(NT)	NTPC	C	Bus Isolator A replacement	02/Mar/2026	08:00	05/Mar/2026	18:00	ICT will be charged through transfer breaker	PLANNED	Approved	02-Mar-26	08:00	05-Mar-26	18:00	Element must remain in service
1338	RQ266223	OCC_240	cpcc1_sd	BAY	429 BUS SECTIONALIZER BAY - 400 KV BIKANER_2 (PBTSL) - BUS 2 (F4TL) AND 400 KV BIKANER_2 (PBTSL) - BUS 4 AT 400 KV BIKANER_2 (PBTSL) (F4TL)	F4TL	D	AMP work	22/Mar/2026	16:00	25/Mar/2026	23:00		PLANNED	Approved	22-Mar-26	16:00	25-Mar-26	23:00	May be given from 16:00Hrs
1339	RQ266299	OCC_240	cpcc1_sd	BAY	459 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-2 (F4TL) AT 400 KV FATEHGARH_III(PG)	F4TL	D	Busbar relay testing of 438, 444, 453 Bay and Primary stability of Bus-6	02/Mar/2026	16:00	10/Mar/2026	23:00		PLANNED	Approved	02-Mar-26	16:00	10-Mar-26	23:00	Element must remain in service
1340	RQ266298	OCC_240	cpcc1_sd	BAY	456 MAIN BAY - 400 KV FATEHGARH_III(PG)-FATEHGARH_IV(F4TL) (F4TL) CKT-1 (F4TL) AT 400 KV FATEHGARH_III(PG)	F4TL	D	Busbar relay testing of 438, 444, 453 Bay and Primary stability of Bus-6	02/Mar/2026	16:00	10/Mar/2026	23:00		PLANNED	Approved	02-Mar-26	16:00	10-Mar-26	23:00	Element must remain in service
1341	RQ266041	OCC_240	stuup_sd	BAY	403 BUS COUPLER BAY - 400KV BUS 1 AT BAREILLY(UP) AND 400KV BUS 2 AT BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	21/Mar/2026	08:00	21/Mar/2026	17:00		PLANNED	Approved	21-Mar-26	08:00	21-Mar-26	17:00	
1342	RQ266040	OCC_240	stuup_sd	BAY	402 TRANSFER BUS BAY - 400KV BUS 1 AT BAREILLY(UP) (UPPTCL) AT 400 KV BAREILLY(UP)	UPPTCL	C	* For preventive maintenance work. No supply affected.	20/Mar/2026	08:00	20/Mar/2026	17:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	17:00	

1343	RQ265553	OCC_240	stuup_sd	BAY	410 MAIN BAY - 400 KV SAMBHAL_PRSTL - RAMPUR_PRSTL (UP) CKT-2 (UPPTCL) AT 400 KV SAMBHAL_PRSTL (UP)	UPPTCL	C	CB INTERRUPTER REPLACEMENT WORK	18/Mar/2026	10:00	27/Mar/2026	17:00		PLANNED	Approved	18-Mar-26	10:00	27-Mar-26	17:00	
1344	RQ264253	OCC_240	stuup_sd	BAY	418 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of Bay equipment at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	17/Mar/2026	13:00	17/Mar/2026	17:00		PLANNED	Approved	17-Mar-26	13:00	17-Mar-26	17:00	
1345	RQ265948	OCC_240	stuup_sd	BAY	409 TRANSFER BUS BAY - 400KV BUS 3 AT ANPARA(UP) (UPPTCL)	UPPTCL	C	For work of Reactor and maintenance and Testing of CVT,CT AND BREAKER	17/Mar/2026	09:00	27/Mar/2026	18:00	Bus reactor is charged through Transfer Bus	PLANNED	Approved	17-Mar-26	09:00	27-Mar-26	18:00	
1346	RQ264252	OCC_240	stuup_sd	BAY	415 MAIN BAY - 765KV/400KV AGRA FATEHBAD(UP)-ICT-2 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of Bay equipment at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	17/Mar/2026	08:00	17/Mar/2026	12:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	12:00	
1347	RQ264250	OCC_240	stuup_sd	BAY	413 MAIN BAY - 400KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-1 AT AGRA FATEHBAD(UP)	UPPTCL	C	* For Annual maintenance and Testing work of Bay equipment at 765kV Substation Fatehabad, Agra. Due to this shutdown, no pow	16/Mar/2026	08:00	16/Mar/2026	12:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	12:00	
1348	RQ266162	OCC_240	cpcc1_sd	BAY	492 MAIN BAY - 400/220KV 315 MVA ICT 3 AT MUZAFFARNAGAR(UP)	UPPTCL	C	Pantograph Isolator replacement work of 400kV Bus-1 at mzn upptcl ss	16/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	18:00	
1349	RQ265342	OCC_240	stuup_sd	BAY	406 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2 (UPPTCL)	UPPTCL	D	AMP works	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
1350	RQ265338	OCC_240	stuup_sd	BAY	403 MAIN BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-1 (UPPTCL)	UPPTCL	D	AMP works	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	

1351	RQ264261	OCC_240	stuup_sd	BAY	401 MAIN BAY - 400 KV AZAMGARH-GORAKHPUR (UP) CKT-1 (UPPTCL) AT 400 KV GORAKHPUR(UP)	UPPTCL	C	* SHUT DOWN OF 400 KV AZAMGARH BAY MAIN C.B FOR MAJOR OVERHAULING OF CIRCUIT BREAKER. SUPPLY FEED THROUGH 400 KV TBC BAY . N	07/Mar/2026	10:00	13/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	10:00	13-Mar-26	18:00	
1352	RQ265966	OCC_240	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	C	HV testing of unit 5 R-phase G4 compartment after attending the gas leakage fault..	20/Mar/2026	08:00	23/Mar/2026	18:00	Buscoupler shutdown required to isolate the bus 2 from bus -1 during HV testing	PLANNED	Approved	20-Mar-26	08:00	23-Mar-26	18:00	May be given
1353	RQ265894	OCC_240	rampur_sd	BAY	MBC BUS COUPLER BAY - 400KV BUS 1 AT RAMPUR HEP(SJ) AND 400KV BUS 2 AT RAMPUR HEP(SJ)	SJVNL	C	HV testing of unit 5 R-phase G4 compartment after attending the gas leakage fault..	20/Mar/2026	08:00	23/Mar/2026	18:00	Busbar -1 shutdown required	PLANNED	Rejected					Duplicate entry
1354	RQ266222	OCC_240	cpcc1_sd	BAY	428 BUS SECTIONALIZER BAY - 400 KV BIKANER_2 (PBTSL) - BUS 3 (PBSTL) AND 400 KV BIKANER_2 (PBTSL) - BUS 1 AT 400 KV BIKANER_2 (PBTSL) (PBSTL)	PBSTL	D	AMP work	19/Mar/2026	16:00	22/Mar/2026	23:00		PLANNED	Approved	19-Mar-26	16:00	22-Mar-26	23:00	May be given from 16:00Hrs
1355	RQ265350	OCC_240	stuup_sd	BAY	412 MAIN BAY - 400 KV AGRA SOUTH(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1356	RQ265348	OCC_240	stuup_sd	BAY	409 MAIN BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL)	PJFTL	D	AMP works	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1357	RQ265346	OCC_240	stuup_sd	BAY	408 TIE BAY - 400 KV AGRA FATEHBAD(UP)-FIROZABAD(PJFTL) (UP) CKT-1 (PJFTL) AND 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1358	RQ265343	OCC_240	stuup_sd	BAY	407 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	15/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	15-Mar-26	18:00	

1359	RQ265341	OCC_240	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1360	RQ265340	OCC_240	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1361	RQ265334	OCC_240	stuup_sd	BAY	402 TIE BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL) AND FUTURE AT 400 KV FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1362	RQ265333	OCC_240	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL) (PJFTL)	PJFTL	D	AMP works	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1363	RQ265349	OCC_240	stuup_sd	BAY	411 TIE BAY - 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (PJFTL) CKT-1 (UPRVUNL) AND 400 KV FIROZABAD(PJFTL)-JAWAHARPUR_TPS(UP) (UP) CKT-2 AT 400 KV JAWAHARPUR_TPS(UP) (UPRVUNL)	UPRVUNL	D	AMP works	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1364	RQ264170	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Transformer at 400KV S/S Sultanpur	30/Mar/2026	10:00	30/Mar/2026	16:00		PLANNED	Approved	30-Mar-26	10:00	30-Mar-26	16:00	
1365	RQ264206	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Transformer at 400KV S/S Sultanpur	28/Mar/2026	10:00	28/Mar/2026	16:00		PLANNED	Approved	28-Mar-26	10:00	28-Mar-26	16:00	
1366	RQ264242	OCC_240	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 2 AT ANPARA(UP)	UPPTCL	C	For attending oil leakage, and maintenance and Testing of CVT,CT AND BREAKER	28/Mar/2026	09:00	29/Mar/2026	18:00		PLANNED	Approved	28-Mar-26	09:00	29-Mar-26	18:00	
1367	RQ264207	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	C	* Preventive Maintenance of Transformer at 400KV S/S Sultanpur	27/Mar/2026	10:00	27/Mar/2026	16:00		PLANNED	Approved	27-Mar-26	10:00	27-Mar-26	16:00	

1368	RQ264212	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	C	* General maintinace work will be carried out during this shut down.	25/Mar/2026	10:00	25/Mar/2026	17:00		PLANNED	Approved	25-Mar-26	10:00	25-Mar-26	17:00	
1369	RQ265359	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1370	RQ265360	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FIROZABAD(PJFTL)	UPPTCL	D	AMP works	22/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	22-Mar-26	18:00	
1371	RQ264263	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	C	* Shutdown of 315 MVA ICT 3rd is required for replacement of damaged gasket at 400 KV S/S, Unnao.	18/Mar/2026	10:00	27/Mar/2026	15:00		PLANNED	Approved	18-Mar-26	10:00	27-Mar-26	15:00	
1372	RQ264208	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BANDA(UP)	UPPTCL	D	* SHUT DOWN TAKEN FOR ROUTIEN TESTING AND MAINTENANCE OF 315 MVA ICT II . 315 MVA ICT I WILL BE IN SERVICE	17/Mar/2026	10:00	19/Mar/2026	17:00		PLANNED	Approved	17-Mar-26	10:00	19-Mar-26	17:00	
1373	RQ264204	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	C	* Shutdown of 500 MVA ICT-2 for replacement of aircell	16/Mar/2026	10:00	16/Mar/2026	17:00		PLANNED	Approved	16-Mar-26	10:00	16-Mar-26	17:00	
1374	RQ264205	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT JEHTA_HARDOI ROAD (UP)	UPPTCL	C	* Shutdown of 500 MVA ICT-2 for replacement of aircell	12/Mar/2026	10:00	14/Mar/2026	17:00		PLANNED	Approved	12-Mar-26	10:00	14-Mar-26	17:00	
1375	RQ264198	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	* Shutdown of 200MVA ICT-2 for testing and maintenance Work	12/Mar/2026	10:00	13/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	10:00	13-Mar-26	18:00	
1376	RQ264246	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	Amp Works	12/Mar/2026	10:00	12/Mar/2026	17:00		PLANNED	Approved	12-Mar-26	10:00	12-Mar-26	17:00	
1377	RQ264210	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1 (UP)	UPPTCL	C	* for routine testing and tighening of the bay	11/Mar/2026	10:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	10:00	11-Mar-26	18:00	
1378	RQ264191	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT ALIGARH(UP)	UPPTCL	D	* For Annual Relay Testing, Bushing and CT Tan Delta and PD Testing	11/Mar/2026	09:00	12/Mar/2026	20:00	400/220 KV 500MVA ICT-2	PLANNED	Approved	11-Mar-26	09:00	12-Mar-26	20:00	
1379	RQ264237	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	* If 315MVA ICT-II increasing capacity work is delay then 400 KV C.B. Overhaulling and other Preventive Maintenance works. N	11/Mar/2026	08:00	17/Mar/2026	17:00		PLANNED	Approved	11-Mar-26	08:00	17-Mar-26	17:00	
1380	RQ264245	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SAMBHAL_PRSTL (UP)	UPPTCL	D	Amp Works	10/Mar/2026	10:00	10/Mar/2026	17:00		PLANNED	Approved	10-Mar-26	10:00	10-Mar-26	17:00	

1381	RQ264202	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	C	* Planned Shutdown is requried for General Maintenance in which tighting of all Clamps and connectors and other related work	10/Mar/2026	09:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	18:00	
1382	RQ264175	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MATHURA(UP)	UPPTCL	D	* For routine maintenance work	10/Mar/2026	09:00	10/Mar/2026	19:00		PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	19:00	
1383	RQ264201	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MUZAFFARNAGAR(UP)	UPPTCL	C	maintenance & testing	09/Mar/2026	10:00	09/Mar/2026	16:43		PLANNED	Approved	09-Mar-26	10:00	09-Mar-26	16:43	
1384	RQ264234	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT UNNAO(UP)	UPPTCL	C	* Shutdown of 500 MVa ICT 1st is required for Routine testing and other maintenance work.	09/Mar/2026	10:00	09/Mar/2026	17:00		PLANNED	Approved	09-Mar-26	10:00	09-Mar-26	17:00	
1385	RQ264196	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)	UPPTCL	D	* Shutdown of 200MVA ICT-1 testing and maintenace work.	09/Mar/2026	10:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	10:00	10-Mar-26	18:00	
1386	RQ264190	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ALIGARH(UP)	UPPTCL	D	* For Annual relay testing and CT Tan Delta/PD testing work	09/Mar/2026	09:00	10/Mar/2026	20:00		PLANNED	Approved	09-Mar-26	09:00	10-Mar-26	20:00	
1387	RQ264213	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	* General maintinace work will be carried out during this shut down.	09/Mar/2026	09:00	09/Mar/2026	17:00		PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	17:00	
1388	RQ264172	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	* For routine maintenance work	09/Mar/2026	09:00	09/Mar/2026	19:00		PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	19:00	
1389	RQ264200	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUZAFFARNAGAR(UP)	UPPTCL	C	maintenance & testing	08/Mar/2026	10:35	08/Mar/2026	16:35		PLANNED	Approved	08-Mar-26	10:35	08-Mar-26	16:35	
1390	RQ264233	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	* Shutdown of 500 MVA ICT 2nd is required for routine testing and maintenance work at 400 KV S/S, Unnao.	07/Mar/2026	10:00	07/Mar/2026	17:00		PLANNED	Approved	07-Mar-26	10:00	07-Mar-26	17:00	
1391	RQ264199	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUZAFFARNAGAR(UP)	UPPTCL	C	maintenance & testing	07/Mar/2026	10:00	07/Mar/2026	15:31		PLANNED	Approved	07-Mar-26	10:00	07-Mar-26	15:31	
1392	RQ264171	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	* For routine maintenance work	07/Mar/2026	09:00	07/Mar/2026	19:00		PLANNED	Approved	07-Mar-26	09:00	07-Mar-26	19:00	
1393	RQ264211	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(UP)	UPPTCL	C	* for overhauling of diverter switch	06/Mar/2026	10:00	17/Mar/2026	20:00		PLANNED	Approved	06-Mar-26	10:00	17-Mar-26	20:00	
1394	RQ264197	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	* Shutdown of 200MVA ICT-3 for testing and maintenace work	06/Mar/2026	10:00	07/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	10:00	07-Mar-26	18:00	

1395	RQ264203	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MORADABAD(UP)	UPPTCL	C	* Planned Shutdown is requried for General Maintenance in which tighting of all Clamps and connectors and other related work	06/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	09:00	06-Mar-26	18:00	
1396	RQ264241	OCC_240	stuup_sd	TRANSFORMER	400/132 KV 100 MVA ICT 3 AT ANPARA(UP)	UPPTCL	C	For attending oil leakage, annual testing of transformer, filtration of transformer oil and maintenance and Testing of CVT,CT AND BREAKER	06/Mar/2026	09:00	16/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	09:00	16-Mar-26	18:00	
1397	RQ264209	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	C	* SHUTDOWN OF 315MVA ICT-II FOR REPLACEMENT OF 315 MVA ICT-II TO 500 MVA ICT-II	05/Mar/2026	10:00	20/Apr/2026	17:00		PLANNED	Approved	05-Mar-26	10:00	20-Apr-26	17:00	
1398	RQ265944	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RASRA (UP)	UPPTCL	D	Replacement of faulty annunciation window of LCC panel of GIS module of 500 MVA ICT-I GIS module	03/Mar/2026	11:00	03/Mar/2026	13:00	500 MVA ICT-II will remain in service during avove s/d	PLANNED	Approved	03-Mar-26	11:00	03-Mar-26	13:00	
1399	RQ264238	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	C	* For Preventive Maintenance works. No supply affected, maintained through 315 MVA ICT II and 315 MVA ICT III	03/Mar/2026	08:00	03/Mar/2026	17:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	17:00	
1400	RQ264239	OCC_240	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	* For Increasing Capacity Work from 2*315MVA+1*500MVA to 2*500MVA+1*315MVA. (TWC Approved 6th Meeting Dated-02.09.2022) No s	01/Mar/2026	08:00	30/Apr/2026	17:00		PLANNED	Approved	01-Mar-26	08:00	30-Apr-26	17:00	May be given subject to availability of 315+500MVA ICT/ Load to be managed by UP
1401	RQ264433	OCC_240	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For Yearly Mtc.	30/Mar/2026	09:00	30/Mar/2026	17:00		PLANNED	Approved	30-Mar-26	09:00	30-Mar-26	17:00	
1402	RQ264431	OCC_240	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	Annual maintenance of ICT	17/Mar/2026	10:00	17/Mar/2026	17:00		PLANNED	Approved	17-Mar-26	10:00	17-Mar-26	17:00	
1403	RQ264432	OCC_240	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For Yearly Mtc.	02/Mar/2026	09:00	02/Mar/2026	17:00		PLANNED	Approved	02-Mar-26	09:00	02-Mar-26	17:00	
1404	RQ265785	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	CT replacement work	29/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
1405	RQ264145	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MANDOLA(PG)	POWER GRID	D	Main bay CT replacement work	29/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
1406	RQ265096	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Busbar retrofitting work-Primary Injection	27/Mar/2026	08:00	27/Mar/2026	14:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	14:00	
1407	RQ265783	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWER GRID	C	CT replacement work	27/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	28-Mar-26	18:00	

1408	RQ264143	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWER GRID	C	Main bay CT replacement work	27/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	28-Mar-26	18:00	
1409	RQ265244	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANPUR(PG)	POWER GRID	C	Retrofitment of entire conventional protection system of 315 MVA ICT 1 with Process bus based protection/ SAS system	27/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	31-Mar-26	18:00	
1410	RQ264142	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	D	Main bay CT replacement work	25/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
1411	RQ265782	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	D	CT replacement work	25/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
1412	RQ265941	OCC_240	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	D	Half Yearly mtc of S/Stn. equipment at Samaypur(BBMB)	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1413	RQ265095	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Busbar retrofitting work-Primary Injection	24/Mar/2026	08:00	24/Mar/2026	14:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	14:00	
1414	RQ265094	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Busbar retrofitting work-Primary Injection	23/Mar/2026	14:00	23/Mar/2026	20:00		PLANNED	Approved	23-Mar-26	14:00	23-Mar-26	20:00	
1415	RQ265784	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	D	CT replacement work	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
1416	RQ264144	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	D	Main bay CT replacement work	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved					May be given for one day/ One line shutdown at a time
1417	RQ264129	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA_2 (PG)	POWER GRID	D	AMP work	20/Mar/2026	16:00	20/Mar/2026	23:00		PLANNED	Approved	20-Mar-26	17:00	20-Mar-26	23:00	May be given from 17:00Hrs
1418	RQ264128	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA_2 (PG)	POWER GRID	D	AMP work	19/Mar/2026	16:00	19/Mar/2026	23:00		PLANNED	Approved	19-Mar-26	17:00	19-Mar-26	23:00	May be given from 17:00Hrs
1419	RQ265239	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWER GRID	D	LBB Relay Retrofitment	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1420	RQ264137	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KOTPUTLI(PG)	POWER GRID	D	AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1421	RQ264103	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)	POWER GRID	C	BUSHINGS REPLACEMENT WORK	19/Mar/2026	08:00	27/Mar/2026	23:00		PLANNED	Approved	19-Mar-26	08:00	27-Mar-26	23:00	
1422	RQ264127	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA_2 (PG)	POWER GRID	D	AMP work	18/Mar/2026	16:00	18/Mar/2026	23:00		PLANNED	Approved	18-Mar-26	17:00	18-Mar-26	23:00	May be given from 17:00Hrs
1423	RQ265238	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWER GRID	D	LBB Relay Retrofitment	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1424	RQ264126	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA_2 (PG)	POWER GRID	D	AMP work	17/Mar/2026	16:00	17/Mar/2026	23:00		PLANNED	Approved	17-Mar-26	17:00	17-Mar-26	23:00	May be given from 17:00Hrs
1425	RQ265232	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT GORAKHPUR(PG)	POWER GRID	D	LBB relay retrofitting work	17/Mar/2026	07:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	07:00	17-Mar-26	18:00	
1426	RQ264125	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA_2 (PG)	POWER GRID	D	AMP work	16/Mar/2026	16:00	16/Mar/2026	23:00		PLANNED	Approved	16-Mar-26	17:00	16-Mar-26	23:00	May be given from 17:00Hrs

1427	RQ264076	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT KURUKSHETRA(PG)	POWER GRID	D	COE Compliances & AMP work	16/Mar/2026	16:00	16/Mar/2026	23:00		PLANNED	Approved	16-Mar-26	16:00	16-Mar-26	23:00	
1428	RQ264120	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWER GRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1429	RQ264136	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)	POWER GRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1430	RQ265231	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(PG)	POWER GRID	D	LBB relay retrofitting work	16/Mar/2026	07:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	07:00	16-Mar-26	18:00	
1431	RQ265236	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAINPURI(PG)	POWER GRID	D	Busbar protection retrofitment	14/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	15-Mar-26	18:00	
1432	RQ265073	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ALLAHABAD(PG)	POWER GRID	D	Busbar retrofitting related works at Allahabad SS	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
1433	RQ265230	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GORAKHPUR(PG)	POWER GRID	D	LBB relay retrofitting work	14/Mar/2026	07:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	07:00	14-Mar-26	18:00	
1434	RQ264102	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	13/Mar/2026	17:00	13/Mar/2026	23:00		PLANNED	Approved	13-Mar-26	17:00	13-Mar-26	23:00	May be given from 17:00Hrs
1435	RQ264124	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA_2 (PG)	POWER GRID	D	AMP work	13/Mar/2026	16:00	13/Mar/2026	23:00		PLANNED	Approved	13-Mar-26	17:00	13-Mar-26	23:00	May be given from 17:00Hrs
1436	RQ264149	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	POWER GRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1437	RQ265074	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ALLAHABAD(PG)	POWER GRID	D	Busbar retrofitting related works at Allahabad SS	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1438	RQ264148	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1439	RQ265788	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANDOLA(PG)	POWER GRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1440	RQ264100	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	12/Mar/2026	17:00	12/Mar/2026	23:00		PLANNED	Approved	12-Mar-26	17:00	12-Mar-26	23:00	May be given from 17:00Hrs
1441	RQ264123	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BHADLA_2 (PG)	POWER GRID	D	AMP work	12/Mar/2026	16:00	12/Mar/2026	23:00		PLANNED	Approved	12-Mar-26	17:00	12-Mar-26	23:00	May be given from 17:00Hrs
1442	RQ265075	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALLAHABAD(PG)	POWER GRID	D	Busbar retrofitting related works at Allahabad SS	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1443	RQ265787	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWER GRID	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1444	RQ264147	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWER GRID	D	AMP work	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1445	RQ265939	OCC_240	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWER GRID	D	Yearly mtc	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1446	RQ264101	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	11/Mar/2026	17:00	11/Mar/2026	23:00		PLANNED	Approved	11-Mar-26	17:00	11-Mar-26	23:00	May be given from 17:00Hrs
1447	RQ264074	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 10 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	11/Mar/2026	16:00	11/Mar/2026	23:00		PLANNED	Approved	11-Mar-26	17:00	11-Mar-26	23:00	May be given from 17:00Hrs

1448	RQ264146	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1449	RQ265786	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MANDOLA(PG)	POWER GRID	D	AMP work	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1450	RQ264098	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	10/Mar/2026	17:00	10/Mar/2026	23:00		PLANNED	Approved	10-Mar-26	17:00	10-Mar-26	23:00	May be given from 17:00Hrs
1451	RQ264069	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	10/Mar/2026	16:00	10/Mar/2026	23:00		PLANNED	Approved	10-Mar-26	17:00	10-Mar-26	23:00	May be given from 17:00Hrs
1452	RQ264119	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWER GRID	C	BUSHING REPLACEMENT WORK IN ADD CAP	10/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	14-Mar-26	18:00	Subject to availability of 2*315MVA ICT/ Load to be managed considering highly loaded ICT
1453	RQ264099	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	09/Mar/2026	17:00	09/Mar/2026	23:00		PLANNED	Approved	09-Mar-26	17:00	09-Mar-26	23:00	May be given from 17:00Hrs
1454	RQ264070	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT FATEHGARH_II(PG)	POWER GRID	D	COE Compliances & AMP work	09/Mar/2026	16:00	09/Mar/2026	23:00		PLANNED	Approved	09-Mar-26	17:00	09-Mar-26	23:00	May be given from 17:00Hrs
1455	RQ264083	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GURGAON(PG)	POWER GRID	C	For SF6 Leakage arresting work in 220 kV side Cable Termination Box [R & Y Phase]	09/Mar/2026	08:00	16/Mar/2026	20:00		PLANNED	Approved	09-Mar-26	08:00	16-Mar-26	20:00	
1456	RQ265235	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAINPURI(PG)	POWER GRID	D	Busbar protection retrofitment	09/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	10-Mar-26	18:00	
1457	RQ264092	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	07/Mar/2026	17:00	07/Mar/2026	23:00		PLANNED	Approved	07-Mar-26	17:00	07-Mar-26	23:00	May be given from 17:00Hrs
1458	RQ264094	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	06/Mar/2026	17:00	06/Mar/2026	23:00		PLANNED	Approved	06-Mar-26	17:00	06-Mar-26	23:00	May be given from 17:00Hrs
1459	RQ264093	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(PG)	POWER GRID	D	COE Compliances & AMP work	05/Mar/2026	17:00	05/Mar/2026	23:00		PLANNED	Approved	05-Mar-26	17:00	05-Mar-26	23:00	May be given from 17:00Hrs
1460	RQ264118	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWER GRID	C	BUSHING REPLACEMENT WORK IN ADD CAP	05/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	09-Mar-26	18:00	Subject to availability of 2*315MVA ICT/ Load to be managed considering highly loaded ICT
1461	RQ265237	OCC_240	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAINPURI(PG)	POWER GRID	D	Busbar protection retrofitment	05/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	06-Mar-26	18:00	
1462	RQ264078	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHRADUN(PG)	POWER GRID	D	To arrest oil seepage and checking of Aircell condition	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
1463	RQ264130	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWER GRID	D	For replacement of OTI	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1464	RQ264115	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HISSAR(PG)	POWER GRID	C	400/220kv ICT-2 Dropper and Jack Bus Replacement in add cap	03/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Rejected.					Already availed
1465	RQ264114	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)	POWER GRID	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1466	RQ264104	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	POWER GRID	C	BUSHINGS REPLACEMENT WORK	02/Mar/2026	08:00	10/Mar/2026	23:00		PLANNED	Approved	02-Mar-26	08:00	10-Mar-26	23:00	

1467	RQ264077	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEHRADUN(PG)	POWER GRID	D	To arrest oil seepage and checking of Aircell condition	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
1468	RQ264081	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BALLABHGARH(PG)	POWER GRID	C	Jack Bus replacement work & relay testing	01/Mar/2026	08:00	04/Mar/2026	20:00		PLANNED	Rejected.					Already availed
1469	RQ264080	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWER GRID	C	Jack Bus replacement work & relay testing	01/Mar/2026	08:00	04/Mar/2026	20:00		PLANNED	Rejected.					Already availed
1470	RQ264079	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWER GRID	C	Jack Bus replacement work & relay testing	01/Mar/2026	08:00	04/Mar/2026	20:00		PLANNED	Rejected.					Already availed
1471	RQ264116	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HISSAR(PG)	POWER GRID	C	400/220kv ICT-1 Dropper and Jack Bus Replacement in add cap	01/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Rejected.					Already availed
1472	RQ264082	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWER GRID	C	Jack Bus replacement work & relay testing	01/Mar/2026	08:00	04/Mar/2026	20:00		PLANNED	Rejected.					Already availed
1473	RQ266123	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MEERUT(PG)	POWER GRID	C	for replacement of BHEL-make OIP bushing with RIP bushing	01/Mar/2026	08:00	10/Mar/2026	18:00	work under ADD CAP	PLANNED	Approved	01-Mar-26	08:00	10-Mar-26	18:00	
1474	RQ265076	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT NALLAGARH(PG)		D	For attending Punch Points of ICT4 .	28/Mar/2026	09:00	28/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	28-Mar-26	09:00	28-Mar-26	18:00	
1475	RQ265086	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	27/Mar/2026	10:00	27/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	27-Mar-26	10:00	27-Mar-26	18:00	
1476	RQ265089	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	21/Mar/2026	09:30	21/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	21-Mar-26	09:30	21-Mar-26	18:00	
1477	RQ265088	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Mar/2026	09:30	20/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	20-Mar-26	09:30	20-Mar-26	18:00	
1478	RQ265080	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	20/Mar/2026	09:00	20/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	20-Mar-26	09:00	20-Mar-26	17:00	
1479	RQ265079	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	19/Mar/2026	09:00	19/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	19-Mar-26	09:00	19-Mar-26	17:00	
1480	RQ265078	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	18/Mar/2026	09:00	18/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	18-Mar-26	09:00	18-Mar-26	17:00	
1481	RQ265087	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KISHENPUR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	13/Mar/2026	09:30	13/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	13-Mar-26	09:30	13-Mar-26	18:00	
1482	RQ265085	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	12/Mar/2026	10:00	12/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	12-Mar-26	10:00	12-Mar-26	18:00	

1483	RQ265090	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)		C	1) For retrofitting of 400 KV & 220 KV T Isolator 2) AMP works of ICT & 220 KV bay	12/Mar/2026	08:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	12-Mar-26	08:00	13-Mar-26	18:00	
1484	RQ265084	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JALANDHAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	11/Mar/2026	10:00	11/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	11-Mar-26	10:00	11-Mar-26	18:00	
1485	RQ265082	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ABDULLAPUR(PG)		D	For providing insulating paint on tertiary	10/Mar/2026	11:00	10/Mar/2026	14:00	Kindly approve.	PLANNED	Approved	10-Mar-26	11:00	10-Mar-26	14:00	
1486	RQ265093	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT LUDHIANA(PG)		D	For Annual Maintenance works	06/Mar/2026	10:00	06/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	06-Mar-26	10:00	06-Mar-26	18:00	
1487	RQ265077	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)		D	AMP works	06/Mar/2026	09:00	06/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	06-Mar-26	09:00	06-Mar-26	17:00	
1488	RQ265083	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)		D	AMP works	05/Mar/2026	09:00	05/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	05-Mar-26	09:00	05-Mar-26	18:00	
1489	RQ265092	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)		D	For Annual Maintenance works	04/Mar/2026	10:00	04/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	04-Mar-26	10:00	04-Mar-26	18:00	
1490	RQ265081	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AMRITSAR(PG)		D	Retrofitting of electro Mechanical BB relay with numerical Relay	03/Mar/2026	09:00	03/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	03-Mar-26	09:00	03-Mar-26	17:00	
1491	RQ265091	OCC_240	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUDHIANA(PG)		D	For Annual Maintenance works	02/Mar/2026	10:00	02/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	02-Mar-26	10:00	02-Mar-26	18:00	
1492	RQ264337	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
1493	RQ264338	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
1494	RQ264336	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	23/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	25-Mar-26	18:00	
1495	RQ264335	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual mtc	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1496	RQ264333	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,CTR Panel and C&R Panels	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1497	RQ264334	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual mtc	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1498	RQ264332	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1499	RQ264329	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT ROPAR(PSTCL)	PSTCL	D	Half Yearly Scheduled Maintenance	16/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	19-Mar-26	18:00	

1500	RQ264330	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	17-Mar-26	18:00	
1501	RQ264331	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual mtc	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1502	RQ264459	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1503	RQ264328	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual mtc	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1504	RQ264327	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)	PSTCL	D	General maintenance for nut-bolt tightening,cleaning and IR of equipments.	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1505	RQ264326	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)	PSTCL	D	Periodic Maintenance	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1506	RQ264325	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual mtc	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1507	RQ264323	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1508	RQ264322	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,CTR Panel and C&R Panels	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1509	RQ264324	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Protection Testing	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1510	RQ264321	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT ROPAR(PSTCL)	PSTCL	D	Half Yearly Scheduled Maintenance	09/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	12-Mar-26	18:00	
1511	RQ264320	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)	PSTCL	D	Annual mtc	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1512	RQ264319	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual mtc	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1513	RQ264316	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	Nut bolt tightening of HV and LV Jumpers, cleaning of bushes, BMK,bCTR Panel and C&R Panels	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1514	RQ264318	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)	PSTCL	D	Annual mtc	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	

1515	RQ264317	OCC_240	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)	PSTCL	D	Annual maintenance/protection testing of ICT and its related equipments.	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1516	RQ265960	OCC_240	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PATRAN(PATR)	PATRAN	D	AMP and Testing work.	27/Mar/2026	08:00	27/Mar/2026	17:30		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	17:30	
1517	RQ265961	OCC_240	indigrid_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT PATRAN(PATR)	PATRAN	D	AMP and Testing work.	26/Mar/2026	08:00	26/Mar/2026	17:30		PLANNED	Approved	26-Mar-26	08:00	26-Mar-26	17:30	
1518	RQ264389	OCC_240	ntpcos_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT UNCHAHAR(NTB)	NTPC	D	annual testing	26/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	31-Mar-26	18:00	Subject to availability of 400KV Unchahar-Fatehpur d/c. May be given on daily basis
1519	RQ264387	OCC_240	ntpcos_sd	TRANSFORMER	400/21 KV 600 MVA GT 6 AT UNCHAHAR(NTB)	NTPC	C	annual testing	16/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	23-Mar-26	18:00	
1520	RQ264388	OCC_240	ntpcos_sd	TRANSFORMER	400/11 KV 50 MVA ST 1 AT UNCHAHAR(NTB)	NTPC	C	annual testing	10/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	14-Mar-26	18:00	
1521	RQ265442	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
1522	RQ265443	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance & Testing of bay and equipments	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1523	RQ265432	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance and Testing Works	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	24-Mar-26	18:00	
1524	RQ265445	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT HINDAUN(RS)	RRVPNL	D	Yearly maintenance work	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1525	RQ265446	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1526	RQ265425	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	Half Yearly maintenance work of 400/220 kV, 315 MVA ICT-I & associated equipments	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1527	RQ265429	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Yearly maintenance work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1528	RQ265434	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	15:00	18-Mar-26	23:59	May be given from 15:00Hrs/Load to be managed by Rajasthan
1529	RQ265444	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHILWARA(RS)	RRVPNL	D	Half Yearly Maintenance and Testing Works	17/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	18-Mar-26	18:00	
1530	RQ265440	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1531	RQ265433	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	

1532	RQ265435	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and attending oil leakage.	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	17-Mar-26	18:00	
1533	RQ265436	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	Quarterly Preventive Maintenance and testing work.	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	15:00	16-Mar-26	23:59	May be given from 15:00Hrs/Load to be managed by Rajasthan
1534	RQ265428	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Yearly maintenance work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1535	RQ265423	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
1536	RQ265438	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	Quarterly maintenance work & testing of bay equipment	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1537	RQ265430	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments and attending oil leakage.	13/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	14-Mar-26	18:00	
1538	RQ265426	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1539	RQ265439	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Testing & Maintenance work of 400 KV side bay Equipments	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1540	RQ265441	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	12/Mar/2026	17:00	12/Mar/2026	23:00		PLANNED	Approved	12-Mar-26	17:00	12-Mar-26	23:00	
1541	RQ265424	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	11/Mar/2026	17:00	11/Mar/2026	23:00		PLANNED	Approved	11-Mar-26	17:00	11-Mar-26	23:00	
1542	RQ265427	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	C	Testing & Maintenance work of 400 KV side bay Equipments and Overhauling work of CB's (only 220 KV Side) will be carried out by M/s Selmore, Jaipur, against LOA No. RRVPNL/SE/Proc-II/XEN-IV/A-2/BN-9016002319/ SELMORE/D.936 dated 27.08.2024 at 400 KV GSS Heerapura.	09/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	11-Mar-26	18:00	
1543	RQ265437	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1544	RQ264158	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	20/Mar/2026	18:00	20/Mar/2026	23:00		PLANNED	Approved	20-Mar-26	18:00	20-Mar-26	23:00	May be given from 18:00Hrs
1545	RQ264155	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	19/Mar/2026	18:00	19/Mar/2026	23:00		PLANNED	Approved	19-Mar-26	18:00	19-Mar-26	23:00	May be given from 18:00Hrs

1546	RQ264156	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	18/Mar/2026	18:00	18/Mar/2026	23:00		PLANNED	Approved	18-Mar-26	18:00	18-Mar-26	23:00	May be given from 18:00Hrs
1547	RQ264160	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT FATEHGARH_III(PG)	PRTL	D	Busbar relay testing of Bus-1 connected bays	09/Mar/2026	18:00	20/Mar/2026	23:00		PLANNED	Approved	09-Mar-26	18:00	20-Mar-26	23:00	May be given from 18:00Hrs
1548	RQ265464	OCC_240	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	Tan delta testing bushing , winding CVT CB and general maintenance	20/Mar/2026	09:30	20/Mar/2026	17:00		PLANNED	Approved	20-Mar-26	09:30	20-Mar-26	17:00	
1549	RQ265463	OCC_240	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	Tan delta testing bushing , winding CVT CB and general maintenance	19/Mar/2026	09:30	19/Mar/2026	17:00		PLANNED	Approved	19-Mar-26	09:30	19-Mar-26	17:00	
1550	RQ265323	OCC_240	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUNDKA(DV)	DTL	D	LV testing and other PMS activities	09/Mar/2026	10:00	09/Mar/2026	15:00	LOAD MANAGED BY DTL	PLANNED	Approved	09-Mar-26	10:00	09-Mar-26	15:00	
1551	RQ265465	OCC_240	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 6 AT BAWANA(DV)	DTL	C	replacement of defective BCU and erection comiissiong programming and testing of new BCU in the bay of ict-VI	09/Mar/2026	09:30	11/Mar/2026	17:00		PLANNED	Approved	09-Mar-26	09:30	11-Mar-26	17:00	
1552	RQ264087	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 8 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	17/Mar/2026	17:00	22/Mar/2026	23:00		PLANNED	Approved	17-Mar-26	17:00	22-Mar-26	23:00	May be given from 17:00Hrs
1553	RQ264091	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 7 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	15/Mar/2026	17:00	20/Mar/2026	23:00		PLANNED	Approved	15-Mar-26	17:00	20-Mar-26	23:00	May be given from 17:00Hrs
1554	RQ264086	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 6 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	12/Mar/2026	17:00	17/Mar/2026	23:00		PLANNED	Approved	12-Mar-26	17:00	17-Mar-26	23:00	May be given from 17:00Hrs
1555	RQ264090	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	10/Mar/2026	17:00	15/Mar/2026	23:00		PLANNED	Approved	10-Mar-26	17:00	15-Mar-26	23:00	May be given from 17:00Hrs
1556	RQ264085	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	07/Mar/2026	17:00	12/Mar/2026	23:00		PLANNED	Approved	07-Mar-26	17:00	12-Mar-26	23:00	May be given from 17:00Hrs
1557	RQ264088	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	05/Mar/2026	17:00	10/Mar/2026	23:00		PLANNED	Approved	05-Mar-26	17:00	10-Mar-26	23:00	May be given from 17:00Hrs
1558	RQ264089	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	03/Mar/2026	17:00	08/Mar/2026	23:00		PLANNED	Approved	03-Mar-26	17:00	08-Mar-26	23:00	May be given from 17:00Hrs
1559	RQ264084	OCC_240	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BIKANER_2 (PBTSL)	PBTSL	D	For Bay Extension works	01/Mar/2026	17:00	05/Mar/2026	23:00		PLANNED	Approved	01-Mar-26	17:00	05-Mar-26	23:00	May be given from 17:00Hrs
1560	RQ265903	OCC_240	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ALWAR(ATIL)	RRVPNL, ATSL	D	Annual maintenance work	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1561	RQ265383	OCC_240	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WANGTOO(GIS)	HPPTCL	D	Perodical Testing	10/Mar/2026	09:00	10/Mar/2026	17:00		PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	17:00	

1562	RQ265382	OCC_240	sldchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTOO(GIS)	HPPTCL	D	Perodical Testing	08/Mar/2026	09:00	08/Mar/2026	17:00		PLANNED	Approved	08-Mar-26	09:00	08-Mar-26	17:00	
1563	RQ265938	OCC_240	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1564	RQ265936	OCC_240	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	Yearly Mtc.	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1565	RQ265942	OCC_240	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	For ICT construction related activity	05/Mar/2026	08:00	08/Mar/2026	16:00	The shutdown is applied in March'26. However intends to avail from 25th to 28th Feb'26. Requested for discussion	PLANNED	Approved	05-Mar-26	08:00	08-Mar-26	16:00	May be given and should not be clubbed with any continous shutdown in 400KV network in JK area.
1566	RQ265920	OCC_240	indigrid_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	For ICT construction related activity	01/Mar/2026	08:00	04/Mar/2026	16:00		PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	16:00	May be given and should not be clubbed with any continous shutdown in 400KV network in JK area.
1567	RQ265221	OCC_240	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	D	For 220/132kV ICT-3 AMP Work at Sitarganj Substation	27/Mar/2026	09:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	09:00	27-Mar-26	18:00	
1568	RQ265223	OCC_240	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 2 AT SITARGANJ(PG)	POWER GRID	D	For 220/132kV ICT-2 AMP Work at Sitarganj Substation	25/Mar/2026	09:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	09:00	25-Mar-26	18:00	
1569	RQ265222	OCC_240	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT SITARGANJ(PG)	POWER GRID	D	FOR AMP OF 220/132 KV ICT 1 AT SITARGANJ	23/Mar/2026	09:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	09:00	23-Mar-26	18:00	
1570	RQ265246	OCC_240	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT RAEBAREILLY(PG)	POWER GRID	C	Oil filtration work of ICT-1 at Raebareli.	12/Mar/2026	09:00	13/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	09:00	13-Mar-26	18:00	
1571	RQ265241	OCC_240	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 3 AT SITARGANJ(PG)	POWER GRID	C	Dismantling, Dragging & Commissioning of M/s Toshiba Make 220/132/33kV 160MVA ICT in place of M/s Bharat Bijlee Make 220/132kV 100MVA ICT-3 (by carrying out the dismantling & shifting of ICT-3 to Spare ICT Location) at 220/132kV Sitarganj Substation of POWERGRID NR-III Region	01/Mar/2026	09:00	31/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	09:00	31-Mar-26	18:00	Subject to UK consent for load management. Subject to NRLDC FTC clearance.
1572	RQ264723	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	For attending S/D nature defects	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	30-Mar-26	08:00	30-Mar-26	18:00	
1573	RQ264854	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV MEERUT(PG)-SIMBHOLI(UP) (PG) CKT-1		D	For inserting additional disc in SSI insulator strings	25/Mar/2026	08:30	26/Mar/2026	18:00	For inserting additional disc in SSI insulator strings	PLANNED	Approved	25-Mar-26	08:30	26-Mar-26	18:00	

1574	RQ264855	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-2		D	For inserting additional disc in SSI insulator strings	25/Mar/2026	08:30	26/Mar/2026	18:00	For inserting additional disc in SSI insulator strings	PLANNED	Approved	25-Mar-26	08:30	26-Mar-26	18:00	
1575	RQ264819	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	Insertion of additional glass disc/ To attend shutdown nature defects	25/Mar/2026	08:00	30/Mar/2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-1	PLANNED	Approved	25-Mar-26	08:00	30-Mar-26	18:00	
1576	RQ264662	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		D	For attending S/D nature defects	25/Mar/2026	08:00	25/Mar/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK1	PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
1577	RQ264688	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1		D	S/D Rectification work	25/Mar/2026	08:00	25/Mar/2026	18:00	Non-Auto Mode of 1. 220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 2.220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1 Required.	PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
1578	RQ265183	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	AR non auto mode required during shutdown of 220KV Bairasuil-Pong ckt	24/Mar/2026	09:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	24-Mar-26	09:00	24-Mar-26	18:00	
1579	RQ265182	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	AMP of Line/bay equipments at Pong end and rectification of shutdown nature defects of Line	24/Mar/2026	09:00	24/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	24-Mar-26	09:00	24-Mar-26	18:00	
1580	RQ264687	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV FARIDABAD(NT)-FARIDABAD SEC-78 (HV) (HVPNL) CKT-1		D	S/D Rectification work	24/Mar/2026	08:00	24/Mar/2026	18:00	Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.	PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1581	RQ265145	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		C	For overhauling of 03 Nos- pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	23/Mar/2026	09:00	25/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	23-Mar-26	09:00	25-Mar-26	17:00	
1582	RQ264686	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV PALLA(HV)-FARIDABAD SEC-78 (HV) (PG) CKT-1		D	S/D Rectification work	23/Mar/2026	08:00	23/Mar/2026	18:00	Non-Auto Mode of 220 KV FARIDABAD(NT)-PALLA(HV) (PG) CKT-1 required.	PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1583	RQ264661	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		D	For attending S/D nature defects	23/Mar/2026	08:00	23/Mar/2026	18:00	Non Auto of 220 KV Anta-Bhilwara CK2	PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1584	RQ265184	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1		D	AMP of Line/bay equipments at Pong end and rectification of shutdown nature defects of Line	22/Mar/2026	09:00	22/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	22-Mar-26	09:00	22-Mar-26	18:00	

1585	RQ265185	OCC_240	cpcc2_sd	AC TRANSMISSI	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1		D	AR non auto mode required during shutdown of 220KV Jessore-Pong ckt	22/Mar/2026	09:00	22/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	22-Mar-26	09:00	22-Mar-26	18:00	
1586	RQ264670	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV FATEHGARH_II(PG)-AHEJ3L PSS HB_FGRAH_PG (AHEJ3L) (AHEJ3L) CKT-1		D	For AMP of Line Bay	19/Mar/2026	17:00	19/Mar/2026	23:59		PLANNED	Approved	19-Mar-26	19:00	19-Mar-26	23:59	May be given from 19:00Hrs
1587	RQ264943	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1		D	Relay Testing	19/Mar/2026	09:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	09:00	19-Mar-26	18:00	
1588	RQ265144	OCC_240	cpcc2_sd	AC TRANSMISSI	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-2		C	For overhauling of 03 Nos- pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	19/Mar/2026	09:00	21/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	19-Mar-26	09:00	21-Jun-26	17:00	Subject to real time grid condition / NHPC & JK consent/ Load to be managed by JK
1589	RQ264818	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	19/Mar/2026	08:00	24/Mar/2026	18:00	Non auto for 220 kV RAPPB-Chittorgarh Ckt-2	PLANNED	Approved	19-Mar-26	08:00	24-Mar-26	18:00	
1590	RQ264671	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV FATEHGARH_II(PG)-AGE24L(BHIMSAR)SL_FTG2_PG (AGE24L) CKT-1		D	For AMP of Line Bay	18/Mar/2026	17:00	18/Mar/2026	23:59		PLANNED	Approved	18-Mar-26	19:00	18-Mar-26	23:59	May be given from 19:00Hrs
1591	RQ264942	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1		D	Relay Testing	18/Mar/2026	09:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	09:00	18-Mar-26	18:00	
1592	RQ264975	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV ARERJ02PL_SL_FTG3-FATEHGARH_III(PG) (ARERJ02PL) CKT-1		D	Commissioning of TBC Bay (230 Bay)	17/Mar/2026	18:00	17/Mar/2026	23:59		PLANNED	Approved	17-Mar-26	19:00	17-Mar-26	23:59	May be given from 19:00Hrs
1593	RQ264672	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV FATEHGARH_II(PG)-ASER2PL_SL_FTHG2_PG (ADANI SOLAR ENRGY RJ TWO PRIVATE LIMITED) CKT-1		D	For AMP of Line Bay	17/Mar/2026	17:00	17/Mar/2026	23:59		PLANNED	Approved	17-Mar-26	19:00	17-Mar-26	23:59	May be given from 19:00Hrs
1594	RQ264941	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-2		D	Relay Testing	17/Mar/2026	09:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	09:00	17-Mar-26	18:00	
1595	RQ265128	OCC_240	cpcc2_sd	AC TRANSMISSI	220 KV SAMBA(PG)-CHOWADHI (JK) (PDD JK) CKT-1		D	To attend Shutdown nature defects in line.	17/Mar/2026	09:00	17/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	17-Mar-26	09:00	17-Mar-26	17:00	
1596	RQ264851	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-1		C	Reconductoring work of 220 kv Hisar PG - hisar IA D/C transmission line at Hisar TLM	17/Mar/2026	07:00	20/Mar/2026	20:00		PLANNED	Approved	17-Mar-26	07:00	20-Mar-26	20:00	Subjec to Haryana consent/ Load to be managed by Haryana

1597	RQ264852	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV HISSAR(PG)-SAGWAN(HV) (HVPNL) CKT-2		C	Reconductoring work of 220 kv Hisar PG - hisar IA D/C transmission line at Hisar TLM	17/Mar/2026	07:00	20/Mar/2026	20:00		PLANNED	Approved	17-Mar-26	07:00	20-Mar-26	20:00	Subjec to Haryana consent/ Load to be managed by Haryana
1598	RQ264974	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV FATEHGARH_III(PG)-XL_XPPL_SL_FTG 3(PG) (XL_XPPL) CKT-1		D	Commissioning of TBC Bay (230 Bay)	16/Mar/2026	18:00	16/Mar/2026	23:59		PLANNED	Approved	16-Mar-26	19:00	16-Mar-26	23:59	May be given from 19:00Hrs
1599	RQ264940	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV JAIPUR SOUTH(PG)-VATIKA(RS) (RS) CKT-1		D	Relay Testing	16/Mar/2026	09:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	09:00	16-Mar-26	18:00	
1600	RQ265143	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		C	For overhauling of 03 Nos- pole columns of 220kV CB due to suspected DCRM signatures at Gladni end-	16/Mar/2026	09:00	18/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	16-Mar-26	09:00	18-Mar-26	17:00	Subject to real time grid condition / NHPC & JK consent/ Load to be managed by JK
1601	RQ265181	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	AR non auto mode required during shutdown of 220KV Dasuya Sarna ckt-2	15/Mar/2026	09:00	15/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	15-Mar-26	09:00	15-Mar-26	18:00	
1602	RQ265180	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	AMP of Line/bay equipments at Dasuya end and rectification of shutdown nature defects of Line	15/Mar/2026	09:00	15/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	15-Mar-26	09:00	15-Mar-26	18:00	
1603	RQ264973	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV ENERGIZENT_PPL_FTG3-FATEHGARH_III(PG) (ENERGIZENT_PPL) CKT-1		D	Commissioning of TBC Bay (230 Bay)	14/Mar/2026	18:00	14/Mar/2026	23:59		PLANNED	Approved	14-Mar-26	19:00	14-Mar-26	23:59	May be given from 19:00Hrs
1604	RQ264745	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1		D	For Bay Extension works	14/Mar/2026	17:00	18/Mar/2026	23:00	For Bay Extension works	PLANNED	Approved	14-Mar-26	19:00	18-Mar-26	23:00	May be given from 19:00Hrs
1605	RQ264939	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1		D	Relay Testing	14/Mar/2026	09:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	09:00	14-Mar-26	18:00	
1606	RQ264845	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-2		D	Line Bay AMP work at Bhinmal	14/Mar/2026	09:00	14/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Approved	14-Mar-26	09:00	14-Mar-26	18:00	
1607	RQ264722	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2		D	For attending S/D nature defects	14/Mar/2026	08:00	14/Mar/2026	18:00	Non Auto of 220 KV RAPS_B(NP)-CHITTORGARH (RS) (PG) CKT-1	PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
1608	RQ264820	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	14/Mar/2026	08:00	19/Mar/2026	18:00	S/D required timely	PLANNED	Approved	14-Mar-26	08:00	19-Mar-26	18:00	

1609	RQ264693	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV BIKANER_2 (PBTSL)-KSP_NHPC_LTD_SL_BKN2 (KSP_NHPC_LTD) CKT-1		D	for Power Line crossing work AP-6 to AP-7 and AP-12 to AP-13: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction SS) line	14/Mar/2026	07:30	19/Mar/2026	18:30	for Power Line crossing work AP-6 to AP-7 and AP-12 to AP-13: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction SS) line	PLANNED	Approved	14-Mar-26	19:00	19-Mar-26	23:59	May be given from 19:00Hrs
1610	RQ265178	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1		D	AMP of Line/bay equipments at Dasuya end and rectification of shutdown nature defects of Line	13/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	13-Mar-26	09:00	13-Mar-26	18:00	
1611	RQ265179	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-2		D	AR non auto mode required during shutdown of 220KV Dasuya Sarna ckt-1	13/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	13-Mar-26	09:00	13-Mar-26	18:00	
1612	RQ264844	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV BHINMAL(PG)-BHINMAL(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal	13/Mar/2026	09:00	13/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Approved	13-Mar-26	09:00	13-Mar-26	18:00	
1613	RQ264972	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV FATEHGARH_III(PG)-RSJPL_SL_FTG3(PG) (RENEW_SJPL) CKT-1		D	Commissioning of TBC Bay (230 Bay)	12/Mar/2026	18:00	12/Mar/2026	23:59		PLANNED	Approved	12-Mar-26	19:00	12-Mar-26	23:59	May be given from 19:00Hrs
1614	RQ264938	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV JAIPUR SOUTH(PG)-GONER(RS) (RS) CKT-1		D	Relay Testing	12/Mar/2026	09:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	18:00	
1615	RQ265142	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV SAMBA(PG)-BISHNAH(JK) (PDD JK) CKT-1		D	Line Equipment AMP Work	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	17:00	
1616	RQ264843	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV BHINMAL(PG)-SANCHORE(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal	12/Mar/2026	09:00	12/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	18:00	
1617	RQ265156	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV ABDULLAPUR(PG)-RAJOKHERI (HV) (HVPNL) CKT-2		D	Line Equipment AMP Work	12/Mar/2026	09:00	12/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	18:00	
1618	RQ265201	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	NON AUTO required for OPGW replacment work in 2 span prepration work	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	17:00	
1619	RQ265202	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		D	NON AUTO required for OPGW replacment work in 2 span prepration work	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	17:00	
1620	RQ265127	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV CHOWADHI (JK)-GLADNI(PDD) (PDD JK) CKT-1		D	To attend Shutdown nature defects in line.	12/Mar/2026	09:00	12/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	17:00	

1621	RQ264721	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1		D	For attending S/D nature defects	12/Mar/2026	08:00	12/Mar/2026	18:00	Non Auto of 220 KV RAPS_B(NP)-CHITTORGARH (RS) (PG) CKT-2	PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1622	RQ264679	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV FATEHGARH_II(PG)-RENEW_JHARKHAND 3 SL_FGARH_PG (RSEJ3PL) (RSEJ3PL) CKT-1		D	For AMP of Line Bay	11/Mar/2026	17:00	11/Mar/2026	23:59		PLANNED	Approved	11-Mar-26	19:00	11-Mar-26	23:59	May be given from 19:00Hrs
1623	RQ265204	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-2		D	For replacement of flashed Insulator of Tower no. 283 and other AMP Works.	11/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	17:00	
1624	RQ264842	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV BHINMAL(PG)-REODAR(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal	11/Mar/2026	09:00	11/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	18:00	
1625	RQ264678	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV FATEHGARH_II(PG)-RENEW SUNWAVE SL_FGRAH_PG (RSWPL) (RENEW SUN WAVE (RSWPL)) CKT-1		D	For AMP of Line Bay	10/Mar/2026	17:00	10/Mar/2026	23:59		PLANNED	Approved	10-Mar-26	19:00	10-Mar-26	23:59	May be given from 19:00Hrs
1626	RQ264747	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV BTPSL_SL_BIK2_PG-BIKANER_2 (PBTSL) (BANDERWALA_TPSL) CKT-1		D	For Bay Extension works	10/Mar/2026	16:00	13/Mar/2026	23:00	For Bay Extension works	PLANNED	Approved	10-Mar-26	19:00	13-Mar-26	23:00	May be given from 19:00Hrs
1627	RQ265141	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PDD JK) CKT-2		D	Line Equipment AMP Work	10/Mar/2026	09:00	10/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	17:00	
1628	RQ264841	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-2		D	Line Bay AMP work at Bhinmal	10/Mar/2026	09:00	10/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	18:00	
1629	RQ265203	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1		D	For replacement of flashed Insulator of Tower no. 283 and other AMP Works.	10/Mar/2026	09:00	10/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	17:00	
1630	RQ265199	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	Shutdown for damaged OPGW replacment work in 2 span	10/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	10-Mar-26	09:00	11-Mar-26	17:00	
1631	RQ265200	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		D	Shutdown for damaged OPGW replacment work in 2 span	10/Mar/2026	09:00	11/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	10-Mar-26	09:00	11-Mar-26	17:00	
1632	RQ265126	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV SALAL(NH)-JAMMU(PDD) (PG) CKT-1		D	To attend Shutdown nature defects in line.	10/Mar/2026	09:00	10/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	17:00	
1633	RQ264821	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	10/Mar/2026	08:00	15/Mar/2026	18:00	S/D required timely	PLANNED	Approved	10-Mar-26	08:00	15-Mar-26	18:00	Subject to NPCIL & NTPC consent

1634	RQ264677	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV FATEHGARH_II(PG)-EDEN SL_FGRAH_PG (ERCPL) (EDEN (ERCPL)) CKT-1		D	For AMP of Line Bay	09/Mar/2026	17:00	09/Mar/2026	23:59		PLANNED	Approved	09-Mar-26	19:00	09-Mar-26	23:59	May be given from 19:00Hrs
1635	RQ264749	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV BIKANER_2 (PBTSL)-JUNA_REPL_SL_BKN2 (JUNA_REPL) CKT-1		D	For Bay Extension works	09/Mar/2026	16:00	12/Mar/2026	23:00	For Bay Extension works	PLANNED	Approved	09-Mar-26	19:00	12-Mar-26	23:00	May be given from 19:00Hrs
1636	RQ264840	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV BHINMAL(PG)-SAYLA(RS) (RS) CKT-1		D	Line Bay AMP work at Bhinmal	09/Mar/2026	09:00	09/Mar/2026	18:00	Line Bay AMP work at Bhinmal	PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	18:00	
1637	RQ264922	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1		D	Relay testing	09/Mar/2026	09:00	09/Mar/2026	18:00	Respective bay 203 will also be under shutdown due to Double Main bus scheme	PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	18:00	
1638	RQ265140	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV SAMBA(PG)-HIRANAGAR(PDD) (PG) CKT-1		D	Line Equipment AMP Work	09/Mar/2026	09:00	09/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	17:00	
1639	RQ264744	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTSL) (ASSPL_BKN2) CKT-1		D	For Bay Extension works	08/Mar/2026	17:00	11/Mar/2026	23:00	For Bay Extension works	PLANNED	Approved	08-Mar-26	19:00	11-Mar-26	23:00	May be given from 19:00Hrs
1640	RQ265197	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1		D	NON AUTO required for OPGW replacment work in 2 span prepration work	08/Mar/2026	09:00	09/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	08-Mar-26	09:00	09-Mar-26	17:00	
1641	RQ265198	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2		D	NON AUTO required for OPGW replacment work in 2 span prepration work	08/Mar/2026	09:00	09/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	08-Mar-26	09:00	09-Mar-26	17:00	
1642	RQ265155	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1		D	For AMP fo Line/bay equipmnets at Sarna end	07/Mar/2026	10:00	07/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	07-Mar-26	10:00	07-Mar-26	17:00	
1643	RQ264823	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	07/Mar/2026	08:00	12/Mar/2026	18:00	Non auto for 220 kV Anta(NTPC)-Swaimadhopur (RS) & 220 kV Swaimadhopur Dausa Ckt	PLANNED	Approved	07-Mar-26	08:00	12-Mar-26	18:00	Subject to Rajasthan & NTPC consent
1644	RQ265112	OCC_240	cpcc2_sd	AC TRANSMISSIO	220 KV CHEEKA(HV)-KAITHAL(PG) (HVPNL) CKT-2		D	Line Equipment AMP Work	06/Mar/2026	09:00	06/Mar/2026	17:30	Kindly approve.	PLANNED	Approved	06-Mar-26	09:00	06-Mar-26	17:30	
1645	RQ264772	OCC_240	cpcc1_sd	AC TRANSMISSIO	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1		D	For Joint box creation at TN-53 & 54 to provide connectivtiy Faridabad RHQ	05/Mar/2026	08:00	10/Mar/2026	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	05-Mar-26	08:00	10-Mar-26	18:00	

1646	RQ264773	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2		D	For Joint box creation at TN-53 & 54 to provide connectivtiy Faridabad RHQ	05/Mar/2026	08:00	10/Mar/2026	18:00	Non-Auto required for Joint box creation works	PLANNED	Approved	05-Mar-26	08:00	10-Mar-26	18:00	
1647	RQ264692	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1		D	for Power Line crossing work AP-4 to AP-5: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction SS) line	05/Mar/2026	07:30	08/Mar/2026	18:30	for Power Line crossing work AP-4 to AP-5: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction SS) line	PLANNED	Approved	05-Mar-26	19:00	08-Mar-26	23:59	May be given from 19:00Hrs
1648	RQ264748	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV ASSPL_SL_BKN2-BIKANER_2 (PBTSL) (ASSPL_BKN2) CKT-1		D	For Bay Extension works	04/Mar/2026	16:00	07/Mar/2026	23:00	For Bay Extension works	PLANNED	Approved	04-Mar-26	19:00	07-Mar-26	23:00	May be given from 19:00Hrs
1649	RQ265115	OCC_240	cpcc2_sd	AC TRANSMISSI	220 KV NALLAGARH(PG)-HPSEB(HP) (HPSEB) CKT-1		D	Line Equipment AMP Work	04/Mar/2026	09:00	04/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	04-Mar-26	09:00	04-Mar-26	18:00	
1650	RQ265114	OCC_240	cpcc2_sd	AC TRANSMISSI	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-2		D	Line Equipment AMP Work	03/Mar/2026	09:00	03/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	03-Mar-26	09:00	03-Mar-26	18:00	
1651	RQ265113	OCC_240	cpcc2_sd	AC TRANSMISSI	220 KV NALLAGARH(PG)-KISHAN(CHD) (CHD) CKT-1		D	Line Equipment AMP Work	02/Mar/2026	09:00	02/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	02-Mar-26	09:00	02-Mar-26	18:00	
1652	RQ264740	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV PGPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (PRERAK GREENTECH PVT LTD) CKT-1		D	For Bay Extension works	01/Mar/2026	17:00	05/Mar/2026	23:00	For Bay Extension works	PLANNED	Approved	01-Mar-26	19:00	05-Mar-26	23:00	May be given from 19:00Hrs
1653	RQ264742	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BIK2) CKT-1		D	For Bay Extension works	01/Mar/2026	17:00	05/Mar/2026	23:00	For Bay Extension works	PLANNED	Approved	01-Mar-26	19:00	05-Mar-26	23:00	May be given from 19:00Hrs
1654	RQ264743	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV BIKANER_2 (PBTSL)-JGCPL_SL_BIK2_PG (JUNIPER_NEPL) CKT-1		D	For Bay Extension works	01/Mar/2026	17:00	05/Mar/2026	23:00	For Bay Extension works	PLANNED	Approved	01-Mar-26	19:00	05-Mar-26	23:00	May be given from 19:00Hrs
1655	RQ264741	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV GRIANPSS_BIK2_(AMPLUS)-BIKANER_2 (PBTSL) (GRIAN ENERGY PRIVATE LIMITED) CKT-1		D	For Bay Extension works	01/Mar/2026	17:00	05/Mar/2026	23:00	For Bay Extension works	PLANNED	Approved	01-Mar-26	19:00	05-Mar-26	23:00	May be given from 19:00Hrs

1656	RQ264817	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2		C	NHAI Diversion work/To attend shutdown nature defects	01/Mar/2026	08:00	10/Mar/2026	18:00	S/D required timely/Non-Auto mode of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	PLANNED	Approved	01-Mar-26	08:00	10-Mar-26	18:00	Subject to Rajasthan & NTPC consent/ Subject to load management by Rajasthan & No generation evacauation constraint
1657	RQ264816	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1		C	NHAI Diversion work/To attend shutdown nature defects	01/Mar/2026	08:00	10/Mar/2026	18:00	S/D required timely/Non-Auto mode of 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	PLANNED	Approved	01-Mar-26	08:00	10-Mar-26	18:00	Subject to Rajasthan & NTPC consent/ Subject to load management by Rajasthan & No generation evacauation constraint
1658	RQ264822	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1		D	Insertion of additional glass disc/ To attend shutdown nature defects	01/Mar/2026	08:00	06/Mar/2026	18:00	Non auto for 220 kV Anta(NTPC)-Lalsot(RS) tl	PLANNED	Approved	01-Mar-26	08:00	06-Mar-26	18:00	Subject to Rajasthan & NTPC consent
1659	RQ264691	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV SRIPL_SL_BIK2_PG-BIKANER_2 (PBTSL) (SERENTICA_RI4PL_BIK2) CKT-1		D	for Power Line crossing work AP-2 to AP-3: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction SS) line	01/Mar/2026	07:30	04/Mar/2026	18:30	for Power Line crossing work AP-2 to AP-3: Stringing work of under construction 400 kV Bikaner-2-Bikaner-3 (under construction SS) line	PLANNED	Approved	01-Mar-26	19:00	04-Mar-26	23:59	May be given from 19:00Hrs
1660	RQ264849	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV HISSAR(BB)-HISSAR IA(HV) (HVPNL) CKT-1		C	Reconductoring work of 220 kv Hisar PG - hisar IA D/C transmission line at Hisar TLM	01/Mar/2026	07:00	31/Mar/2026	20:00		PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	20:00	Subjec to Haryana consent/ Load to be managed by Haryana.
1661	RQ264850	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV HISSAR(BB)-HISSAR IA(HV) (BBMB) CKT-2		C	Reconductoring work of 220 kv Hisar PG - hisar IA D/C transmission line at Hisar TLM	01/Mar/2026	07:00	31/Mar/2026	20:00		PLANNED	Approved	01-Mar-26	07:00	31-Mar-26	20:00	Subjec to Haryana consent/ Load to be managed by Haryana.
1662	RQ264382	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-2	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	30/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	30-Mar-26	08:00	30-Mar-26	18:00	
1663	RQ264376	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1664	RQ264374	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	22/Mar/2026	08:00	22/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	22-Mar-26	18:00	
1665	RQ264390	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV JAMALPUR(BB)-DANDHARIKALAN I(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 8 to 16	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	

1666	RQ264360	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV MOGA(PG)-BADNI KALAN(PS) (PSTCL) CKT-1	PSTCL	D	For General maintenance, Jumper Tightening and tree trimming from tower no. 01 to 20.	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1667	RQ264358	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 31 to 40	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1668	RQ264355	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1669	RQ265853	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV GANGUWAL(BB)-MOHALI(PS) (PSTCL) CKT-1	PSTCL	D	Quarterly Mtc.	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1670	RQ264386	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV JAMALPUR(BB)-DANDHARIKALAN I(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 8 to 16	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1671	RQ264347	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1	PSTCL	D	Tightening of nut bolts of jumpers, and cleaning of Disc insulators of T.no 31 to 40	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1672	RQ264384	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV JAMALPUR(BB)-DANDHARIKALAN I(PS) (PSTCL) CKT-2	PSTCL	D	Tree cutting and Jumper tightening TN 1 TO 8	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1673	RQ264339	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
1674	RQ264343	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV PATRAN(PATR)-MANSA(PSTCL) (PSTCL) CKT-1	PSTCL	D	General maintenance (Jumper tightning and insulator cleaning)	02/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	03-Mar-26	18:00	
1675	RQ264045	OCC_240	napp_sd	AC TRANSMISSI	220 KV NAPP(NP)-ATRAULI(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 Circuit Breake	29/Mar/2026	08:00	04/Apr/2026	23:00		PLANNED	Approved	29-Mar-26	08:00	04-Apr-26	23:00	
1676	RQ265305	OCC_240	sldcdv_sd	AC TRANSMISSI	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	C & Tanδ test of CT & CVT	27/Mar/2026	13:30	27/Mar/2026	17:30		PLANNED	Approved	27-Mar-26	13:30	27-Mar-26	17:30	
1677	RQ265516	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV SHAHJAHANPUR(PG)-MALLAWAN (UP) (UP) CKT-1	UPPTCL	D	FOR AMP OF LINE BAY EQUIPMENTS AT SHAHJAHANPUR S/S	27/Mar/2026	09:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	09:00	27-Mar-26	18:00	
1678	RQ265650	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	For AMP work of line Bay Equipmens of 220kV Mainpuri (PG)-Firozabad (UPPTCL) line at Mainpuri S	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	26-Mar-26	18:00	
1679	RQ265937	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Busbar retrofitting related works at Allahabad SS-Primary injection Test	23/Mar/2026	08:00	23/Mar/2026	14:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	14:00	

1680	RQ265214	OCC_240	napp_sd	AC TRANSMISSI	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing 220KV ABCB with SF6 CB	22/Mar/2026	08:00	28/Mar/2026	23:00		PLANNED	Approved	22-Mar-26	08:00	28-Mar-26	23:00	
1681	RQ264044	OCC_240	napp_sd	AC TRANSMISSI	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 Circuit Breake	22/Mar/2026	08:00	28/Mar/2026	23:00		PLANNED	Approved	22-Mar-26	08:00	28-Mar-26	23:00	
1682	RQ266100	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV MAINPURI(PG)-MAINPURI(UP) (UP) CKT-1	UPPTCL	D	LBB Relay Retrofitment	21/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	21-Mar-26	08:00	21-Mar-26	18:00	
1683	RQ265893	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV AGRA(PG)-SHAMSHABAD(UP) (UP) CKT-1	UPPTCL	D	220 KV Shamshabad Line bay Amp works	20/Mar/2026	08:00	20/Mar/2026	20:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	20:00	
1684	RQ266102	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	LBB Relay Retrofitment	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
1685	RQ265880	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Busbar relay retrofitting works-Secondary testing in 220kV allahabad Phulpur Line	18/Mar/2026	09:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	09:00	18-Mar-26	18:00	
1686	RQ265865	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV ALLAHABAD(PG)-PHULPUR(UP) (UP) CKT-1	UPPTCL	D	Busbar retrofitting related works at Allahabad SS	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1687	RQ266103	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV MAINPURI(PG)-SIRSAGANJ(UP) (UP) CKT-1	UPPTCL	D	LBB Relay Retrofitment	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1688	RQ266101	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	LBB Relay Retrofitment	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1689	RQ265212	OCC_240	napp_sd	AC TRANSMISSI	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing 220KV ABCB with SF6 CB	15/Mar/2026	08:00	21/Mar/2026	23:00		PLANNED	Approved	15-Mar-26	08:00	21-Mar-26	23:00	
1690	RQ264043	OCC_240	napp_sd	AC TRANSMISSI	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 Circuit Breake	15/Mar/2026	08:00	21/Mar/2026	23:00		PLANNED	Approved	01-Mar-26	08:00	07-Mar-26	23:00	
1691	RQ265976	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV MAINPURI(PG)-FARRUKHABAD (UP) (UP) CKT-1	UPPTCL	D	Busbar protection retrofitment	11/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	12-Mar-26	18:00	
1692	RQ266079	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	Busbar protection retrofitment	11/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	12-Mar-26	18:00	
1693	RQ266078	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV MAINPURI(PG)-MAINPURI(UP) (UP) CKT-1	UPPTCL	D	Busbar protection retrofitment	09/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	10-Mar-26	18:00	
1694	RQ266014	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-1	UPPTCL	D	For diamond formation	09/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	10-Mar-26	18:00	
1695	RQ266015	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV UNCHAHAR(NT)-FATEHPUR(UP) (UP) CKT-2	UPPTCL	D	For diamond formation	09/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	10-Mar-26	18:00	
1696	RQ264042	OCC_240	napp_sd	AC TRANSMISSI	220 KV NAPP(NP)-SIMBHOLI(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 Circuit Breaker	08/Mar/2026	08:00	14/Mar/2026	23:00		PLANNED	Approved	22-Mar-26	08:00	28-Mar-26	23:00	

1697	RQ265211	OCC_240	napp_sd	AC TRANSMISSI	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing 220KV ABCB with SF6 CB	08/Mar/2026	08:00	14/Mar/2026	23:00		PLANNED	Approved	08-Mar-26	08:00	14-Mar-26	23:00	
1698	RQ266081	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-1	UPPTCL	D	Busbar protection retrofitment	05/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	06-Mar-26	18:00	
1699	RQ266082	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV MAINPURI(PG)-NEEBKARORI(UP) (UP) CKT-2	UPPTCL	D	Busbar protection retrofitment	05/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	06-Mar-26	18:00	
1700	RQ264041	OCC_240	napp_sd	AC TRANSMISSI	220 KV NAPP(NP)-SAMBHAL(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing ABCB with SF6 circuit breaker.	01/Mar/2026	08:00	07/Mar/2026	23:00		PLANNED	Approved	15-Mar-26	08:00	21-Mar-26	23:00	
1701	RQ265209	OCC_240	napp_sd	AC TRANSMISSI	220 KV NAPP(NP)-DEBAI(UP) (UP) CKT-1	UPPTCL	C	Replacement of existing 220KV ABCB with SF6 CB	01/Mar/2026	08:00	07/Mar/2026	23:00		PLANNED	Approved	01-Mar-26	08:00	07-Mar-26	23:00	
1702	RQ265306	OCC_240	sldcdv_sd	AC TRANSMISSI	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	C & Tanδ test of CT & CVT	28/Mar/2026	13:30	28/Mar/2026	17:30		PLANNED	Approved	28-Mar-26	13:30	28-Mar-26	17:30	
1703	RQ265559	OCC_240	sldcrs_sd	AC TRANSMISSI	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Bay Maintenance, Line patroling & Tree trimming	22/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	23-Mar-26	18:00	
1704	RQ265724	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV BHIWADI(PG)-NEEMRANA(RS) (RS) CKT-1	RRVPNL	D	LINE EQUIPMENT AMP WORK	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1705	RQ265311	OCC_240	sldcdv_sd	AC TRANSMISSI	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	C& TAN DELTA of CT and CVT	28/Mar/2026	09:30	28/Mar/2026	13:30		PLANNED	Approved	28-Mar-26	09:30	28-Mar-26	13:30	
1706	RQ265312	OCC_240	sldcdv_sd	AC TRANSMISSI	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	C& TAN DELTA of CT and CVT	27/Mar/2026	09:30	27/Mar/2026	13:30		PLANNED	Approved	27-Mar-26	09:30	27-Mar-26	13:30	
1707	RQ265850	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Yearly Mtc. of S/Stn. Equipment & Line	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
1708	RQ265827	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV BHAKRA_L-GANGUWAL (BB) CKT-2	BBMB	D	Annual Mtc.	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1709	RQ265851	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Yearly Mtc. of S/Stn. Equipment & Line	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1710	RQ265826	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV BHAKRA_L-GANGUWAL (BB) CKT-1	BBMB	D	Annual Mtc.	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1711	RQ264364	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-3	BBMB	D	Patrolling of line alongwith Tree trimming and Jumper tightening	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1712	RQ265842	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Yearly mtc of line	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1713	RQ264366	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Tree cutting and Jumper tightening TN 100 to 120	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	

1714	RQ265841	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Yearly mtc of line	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1715	RQ265846	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly mtc of line	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
1716	RQ265845	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly mtc of line	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1717	RQ265837	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-2	BBMB	D	Mtc. S/Stn. Equipment & Line	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1718	RQ265854	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	Half Yearly Mtc. of S/Stn. Line	12/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	13-Mar-26	18:00	
1719	RQ265836	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV JAMALPUR(BB)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. S/Stn. Equipment & Line	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1720	RQ265564	OCC_240	sldcrs_sd	AC TRANSMISSI	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Bay Maintenance, Line patroling & Tree trimming	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1721	RQ264359	OCC_240	sldcps_sd	AC TRANSMISSI	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Tree cutting and Jumper tightening TN 80 to 100	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1722	RQ265856	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	General Mtc.of Line	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1723	RQ265563	OCC_240	sldcrs_sd	AC TRANSMISSI	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For Bay Maintenance, Line patroling & Tree trimming	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1724	RQ265849	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Yearly Mtc. of S/Stn. Equipment & Line	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1725	RQ265830	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	General mtc. of line	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1726	RQ265829	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Mtc. of S/Stn. Equipment & Line	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	07-Mar-26	18:00	
1727	RQ265840	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Yearly mtc of line	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1728	RQ265848	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Yearly Mtc. of S/Stn. Equipment & Line	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1729	RQ265839	OCC_240	bbmb_sd	AC TRANSMISSI	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Mtc. S/Stn. Equipment & Line	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	

1730	RQ265838	OCC_240	bbmb_sd	AC TRANSMISSIO	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Mtc. S/Stn. Equipment & Line	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1731	RQ265828	OCC_240	bbmb_sd	AC TRANSMISSIO	220 KV BHAKRA_L-GANGUWAL (BB) CKT-3	BBMB	D	Annual Mtc.	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1732	RQ265875	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Busbar retrofitting work-Primary Injection	28/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Approved	28-Mar-26	08:00	28-Mar-26	18:00	
1733	RQ266122	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Busbar retrofitting work-Primary Injection	27/Mar/2026	14:00	27/Mar/2026	20:00		PLANNED	Approved	27-Mar-26	14:00	27-Mar-26	20:00	
1734	RQ265861	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-2	RAILWAYS	D	Busbar retrofitting related works at Allahabad SS	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
1735	RQ265860	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV ALLAHABAD(PG)-NAINI(RLY) (RAILWAYS) CKT-1	RAILWAYS	D	Busbar retrofitting related works at Allahabad SS	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1736	RQ265878	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	Busbar retrofitting work-Primary Injection	27/Mar/2026	08:00	29/Mar/2026	20:00		PLANNED	Approved	27-Mar-26	08:00	29-Mar-26	20:00	
1737	RQ265556	OCC_240	sldcrs_sd	AC TRANSMISSIO	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Bay	25/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	25-Mar-26	18:00	
1738	RQ265877	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	"Busbar retrofitting work-Primary Injection A/r of another ckt to be disabled"	24/Mar/2026	14:00	24/Mar/2026	20:00		PLANNED	Approved	24-Mar-26	14:00	24-Mar-26	20:00	
1739	RQ265558	OCC_240	sldcrs_sd	AC TRANSMISSIO	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Bay	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1740	RQ265879	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Busbar Relay retrofitting-Primary Injection Test	23/Mar/2026	08:00	26/Mar/2026	20:00		PLANNED	Approved	23-Mar-26	08:00	26-Mar-26	20:00	
1741	RQ265684	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV KANPUR(PG)-RANIA(UP) (PG) CKT-1	POWER GRID	C	"Retrofitment of entire conventional protection system of 220 kV Knp Rania with Process bus based protection/ SAS system A/r of another ckt to be disabled"	22/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	24-Mar-26	18:00	

1742	RQ265509	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	C	"For Shifting of 220kV Tanakpur(NHPC)-Sitarganj (PG) Transmission Line from ERS to newly erected Towers and thereafter Dismatling of ERS due to Construction of the 4-lane connectivity project With Non Auto Mode of 220 kV Tanakpur - CB Ganj(Bareilly) TL & 220 kV Sitarganj - CB Ganj (Bareilly) TL, "	21/Mar/2026	09:00	22/Mar/2026	18:00		PLANNED	Rejected.					S/d may be availed as per the duration agreed in JOC Meeting with Nepal.
1743	RQ265508	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	C	"For Shifting of 220kV Tanakpur(NHPC)-Bareilly (CB Ganj) Transmission Line from ERS to newly erected Towers and thereafter Dismatling of ERS due to Construction of the 4-lane connectivity project. With Non Auto Mode of 220 kV Tanakpur - Sitarganj TL & 220 kV Sitarganj - CB Ganj (Bareilly) TL, "	19/Mar/2026	10:00	20/Mar/2026	18:00		PLANNED	Rejected.					S/d may be availed as per the duration agreed in JOC Meeting with Nepal.
1744	RQ265561	OCC_240	sldcrs_sd	AC TRANSMISSI	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-2	POWER GRID	D	Quarterly Maintenance of Bay	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1745	RQ265683	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV KANPUR(PG)-MAINPURI(UP) (PG) CKT-1	POWER GRID	C	Retrofitment of entire conventional protection system of 220 kV Knp Mainpuri with Process bus based protection/ SAS system	18/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	20-Mar-26	18:00	
1746	RQ265863	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-2	POWER GRID	D	"Busbar retrofitting related works at Allahabad SS A/r of another ckt to be disabled"	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1747	RQ265560	OCC_240	sldcrs_sd	AC TRANSMISSI	220 KV BASSI(PG)-DAUSA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Bay	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1748	RQ265862	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV ALLAHABAD(PG)-ALLAHABADREWAROAD(UP) (PG) CKT-1	POWER GRID	D	"Busbar retrofitting related works at Allahabad SS A/r of another ckt to be disabled"	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1749	RQ265864	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWER GRID	D	Busbar retrofitting related works at Allahabad SS	15/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	15-Mar-26	08:00	15-Mar-26	18:00	

1750	RQ265688	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-4	POWER GRID	C	"Retrofitment of entire conventional protection system of 220 kV Knp Unch Line 4 with Process bus based protection/ SAS system A/r of another ckt to be disabled"	14/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	16-Mar-26	18:00	
1751	RQ265562	OCC_240	sldcrs_sd	AC TRANSMISSIO	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Bay	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1752	RQ265603	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV FATEHPUR(PG)-KANPURSOUTH(UP) (PG) CKT-1	POWER GRID	D	"For Line Bay (211L) AMP work at Fatehpur Sub-Station. A/r of another ckt to be disabled"	12/Mar/2026	09:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	09:00	12-Mar-26	18:00	
1753	RQ266098	OCC_240	nhpccc_sd	AC TRANSMISSIO	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	For carrying out Annual Maintenance Activities of HV equipment	11/Mar/2026	08:00	12/Mar/2026	19:00		PLANNED	Approved	11-Mar-26	08:00	12-Mar-26	19:00	May be given subject to NHPC & UK consent/ Load to be managed by UK/ Tanakpur-CB Ganj must be in service/ May be given on daily basis
1754	RQ265557	OCC_240	sldcrs_sd	AC TRANSMISSIO	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWER GRID	D	Quarterly Maintenance of Bay	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1755	RQ265902	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	C	"For shifting of line on ERS to facilitate the pile foundation and tower erection work at location 160 under Bareilly TLM. Additionally AR Non-auto of 220KV Sitarganj-Bareilly (UPPTCL)line is also required. A/r of another ckt to be disabled"	11/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Rejected.					S/d may be availed as per the duration agreed in JOC Meeting with Nepal.
1756	RQ265512	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	D	"For Replacement of M1 Relay and its Testing at 220/132kV Sitarganj Substation and attending Shutdown Nature Defects under Sitarganj and Bareilly TLM Jurisdiction. With Non Auto Mode of 220 kV Tanakpur - Sitarganj TL & 220 kV Tanakpur- CB Ganj (Bareilly) TL, "	10/Mar/2026	10:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	10:00	10-Mar-26	18:00	

1757	RQ265687	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-3	POWER GRID	C	"Retrofitment of entire conventional protection system of 220 kV Knp Unch Line 3 with Process bus based protection/ SAS system A/r of another ckt to be disabled"	10/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	12-Mar-26	18:00	
1758	RQ265511	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	" For Replacement of M1 Relay and its Testing at 220/132kV Sitarganj Substation and attending Shutdown Nature Defects under Sitarganj With Non Auto Mode of 220 kV Tanakpur - Sitarganj TL & 220 kV Tanakpur-CB Ganj (Bareilly) TL,"	09/Mar/2026	10:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	10:00	09-Mar-26	18:00	
1759	RQ266095	OCC_240	nhpccc_sd	AC TRANSMISSIO	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	For carrying out Annual Maintenance Activities of HV equipment	09/Mar/2026	08:00	10/Mar/2026	19:00		PLANNED	Approved	09-Mar-26	08:00	10-Mar-26	19:00	May be given subject to NHPC & UP consent/ Load to be managed by UK/ Tanakpur-Sitarganj must be in service/ May be given on daily basis
1760	RQ265505	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	D	"FOR REPLACEMENT PUNCOM MAKE PLCC PANEL WITH ABB MAKE PLCC PANELS and attending Shutdown Nature Defects from TLM under Bareilly and Sitarganj Jurisdiction With Non Auto Mode of 220 kV Tanakpur - Sitarganj TL & 220 kV Sitarganj - CB Ganj (Bareilly) TL, "	06/Mar/2026	10:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	10:00	06-Mar-26	18:00	
1761	RQ264383	OCC_240	ntpcos_sd	AC TRANSMISSIO	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-3	POWER GRID	D	bay equipment testing	06/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	07-Mar-26	18:00	
1762	RQ265686	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-2	POWER GRID	C	"Retrofitment of entire conventional protection system of 220 kV Knp Unch Line 2 with Process bus based protection/ SAS system A/r of another ckt to be disabled"	06/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	08-Mar-26	18:00	

1763	RQ265506	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV TANAKPUR(NH)-SITARGANJ(PG) (PG) CKT-1	POWER GRID	C	"For Erection of ERS and shifting of 220kV Tanakpur(NHPC)-Sitarganj (PG) Transmission Line With Non Auto Mode of 220 kV Tanakpur - CB Ganj(Bareilly) TL & 220 kV Sitarganj - CB Ganj (Bareilly) TL, "	04/Mar/2026	10:00	05/Mar/2026	18:00		PLANNED	Rejected.					S/d may be availed as per the duration agreed in JOC Meeting with Nepal.
1764	RQ265627	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV PITHORAGARH-JAULJIVI (PG) CKT-1	POWER GRID	D	"Bus Bar Retro fitment work at Pithoragarh(PG) A/r of another ckt to be disabled"	04/Mar/2026	09:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	09:00	04-Mar-26	18:00	
1765	RQ265896	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV KANPUR(PG)-KANPURNAUBASTA(UP) (PG) CKT-1	POWER GRID	D	"Line bay AMP at Kanpur. A/r of another ckt to be disabled"	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1766	RQ265514	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWER GRID	C	"Erection of ERS and shifting of 220kV Tanakpur(NHPC)-Bareilly (CB Ganj) Transmission Line With Non Auto Mode of 220 kV Tanakpur - Sitarganj TL & 220 kV Sitarganj - CB Ganj (Bareilly) TL, For "	02/Mar/2026	10:00	03/Mar/2026	18:00		PLANNED	Rejected.					S/d may be availed as per the duration agreed in JOC Meeting with Nepal.
1767	RQ265685	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV KANPUR(PG)-UNCHAHAR(NT) (PG) CKT-1	POWER GRID	C	"Retrofitment of entire conventional protection system of 220 kV Knp Unch Line 1 with Process bus based protection/ SAS system A/r of another ckt to be disabled"	02/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	04-Mar-26	18:00	
1768	RQ265682	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV KANPUR(PG)-KIDWAI NAGAR KANPUR (UP) (PG) CKT-1	POWER GRID,UPPTCL	C	"Retrofitment of entire conventional protection system of 220 kV Knp Kidwainagar with Process bus based protection/ SAS system A/r of another ckt to be disabled"	26/Mar/2026	08:00	28/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	28-Mar-26	18:00	
1769	RQ264412	OCC_240	stuup_sd	AC TRANSMISSIO	220 KV AURAIYA(NT)-SAIFAI (UP) (PG) CKT-1	POWER GRID,UPPTCL	C	* S/D of 220 KV Auraiya (NTPC) line bay at 220 KV S/S Saifai for testing by TC team and maintenance of the bay and li	11/Mar/2026	10:00	11/Mar/2026	17:00		PLANNED	Approved	11-Mar-26	10:00	11-Mar-26	17:00	
1770	RQ265525	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV UNCHAHAR(NT)-RAEBAREILLY(PG) (PG) CKT-1	POWER GRID,UPPTCL	D	"AMP work of Line Bay Equipments. A/r of another ckt to be disabled"	10/Mar/2026	09:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	18:00	

1771	RQ265568	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Insulator replacement work	07/Mar/2026	09:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	09:00	07-Mar-26	18:00	
1772	RQ265541	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV AGRA(PG)-KIRAWALI(UP) (PG) CKT-1	POWER GRID,UP PTCL	D	Non-auto required for shutdown of 220KV Agra-Bharatpur circuit	05/Mar/2026	09:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	09:00	05-Mar-26	18:00	
1773	RQ266045	OCC_240	adhydro_sd	AC TRANSMISSI	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Post-winter (after snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including complete protection relay testing of Prini Switchyard & DCRM testing/Dew point testing etc of SF6 breakers at 220kV Prini switchyard.	20/Mar/2026	09:00	28/Mar/2026	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1	PLANNED	Approved	20-Mar-26	09:00	28-Mar-26	16:00	Shutdown may be allowed subject to HP & PG consent/ Subject to no generation evacuation constraint/ Phozal-Nallagarh must be in service/Upto 16:00Hrs
1774	RQ266044	OCC_240	adhydro_sd	AC TRANSMISSI	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Shutdown required on continous basis from 17-Mar-2026 (09:00 hrs) to 19-Mar-2026 (18:00 hrs) for Pole Replacement work in 220 KV AD HYDRO(AD)-NALAGARH(PG) (ADHPL) CKT-I Circuit Breaker at prini end.	17/Mar/2026	09:00	19/Mar/2026	18:00	Shutdown required on continuous basis from 17-March-2026 (09:00 hrs) to 19-March-2025 (18:00 hrs) & During this Shutdown period Power of ADHPL & Phozal HPPTCL will be evacuated through 220 KV AD HYDRO(AD)-Phozal(HP) (ADHPL) CKT-I & 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	17-Mar-26	09:00	19-Mar-26	18:00	Shutdown may be allowed subject to HP & PG consent/ Subject to no generation evacuation constraint/ Phozal-Nallagarh must be in service

1775	RQ266042	OCC_240	adhydro_sd	AC TRANSMISSIO	220 KV AD HYDRO(AD)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Post-winter (after snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including complete protection relay testing of Prini Switchyard & DCRM testing/Dew point testing etc of SF6 breakers at 220kV Prini switchyard.	09/Mar/2026	09:00	16/Mar/2026	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	09-Mar-26	09:00	16-Mar-26	16:00	Shutdown may be allowed subject to HP & PG consent/ Subject to no generation evacuation constraint/ Phozal-Nallagarh must be in service/Upto 16:00Hrs
1776	RQ266047	OCC_240	adhydro_sd	AC TRANSMISSIO	220 KV AD HYDRO(AD)-PHOZAL(HP) (ADHPL) CKT-1	ADHPL	D	Post-winter (after snow season) preventive maintenance work of 220KV Prini switchyard equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA. Also including complete protection relay testing of Prini Switchyard & DCRM testing/Dew point testing etc of SF6 breakers at 220kV Prini switchyard.	09/Mar/2026	09:00	28/Mar/2026	18:00	Shutdown required on daily basis from 09:00 to 18:00 hrs. Possibly there will be no generation schedule of ADHPL during this shutdown period & Power of Phozal HPPTCL will be evacuated through 220 KV Phozal(HP)-Nallagarh(PG) (ADHPL) Ckt-1.	PLANNED	Approved	09-Mar-26	09:00	28-Mar-26	16:00	Shutdown may be allowed subject to HP consent/ Subject to no generation evacuation constraint/ Phozal-Nallagarh must be in service/Upto 16:00Hrs
1777	RQ264442	OCC_240	sldchp_sd	AC TRANSMISSIO	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	D	Periodical Testing	18/Mar/2026	09:00	18/Apr/2026	18:00		PLANNED	Approved	18-Mar-26	09:00	18-Apr-26	18:00	
1778	RQ265892	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RRVPNL	D	220 KV Bharatpur Line bay Amp works	18/Mar/2026	08:00	18/Mar/2026	20:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	20:00	
1779	RQ265555	OCC_240	sldcrs_sd	AC TRANSMISSIO	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RRVPNL	D	maintenance of line and bay at 220KV GSS RVPN, Bharatpur	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1780	RQ266086	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RRVPNL	D	Non auto for s/d in other ckts	07/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	08-Mar-26	18:00	
1781	RQ265542	OCC_240	cpcc3_sd	AC TRANSMISSIO	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWER GRID,RRVPNL	D	Insulator replacement work	05/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	09:00	06-Mar-26	18:00	

1782	RQ265590	OCC_240	budhil_sd	AC TRANSMISSI	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDHIL	D	Shifting of Bottom Conductor from Hill Side to river Side at Tower No 52	16/Mar/2026	08:00	21/Mar/2026	18:00	There will be no generation loss in chamera-3 power Station and Budhil will generate Power During Night Hours.	PLANNED	Approved	16-Mar-26	08:00	21-Mar-26	18:00	May be given subject to real time grid conditions/One circuit shutdown from both end at a time/NHPC consent/No generation evacuation constraints
1783	RQ265969	OCC_240	sldchp_sd	AC TRANSMISSI	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	C	Retrofitting of Differential Line Protection Relays	09/Mar/2026	09:00	14/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	09:00	14-Mar-26	18:00	
1784	RQ265852	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV KIRAWALI(UP)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,UPPTCL,RRVPNL	D	"Insulator replacement work A/r of another ckt to be disabled"	08/Mar/2026	09:00	08/Mar/2026	18:00		PLANNED	Approved	08-Mar-26	09:00	08-Mar-26	18:00	
1785	RQ265847	OCC_240	cpcc3_sd	AC TRANSMISSI	220 KV KIRAWALI(UP)-SIKANDRA(UP) (PG) CKT-1	POWER GRID,UPPTCL,RRVPNL	D	Non-auto required for shutdown of 220KV Agra-Bharatpur circuit	06/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	09:00	06-Mar-26	18:00	
1786	RQ265722	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV BHIWADI(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	LINE EQUIPMENT AMP WORK	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1787	RQ265723	OCC_240	cpcc1_sd	AC TRANSMISSI	220 KV BHIWADI(PG)-HSIIDC BAWAL(HV) (HVPNL) CKT-1	HVPNL	D	LINE EQUIPMENT AMP WORK	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
1788	RQ265915	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	LBB testing of 201 Main Bay of 315 MVA ICT 1 after retrofitment of old LBB relay with process bus LBB relay	31/Mar/2026	08:00	31/Mar/2026	18:00		PLANNED	Approved	31-Mar-26	08:00	31-Mar-26	18:00	
1789	RQ265457	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	'LBB testing of 212 Main Bay of 220 kV Knp Kidwainagar after retrofitment of old LBB relay with process bus LBB relay	28/Mar/2026	08:00	28/Mar/2026	13:00		PLANNED	Approved	28-Mar-26	08:00	28-Mar-26	13:00	
1790	RQ265356	OCC_240	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	C	Busbar retrofitting work-Primary Injection	27/Mar/2026	08:00	30/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	30-Mar-26	18:00	
1791	RQ264569	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWER GRID	D	JUMPERING OF MAIN BUS-BAR 213-214	25/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	25-Mar-26	08:00	26-Mar-26	18:00	
1792	RQ265456	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	LBB testing of 211 Main Bay of 220 kV Knp Rania after retrofitment of old LBB relay with process bus LBB relay	24/Mar/2026	08:00	24/Mar/2026	14:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	14:00	
1793	RQ265355	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Busbar retrofitting related works at Allahabad SS	23/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	26-Mar-26	18:00	
1794	RQ264568	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWER GRID	D	JUMPERING OF MAIN BUS-BAR 213-214	23/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	24-Mar-26	18:00	

1795	RQ265455	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	LBB testing of 210 Main Bay of 220 kV Knp Mainpuri after retrofitment of old LBB relay with process bus LBB relay	20/Mar/2026	08:00	20/Mar/2026	13:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	13:00	
1796	RQ264541	OCC_240	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extenion works in construction category	18/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Rejected					Clubbed with 1801
1797	RQ264553	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT BHINMAL(PG)	POWER GRID	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1798	RQ264552	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT BHINMAL(PG)	POWER GRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1799	RQ264567	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWER GRID	D	TO ATTEND HOTSPOT	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	17-Mar-26	18:00	
1800	RQ265454	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	LBB testing of 209 Main Bay of 220 kV Knp Unch 4 after retrofitment of old LBB relay with process bus LBB relay	16/Mar/2026	08:00	16/Mar/2026	13:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	13:00	
1801	RQ264548	OCC_240	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWER GRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradtion work in Hisar SS under ADD Cap	16/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Rejected					Only bus shutdown at a time/ 220KV Hissar Bus shutdown to be properly planned / Muliple bus shutdown duration is overlaping
1802	RQ264540	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extenion works in construction category	16/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Rejected					Clubbed with 1815
1803	RQ264513	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT MEERUT(PG)	POWER GRID	D	AMP work	14/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	14-Mar-26	18:00	
1804	RQ264566	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWER GRID	D	TO ATTEND HOTSPOT	14/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	14-Mar-26	08:00	15-Mar-26	18:00	
1805	RQ264512	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT MEERUT(PG)	POWER GRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1806	RQ264481	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT KOTPUTLI(PG)	POWER GRID	D	For Integration of New Bay 206 DMT Connection with Bus-2	12/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1807	RQ265447	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	LBB testing of 208 Main Bay of 220 kV Knp Unch 3 after retrofitment of old LBB relay with process bus LBB relay	12/Mar/2026	08:00	12/Mar/2026	13:00		PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	13:00	

1808	RQ264539	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	C	Jumper interconnection for extension of Bus for ICT 4 bay extenion works in construction category	12/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Rejected					Only bus shutdown at a time/ 220KV Hissar Bus shutdown to be properly planned / Muliple bus shutdown duration is overlaping
1809	RQ264511	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 6	POWER GRID	D	COE Compliances & AMP work	10/Mar/2026	17:00	10/Mar/2026	23:00		PLANNED	Approved	10-Mar-26	19:00	10-Mar-26	23:00	May be given from 19:00Hrs
1810	RQ264528	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT NEEMRANA(PG)	POWER GRID	D	AMP work	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1811	RQ264510	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 5	POWER GRID	D	COE Compliances & AMP work	09/Mar/2026	17:00	09/Mar/2026	23:00		PLANNED	Approved	09-Mar-26	19:00	09-Mar-26	23:00	May be given from 19:00Hrs
1812	RQ265414	OCC_240	cpcc3_sd	BUS	220KV BUS 2 AT MAINPURI(PG)	POWER GRID	C	Busbar protection retrofitment	09/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	15-Mar-26	18:00	
1813	RQ264527	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT NEEMRANA(PG)	POWER GRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1814	RQ264480	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT KOTPUTLI(PG)	POWER GRID	D	For Integration of New Bay 206 DMT Connection with Bus-1	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1815	RQ264547	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradtion work in Hisar SS under ADD Cap	09/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Rejected					Only bus shutdown at a time/ 220KV Hissar Bus shutdown to be properly planned / Muliple bus shutdown duration is overlaping
1816	RQ264589	OCC_240	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	AMP work	08/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	08-Mar-26	08:00	08-Mar-26	18:00	
1817	RQ265779	OCC_240	cpcc1_sd	BUS	220KV BUS 4 AT MANDOLA(PG)	POWER GRID	D	AMP work	08/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	08-Mar-26	08:00	08-Mar-26	18:00	
1818	RQ265922	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	LBB testing of 207 Main Bay of 220 kV Knp Unch 2 after retrofitment of old LBB relay with process bus LBB relay	08/Mar/2026	08:00	08/Mar/2026	13:00		PLANNED	Approved	08-Mar-26	08:00	08-Mar-26	13:00	
1819	RQ264588	OCC_240	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	07-Mar-26	18:00	
1820	RQ265778	OCC_240	cpcc1_sd	BUS	220KV BUS 3 AT MANDOLA(PG)	POWER GRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	07-Mar-26	18:00	
1821	RQ264507	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 4	POWER GRID	D	COE Compliances & AMP work	06/Mar/2026	17:00	06/Mar/2026	23:00		PLANNED	Approved	06-Mar-26	19:00	06-Mar-26	23:00	May be given from 19:00Hrs
1822	RQ264587	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	AMP work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1823	RQ265777	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWER GRID	D	AMP work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1824	RQ264506	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 3	POWER GRID	D	COE Compliances & AMP work	05/Mar/2026	17:00	05/Mar/2026	23:00		PLANNED	Approved	05-Mar-26	19:00	05-Mar-26	23:00	May be given from 19:00Hrs
1825	RQ264586	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1826	RQ265776	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWER GRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1827	RQ264535	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWER GRID	C	AMP work	05/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	07-Mar-26	18:00	
1828	RQ264505	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWER GRID	D	COE Compliances & AMP work	04/Mar/2026	17:00	04/Mar/2026	23:00		PLANNED	Approved	04-Mar-26	19:00	04-Mar-26	23:00	May be given from 19:00Hrs

1829	RQ265353	OCC_240	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWER GRID	D	Bus Jumper connection-SS119 ICT-4 commissioning works at Allahabad SS	04/Mar/2026	09:00	06/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	09:00	06-Mar-26	18:00	
1830	RQ265928	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWER GRID	D	LBB testing of 206 Main Bay of 220 kV Knp Unch 1 after retrofitment of old LBB relay with process bus LBB relay	04/Mar/2026	08:00	04/Mar/2026	13:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	13:00	
1831	RQ264504	OCC_240	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWER GRID	D	COE Compliances & AMP work	03/Mar/2026	17:00	03/Mar/2026	23:00		PLANNED	Approved	03-Mar-26	19:00	03-Mar-26	23:00	May be given from 19:00Hrs
1832	RQ265411	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT RAEBAREILLY(PG)	POWER GRID	D	AMP work of 220 kV Bus-1 at Raebareli Substation.	02/Mar/2026	09:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	09:00	02-Mar-26	18:00	
1833	RQ264534	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	POWER GRID	C	AMP work	02/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	04-Mar-26	18:00	
1834	RQ265413	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT MAINPURI(PG)	POWER GRID	C	Busbar protection retrofitment	02/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	07-Mar-26	18:00	
1835	RQ264546	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	C	Isolator upgradation in Bus-1 of 220 KV Hissar - IA1 & IA2 Line , for baqy equipment Upgradtion work in Hisar SS under ADD Cap	02/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Rejected					Only bus shutdown at a time/ 220KV Hissar Bus shutdown to be properly planned / Muliple bus shutdown duration is overlaping
1836	RQ266073	OCC_240	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWER GRID	C	Bus Jumper connection-SS119 ICT-4 commissioning works at Allahabad SS	01/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	03-Mar-26	18:00	
1837	RQ264551	OCC_240	cpcc1_sd	BUS	220KV BUS 3 AT HISSAR(PG)	POWER GRID	C	replacement of jack bus of 400/220kV ICT 1 & 2 at Hisar ss in add cap.	01/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	Subject to Haryana consent for load management. As complete 220KV network at Hissar will be under outage
1838	RQ265737	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	C	FOR RETROFITMENT of 08nos. Isolator IN ADD CAP(associated element & bays shall be shifted to TBC one by one)	01/Mar/2026	08:00	24/Mar/2026	18:00	elements and bays associated witj 220kV Bus 1 of Hisar shall be sfifted to TBC one by one for carrying the isolator retrofitting work.	PLANNED	Rejected					Only bus shutdown at a time/ 220KV Hissar Bus shutdown to be properly planned / Muliple bus shutdown duration is overlaping
1839	RQ264549	OCC_240	cpcc1_sd	BUS	220KV BUS 1 AT HISSAR(PG)	POWER GRID	C	replacement of jack bus of 400/220kV ICT 1 & 2 at Hisar ss in add cap.	01/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	Subject to Haryana consent for load management. As complete 220KV network at Hissar will be under outage
1840	RQ264550	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	C	replacement of jack bus of 400/220kV ICT 1 & 2 at Hisar ss in add cap.	01/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	18:00	Subject to Haryana consent for load management. As complete 220KV network at Hissar will be under outage

1841	RQ265738	OCC_240	cpcc1_sd	BUS	220KV BUS 2 AT HISSAR(PG)	POWER GRID	C	For replacement of Bus 2 conductor in ADD CAP(this work can be done along with shutdown of 220kV Bus 1 of Hisar(PG) only)	01/Mar/2026	08:00	06/Mar/2026	18:00	For this shutdown work, both 220kV Bus 1 & 220kV Bus 2 of Hisar shall be out of service.	PLANNED	Rejected					Only bus shutdown at a time/ 220KV Hissar Bus shutdown to be properly planned / Muliple bus shutdown duration is overlaping
1842	RQ264499	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 6	PBTSL	D	For Bay Extension works	28/Mar/2026	17:00	31/Mar/2026	23:00		PLANNED	Approved	28-Mar-26	19:00	31-Mar-26	23:00	May be given from 19:00Hrs
1843	RQ264498	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 5	PBTSL	D	For Bay Extension works	25/Mar/2026	17:00	28/Mar/2026	23:00		PLANNED	Approved	25-Mar-26	19:00	28-Mar-26	23:00	May be given from 19:00Hrs
1844	RQ264493	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 4	PBTSL	D	For Bay Extension works	10/Mar/2026	17:00	13/Mar/2026	23:00		PLANNED	Approved	10-Mar-26	19:00	13-Mar-26	23:00	May be given from 19:00Hrs
1845	RQ264492	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 3	PBTSL	D	For Bay Extension works	07/Mar/2026	17:00	10/Mar/2026	23:00		PLANNED	Approved	07-Mar-26	19:00	10-Mar-26	23:00	May be given from 19:00Hrs
1846	RQ264491	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 2	PBTSL	D	For Bay Extension works	04/Mar/2026	17:00	07/Mar/2026	23:00		PLANNED	Approved	04-Mar-26	19:00	07-Mar-26	23:00	May be given from 19:00Hrs
1847	RQ264490	OCC_240	cpcc1_sd	BUS	220 KV BIKANER_2 (PBTSL) - BUS 1	PBTSL	D	For Bay Extension works	01/Mar/2026	17:00	04/Mar/2026	23:00		PLANNED	Approved	01-Mar-26	19:00	04-Mar-26	23:00	May be given from 19:00Hrs
1848	RQ265934	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT JAMALPUR(BB)	BBMB	D	Yearly Mtc. at 220 kV Bus 2 along with Bus Coupler And Sectionalizer	26/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	27-Mar-26	18:00	
1849	RQ265925	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT SAMAYPUR(BB)	BBMB	D	Half Yearly mtc	26/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	26-Mar-26	08:00	26-Mar-26	18:00	
1850	RQ265933	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT JAMALPUR(BB)	BBMB	D	Yearly Mtc. at 220 kV Bus 1 along with Bus Coupler 1 & 2.	24/Mar/2026	08:00	25/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	25-Mar-26	18:00	
1851	RQ265926	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT SAMAYPUR(BB)	BBMB	D	Half Yearly mtc	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1852	RQ265911	OCC_240	bbmb_sd	BUS	220KV BUS 3 AT PANIPAT(BB)	BBMB	D	Yearly mtc on RHS side of Bus 2.	23/Mar/2026	08:00	23/Mar/2026	18:00		PLANNED	Approved	23-Mar-26	08:00	23-Mar-26	18:00	
1853	RQ265910	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly mtc on LHS side of Bus 2.	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
1854	RQ265909	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly Mtc.	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1855	RQ265927	OCC_240	bbmb_sd	BUS	220KV BUS 3 AT SAMAYPUR(BB)	BBMB	D	Half Yearly mtc	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	
1856	RQ265921	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT GANGUWAL(BB)	BBMB	D	Quarterly Mtc.	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1857	RQ265858	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT PONG(BB)	BBMB	D	Annual Mtc of Equipments/Bus.	11/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	12-Mar-26	18:00	
1858	RQ265867	OCC_240	bbmb_sd	BUS	220KV BUS 2 AT JALANDHAR(BB)	BBMB	D	Half- Yearly Mtc. of S/Stn. Equipment	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1859	RQ265866	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	Half- Yearly Mtc. of S/Stn. Equipment	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1860	RQ265913	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly Mtc.	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1861	RQ265857	OCC_240	bbmb_sd	BUS	220KV BUS 1 AT PONG(BB)	BBMB	D	Annual Mtc of Equipments/Bus.	05/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	06-Mar-26	18:00	
1862	RQ265070	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT PANCHKULA(PG)		C	AMP works	24/Mar/2026	08:00	25/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	24-Mar-26	08:00	25-Mar-26	18:00	
1863	RQ265061	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)		D	AMP works	19/Mar/2026	09:00	19/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	19-Mar-26	09:00	19-Mar-26	18:00	
1864	RQ265047	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)		D	AMP works	18/Mar/2026	09:00	18/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	18-Mar-26	09:00	18-Mar-26	18:00	

1865	RQ265049	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT KAITHAL(PG)		C	AMP works	18/Mar/2026	09:00	19/Mar/2026	20:00	Kindly approve.	PLANNED	Approved	18-Mar-26	09:00	19-Mar-26	20:00	
1866	RQ265069	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT PANCHKULA(PG)		C	AMP works	17/Mar/2026	08:00	18/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	17-Mar-26	08:00	18-Mar-26	18:00	
1867	RQ265048	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT KAITHAL(PG)		C	AMP works	16/Mar/2026	09:00	17/Mar/2026	20:00	Kindly approve.	PLANNED	Approved	16-Mar-26	09:00	17-Mar-26	20:00	
1868	RQ265055	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)		D	AMP works	14/Mar/2026	09:00	14/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	14-Mar-26	09:00	14-Mar-26	17:00	
1869	RQ265046	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)		D	AMP works	13/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	13-Mar-26	09:00	13-Mar-26	18:00	
1870	RQ265064	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(PG)		D	AMP works	13/Mar/2026	09:00	13/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	13-Mar-26	09:00	13-Mar-26	18:00	
1871	RQ265054	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)		D	AMP works	13/Mar/2026	09:00	13/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	13-Mar-26	09:00	13-Mar-26	17:00	
1872	RQ265053	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT PATIALA(PG)		D	AMP works	10/Mar/2026	09:00	10/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	17:00	
1873	RQ265072	OCC_240	cpcc2_sd	BUS	220KV BUS 2 AT LUDHIANA(PG)		D	For Annual Maintenance works	10/Mar/2026	08:00	10/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1874	RQ265052	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT PATIALA(PG)		D	AMP works	09/Mar/2026	09:00	09/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	09-Mar-26	09:00	09-Mar-26	17:00	
1875	RQ265071	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT LUDHIANA(PG)		D	For Annual Maintenance works	09/Mar/2026	08:00	09/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1876	RQ265058	OCC_240	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)		D	AMP works	05/Mar/2026	10:00	05/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	05-Mar-26	10:00	05-Mar-26	17:00	
1877	RQ264602	OCC_240	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 6	PRTL	D	Commissioning of TBC Bay (230 Bay)	23/Mar/2026	17:00	23/Mar/2026	23:00		PLANNED	Approved	23-Mar-26	19:00	23-Mar-26	23:00	May be given from 19:00Hrs
1878	RQ264607	OCC_240	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	PRTL	D	Commissioning of TBC Bay (230 Bay)	21/Mar/2026	17:00	21/Mar/2026	23:00		PLANNED	Approved	21-Mar-26	19:00	21-Mar-26	23:00	May be given from 19:00Hrs
1879	RQ264604	OCC_240	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 8	PRTL	D	Jumpring works of 240 bay	09/Mar/2026	17:00	11/Mar/2026	23:00		PLANNED	Approved	09-Mar-26	19:00	11-Mar-26	23:00	May be given from 19:00Hrs
1880	RQ264603	OCC_240	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 7	PRTL	D	Jumpring works of 240 bay	05/Mar/2026	17:00	07/Mar/2026	23:00		PLANNED	Approved	05-Mar-26	19:00	07-Mar-26	23:00	May be given from 19:00Hrs
1881	RQ264601	OCC_240	cpcc1_sd	BUS	220 KV FATEHGARH_III(PG) - BUS 5	PRTL	D	Jumpring works of 236 bay	02/Mar/2026	17:00	04/Mar/2026	23:00		PLANNED	Approved	02-Mar-26	19:00	04-Mar-26	23:00	May be given from 19:00Hrs
1882	RQ265376	OCC_240	ntpcos_sd	BUS	220KV BUS 4 AT ANTA(NT)	NTPC	C	Overhauling	16/Mar/2026	08:00	18/Mar/2026	19:00	bus coupler maintenance	PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	19:00	All elements must be connected with Other Bus
1883	RQ265371	OCC_240	ntpcos_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Overhauling	09/Mar/2026	08:00	11/Mar/2026	19:00		PLANNED	Approved	09-Mar-26	08:00	11-Mar-26	19:00	All elements must be connected with Other Bus
1884	RQ264247	OCC_240	ntpcncr_sd	BUS	220KV BUS 3 AT ANTA(NT)	NTPC	C	Annual bay maintenance	09/Mar/2026	00:00	11/Mar/2026	23:59	Transfer bus maintenance	PLANNED	Approved					clubbed with 1883
1885	RQ266107	OCC_240	nhpccc_sd	BUS	220KV BUS 2 AT TANAKPUR(NH)	NHPC	D	For carrying out Annual Maintenance Activities of HV equipment	16/Mar/2026	08:00	19/Mar/2026	19:00		PLANNED	Approved	16-Mar-26	08:00	19-Mar-26	19:00	May be given on daily basis.
1886	RQ266106	OCC_240	nhpccc_sd	BUS	220KV BUS 1 AT TANAKPUR(NH)	NHPC	D	For carrying out Annual Maintenance Activities of HV equipment	09/Mar/2026	08:00	12/Mar/2026	19:00		PLANNED	Approved	09-Mar-26	08:00	12-Mar-26	19:00	May be given on daily basis.
1887	RQ264110	OCC_240	sldcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 2	PTCUL	D	Preventive Maintenance	11/Mar/2026	09:00	11/Mar/2026	13:00		PLANNED	Approved	11-Mar-26	09:00	11-Mar-26	13:00	
1888	RQ264109	OCC_240	sldcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 1	PTCUL	D	Preventive Maintenance	10/Mar/2026	14:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	14:00	10-Mar-26	18:00	
1889	RQ264111	OCC_240	sldcuk_sd	BUS	220 KV SRINAGAR(UK) - BUS 3	PTCUL	D	Preventive Maintenance	10/Mar/2026	09:00	10/Mar/2026	13:00	Transfer Bus	PLANNED	Approved	10-Mar-26	09:00	10-Mar-26	13:00	

1890	RQ265905	OCC_240	indigrid_sd	BUS	220KV BUS 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	C	For ICT construction related activity	01/Mar/2026	08:00	04/Mar/2026	16:00		PLANNED	Approved	01-Mar-26	08:00	04-Mar-26	16:00	May be given subject to all elements must be connected with other bus. Subject to J&K consent
1891	RQ265147	OCC_240	cpcc2_sd	AC TRANSMISSIO	132 KV KATHUA(JK)-MAHANPUR(JK) (PG) CKT-1		D	Line Equipment AMP Work	30/Mar/2026	09:00	30/Jun/2026	17:00	Kindly approve.	PLANNED	Approved	30-Mar-26	09:00	30-Jun-26	17:00	
1892	RQ265146	OCC_240	cpcc2_sd	AC TRANSMISSIO	132 KV HIRANAGAR(PDD)-SEWA_2(NH) (PG) CKT-2		C	For overhauling of 03 Nos- pole columns of 132kV CB due to suspected DCRM signatures at Hiranagar SS-	26/Mar/2026	09:00	27/Mar/2026	17:00	Kindly approve.	PLANNED	Approved	26-Mar-26	09:00	27-Mar-26	17:00	
1893	RQ264380	OCC_240	sldcps_sd	AC TRANSMISSIO	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
1894	RQ264361	OCC_240	sldcps_sd	AC TRANSMISSIO	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	
1895	RQ264348	OCC_240	sldcps_sd	AC TRANSMISSIO	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1	PSTCL	D	Patrolling of line alongwith Tree trimming and Jumper tightening	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1896	RQ266300	OCC_240	nhpccc_sd	AC TRANSMISSIO	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWER GRID	D	For Carrying out Annual maintenance activities of HV equipment, 220/132 KV, 1000 MVA ICT, Retrofitting and Testing of New Numerical Protection Relay for 132 KV Tanakpur Mahendra Nagar (Nepal) Line	16/Mar/2026	08:00	19/Mar/2026	19:00		PLANNED	Approved	16-Mar-26	08:00	19-Mar-26	19:00	May be given on daily basis. Subject to NLDC and Nepal consent.
1897	RQ265504	OCC_240	cpcc3_sd	AC TRANSMISSIO	132 KV MAHENDRA NAGAR(PG)-TANAKPUR(NH) (PG) CKT-1	POWER GRID	D	SHUTDOWN OF 132KV MAHENDRA NAGAR (NEPAL)-TANAKPUR(NHPC) LINE WHICH IS BEING LOOKED AFTER BY SITARGANJ TLM IS REQUIRED FOR ATTENDING SHUTDOWN NATURE DEFECTS.	07/Mar/2026	10:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	10:00	07-Mar-26	18:00	
1898	RQ265975	OCC_240	cpcc3_sd	AC TRANSMISSIO	132 KV BALIA(PG)-SIKANDARPUR(UP) (UP) CKT-1	UPPTCL	D	Settings to be updated in relay as per latest protection template.Further testing to be done	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1899	RQ265974	OCC_240	cpcc3_sd	AC TRANSMISSIO	132 KV BALIA(PG)-BANSDIH(UP) (UP) CKT-1	UPPTCL	D	Settings to be updated in relay as per latest protection template.Further testing to be done	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	

1900	RQ265996	OCC_240	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Busbar retrofitting work-Primary Injection	27/Mar/2026	08:00	27/Mar/2026	18:00		PLANNED	Approved	27-Mar-26	08:00	27-Mar-26	18:00	
1901	RQ265997	OCC_240	cpcc3_sd	BAY	205 TRANSFER BUS BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AT 220 KV ALLAHABAD(PG)	POWER GRID	D	Busbar retrofitting work-Primary Injection	24/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	24-Mar-26	08:00	24-Mar-26	18:00	
1902	RQ265375	OCC_240	ntpcos_sd	BAY	208 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 (POWERGRID)	POWER GRID	C	Overhauling	23/Mar/2026	08:00	25/Mar/2026	19:00		PLANNED	Approved	23-Mar-26	08:00	25-Mar-26	19:00	
1903	RQ264243	OCC_240	ntpcncr_sd	BAY	208 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 (POWERGRID)	POWER GRID	C	Annual bay maintenance	23/Mar/2026	00:00	25/Mar/2026	23:59		PLANNED	Approved	23-Mar-26	00:00	25-Mar-26	23:59	
1904	RQ265736	OCC_240	cpcc1_sd	BAY	208 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT HISSAR(PG) (POWERGRID) AT 220 KV HISSAR(PG)	POWER GRID	C	For retrofitment of isolator in ADD Cap at hisar ss	22/Mar/2026	08:00	24/Mar/2026	18:00		PLANNED	Approved	22-Mar-26	08:00	24-Mar-26	18:00	
1905	RQ266208	OCC_240	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT SIKAR(PG) (POWERGRID) AT 220 KV SIKAR(PG)	POWER GRID	D	AMP work	21/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	21-Mar-26	08:00	21-Mar-26	18:00	
1906	RQ266207	OCC_240	cpcc1_sd	BAY	208 BUS COUPLER BAY - 220KV BUS 1 AT SIKAR(PG) (POWERGRID) AND 220KV BUS 2 AT SIKAR(PG) AT 220 KV SIKAR(PG) (POWERGRID)	POWER GRID	D	AMP work	20/Mar/2026	08:00	20/Mar/2026	18:00		PLANNED	Approved	20-Mar-26	08:00	20-Mar-26	18:00	
1907	RQ266206	OCC_240	cpcc1_sd	BAY	207 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT SIKAR(PG) (POWERGRID) AT 220 KV SIKAR(PG)	POWER GRID	D	AMP work	19/Mar/2026	08:00	19/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	19-Mar-26	18:00	

1908	RQ265735	OCC_240	cpcc1_sd	BAY	207 MAIN BAY - 220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-2 (POWERGRID) AT 220 KV HISSAR(PG)	POWER GRID	C	For retrofitment of isolator in ADD Cap at hisar ss	19/Mar/2026	08:00	21/Mar/2026	18:00		PLANNED	Approved	19-Mar-26	08:00	21-Mar-26	18:00	
1909	RQ265728	OCC_240	cpcc1_sd	BAY	209 MAIN BAY - 220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KOTA(PG)	POWER GRID	C	For overhailing of Pole and Mechanism of 209 Bay CB at Kota (PG)	18/Mar/2026	08:00	26/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	26-Mar-26	18:00	
1910	RQ266205	OCC_240	cpcc1_sd	BAY	206 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT SIKAR(PG) (POWERGRID) AT 220 KV SIKAR(PG)	POWER GRID	D	AMP work	18/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	18-Mar-26	08:00	18-Mar-26	18:00	
1911	RQ266204	OCC_240	cpcc1_sd	BAY	205 MAIN BAY - 220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-1 (POWERGRID) AT 220 KV SIKAR(PG)	POWER GRID	D	AMP work	17/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	17-Mar-26	08:00	17-Mar-26	18:00	
1912	RQ265734	OCC_240	cpcc1_sd	BAY	206 MAIN BAY - 220 KV HISSAR(PG)-HISSAR IA(HV) (PG) CKT-1 (POWERGRID) AT 220 KV HISSAR(PG)	POWER GRID	C	For retrofitment of isolator in ADD Cap at hisar ss	16/Mar/2026	08:00	18/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	18-Mar-26	18:00	
1913	RQ266203	OCC_240	cpcc1_sd	BAY	203 MAIN BAY - 220 KV RATANGARH(RS)-SIKAR(PG) (PG) CKT-2 (POWERGRID) AT 220 KV SIKAR(PG)	POWER GRID	D	AMP work	16/Mar/2026	08:00	16/Mar/2026	18:00		PLANNED	Approved	16-Mar-26	08:00	16-Mar-26	18:00	
1914	RQ265733	OCC_240	cpcc1_sd	BAY	205 MAIN BAY - 220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV HISSAR(PG)	POWER GRID	C	For retrofitment of isolator in ADD Cap at hisar ss	13/Mar/2026	08:00	15/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	15-Mar-26	18:00	
1915	RQ266292	OCC_240	cpcc1_sd	BAY	214 MAIN BAY - 220KV BUS 3 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWER GRID	D	AMP work	13/Mar/2026	08:00	13/Mar/2026	18:00		PLANNED	Approved	13-Mar-26	08:00	13-Mar-26	18:00	

1916	RQ265267	OCC_240	cpcc3_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AND 220KV BUS 2 AT ALLAHABAD(PG) AT 220 KV ALLAHABAD(PG) (POWERGRID)	POWER GRID	D	Busbar retrofitting related works at Allahabad SS	11/Mar/2026	08:00	11/Mar/2026	18:00		PLANNED	Approved	11-Mar-26	08:00	11-Mar-26	18:00	
1917	RQ265732	OCC_240	cpcc1_sd	BAY	204 MAIN BAY - 220 KV HISSAR(PG)-FATEHABAD(HV) (HVPNL) CKT-1 (POWERGRID) AT 220 KV HISSAR(PG)	POWER GRID	C	For retrofitment of isolator in ADD Cap at hisar ss	10/Mar/2026	08:00	12/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	12-Mar-26	18:00	
1918	RQ265266	OCC_240	cpcc3_sd	BAY	205 TRANSFER BUS BAY - 220KV BUS 1 AT ALLAHABAD(PG) (POWERGRID) AT 220 KV ALLAHABAD(PG)	POWER GRID	D	Busbar retrofitting related works at Allahabad SS	10/Mar/2026	08:00	10/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	10-Mar-26	18:00	
1919	RQ265727	OCC_240	cpcc1_sd	BAY	208 MAIN BAY - 220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1 (POWERGRID) AT 220 KV KOTA(PG)	POWER GRID	C	For overhailing of Pole and Mechanism of 208 Bay CB at Kota (PG)	10/Mar/2026	08:00	17/Mar/2026	18:00		PLANNED	Approved	10-Mar-26	08:00	17-Mar-26	18:00	
1920	RQ266241	OCC_240	cpcc1_sd	BAY	214 MAIN BAY - 220KV BUS 3 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWER GRID	D	AMP work	09/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	08:00	09-Mar-26	18:00	
1921	RQ266240	OCC_240	cpcc1_sd	BAY	212 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWER GRID	D	AMP work	08/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	08-Mar-26	08:00	08-Mar-26	18:00	
1922	RQ266256	OCC_240	cpcc1_sd	BAY	207 MAIN BAY - 220 KV BHIWANI(PG)-BHIWANI(HV) (HVPNL) CKT-1 (POWERGRID) AT 220 KV BHIWANI(PG)	POWER GRID	D	AMP work	07/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	08-Mar-26	18:00	
1923	RQ266239	OCC_240	cpcc1_sd	BAY	211 TRANSFER BUS BAY - 220KV BUS 3 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWER GRID	D	AMP work	07/Mar/2026	08:00	07/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	07-Mar-26	18:00	

1924	RQ265731	OCC_240	cpcc1_sd	BAY	203 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT HISSAR(PG) (POWERGRID) AT 220 KV HISSAR(PG)	POWER GRID	C	For retrofitment of isolator in ADD Cap at hisar ss	07/Mar/2026	08:00	09/Mar/2026	18:00		PLANNED	Approved	07-Mar-26	08:00	09-Mar-26	18:00	
1925	RQ266238	OCC_240	cpcc1_sd	BAY	210 BUS COUPLER BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AND 220KV BUS 2 AT SONIPAT(PG) AT 220 KV SONIPAT(PG) (POWERGRID)	POWER GRID	D	AMP work	06/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	06-Mar-26	18:00	
1926	RQ266255	OCC_240	cpcc1_sd	BAY	206 MAIN BAY - 220 KV BHIWANI(PG)-BHIWANI(HV) (HVPNL) CKT-2 (POWERGRID) AT 220 KV BHIWANI(PG)	POWER GRID	D	AMP work	05/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	06-Mar-26	18:00	
1927	RQ266266	OCC_240	cpcc1_sd	BAY	208 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2 (POWERGRID)	POWER GRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1928	RQ266237	OCC_240	cpcc1_sd	BAY	209 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWER GRID	D	AMP work	05/Mar/2026	08:00	05/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	08:00	05-Mar-26	18:00	
1929	RQ266263	OCC_240	cpcc1_sd	BAY	211 MAIN BAY - 220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2 (POWERGRID) AT 220 KV KANKROLI(PG)	POWER GRID	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
1930	RQ266236	OCC_240	cpcc1_sd	BAY	207 MAIN BAY - 400/220 KV 500 MVA ICT 3 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWER GRID	D	AMP work	04/Mar/2026	08:00	04/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	04-Mar-26	18:00	
1931	RQ265730	OCC_240	cpcc1_sd	BAY	202 TBC TRANSFER BUS BAY - 220KV BUS 3 AT HISSAR(PG) (POWERGRID)	POWER GRID	C	For retrofitment of isolator in ADD Cap at hisar ss	04/Mar/2026	08:00	06/Mar/2026	18:00		PLANNED	Approved	04-Mar-26	08:00	06-Mar-26	18:00	

1932	RQ266235	OCC_240	cpcc1_sd	BAY	204 MAIN BAY - 220 KV SONIPAT(PG)-RGEC (HVPNL) CKT-2 (POWERGRID) AND FUTURE AT 220 KV SONIPAT(PG) (POWERGRID)	POWER GRID	D	AMP work	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1933	RQ266262	OCC_240	cpcc1_sd	BAY	205 MAIN BAY - 400/220 KV 315 MVA ICT 2 AT KANKROLI(PG) (POWERGRID) AT 220 KV KANKROLI(PG)	POWER GRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
1934	RQ266234	OCC_240	cpcc1_sd	BAY	203 MAIN BAY - 220KV BUS 1 AT SONIPAT(PG) (POWERGRID) AT 220 KV SONIPAT(PG)	POWER GRID	D	AMP work	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	
1935	RQ265729	OCC_240	cpcc1_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT HISSAR(PG) (POWERGRID) AND 220KV BUS 2 AT HISSAR(PG) AT 220 KV HISSAR(PG) (POWERGRID)	POWER GRID	C	For retrofitment of isolator in ADD Cap at hisar ss	01/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	03-Mar-26	18:00	
1936	RQ266265	OCC_240	cpcc1_sd	BAY	205 MAIN BAY - 220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1 AT BHILWARA(RS)	POWER GRID	D	AMP work	01/Mar/2026	08:00	01/Mar/2026	18:00		PLANNED	Approved	01-Mar-26	08:00	01-Mar-26	18:00	
1937	RQ266297	OCC_240	cpcc1_sd	BAY	233(ABC SOLAR) MAIN BAY - 220 KV FATEHGARH_III(PG) - BUS 1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	16/Mar/2026	16:00	16/Mar/2026	23:00		PLANNED	Approved	16-Mar-26	19:00	16-Mar-26	23:00	May be given from 19:00Hrs
1938	RQ266296	OCC_240	cpcc1_sd	BAY	231 MAIN BAY - 220 KV FATEHGARH_III(PG)-XL_XPPL_SL_FTG 3(PG) (XL_XPPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	15/Mar/2026	16:00	15/Mar/2026	23:00		PLANNED	Approved	15-Mar-26	19:00	15-Mar-26	23:00	May be given from 19:00Hrs

1939	RQ266295	OCC_240	cpcc1_sd	BAY	229 MAIN BAY - 220 KV ENERGIZENT_PPL_FTG3-FATEHGARH_III(PG) (ENERGIZENT_PPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	14/Mar/2026	16:00	14/Mar/2026	23:00		PLANNED	Approved	14-Mar-26	19:00	14-Mar-26	23:00	May be given from 19:00Hrs
1940	RQ266294	OCC_240	cpcc1_sd	BAY	227(KHABA RE) MAIN BAY - 220 KV FATEHGARH_III(PG) - BUS 3 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	13/Mar/2026	16:00	13/Mar/2026	23:00		PLANNED	Approved	13-Mar-26	19:00	13-Mar-26	23:00	May be given from 19:00Hrs
1941	RQ266293	OCC_240	cpcc1_sd	BAY	225 MAIN BAY - 220 KV FATEHGARH_III(PG)-RSJPL_SL_FTG3(PG) (RENEW_SJPL) CKT-1 (PRTL) AT 220 KV FATEHGARH_III(PG)	PRTL	D	Commissioning of TBC Bay (230 Bay)	12/Mar/2026	16:00	12/Mar/2026	23:00		PLANNED	Approved	12-Mar-26	19:00	12-Mar-26	23:00	May be given from 19:00Hrs
1942	RQ264240	OCC_240	ntpcncr_sd	BAY	201 BUS COUPLER BAY - 220KV BUS 1 AT ANTA(NT) (NTPC) AND 220KV BUS 2 AT ANTA(NT) AT 220 KV ANTA(NT) (NTPC)	NTPC	C	annual maintenance activities	16/Mar/2026	00:00	18/Mar/2026	23:59		PLANNED	Approved	16-Mar-26	00:00	18-Mar-26	23:59	
1943	RQ266219	OCC_240	cpcc1_sd	BAY	224 BUS SECTIONALIZER BAY - 220 KV BIKANER_2 (PBTSL) - BUS 6 (PBTSL) AND 220 KV BIKANER_2 (PBTSL) - BUS 4 AT 220 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	10/Mar/2026	16:00	13/Mar/2026	23:00		PLANNED	Approved	10-Mar-26	17:00	13-Mar-26	23:00	May be given from 17:00Hrs
1944	RQ266218	OCC_240	cpcc1_sd	BAY	223 BUS SECTIONALIZER BAY - 220 KV BIKANER_2 (PBTSL) - BUS 3 (PBTSL) AND 220 KV BIKANER_2 (PBTSL) - BUS 5 AT 220 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	07/Mar/2026	16:00	10/Mar/2026	23:00		PLANNED	Approved	07-Mar-26	17:00	10-Mar-26	23:00	May be given from 17:00Hrs

1945	RQ266217	OCC_240	cpcc1_sd	BAY	212 BUS SECTIONALIZER BAY - 220 KV BIKANER_2 (PBTSL) - BUS 2 (PBTSL) AND 220 KV BIKANER_2 (PBTSL) - BUS 4 AT 220 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	04/Mar/2026	16:00	07/Mar/2026	23:00		PLANNED	Approved	04-Mar-26	17:00	07-Mar-26	23:00	May be given from 17:00Hrs
1946	RQ266216	OCC_240	cpcc1_sd	BAY	211 BUS SECTIONALIZER BAY - 220 KV BIKANER_2 (PBTSL) - BUS 1 (PBTSL) AND 220 KV BIKANER_2 (PBTSL) - BUS 3 AT 220 KV BIKANER_2 (PBTSL) (PBTSL)	PBTSL	D	AMP work	01/Mar/2026	16:00	04/Mar/2026	23:00		PLANNED	Approved	01-Mar-26	17:00	04-Mar-26	23:00	May be given from 17:00Hrs
1947	RQ265769	OCC_240	adhydro_sd	BAY	210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD)	HPPTCL	D	Shutdown required on daily basis from 09:00 to 18:00 hrs on 210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD), to isolate the 220 kV AD hydro Prini Switchyard from HPPTCL 220 kV Bay for Post Snow maintenance of 220 kV AD hydro Prini Switchyard.	09/Mar/2026	09:00	28/Mar/2026	18:00	To isolate the 220 kV AD hydro Prini Switchyard from HPPTCL 220/33 kV Bay & to avoid back charging of 220 kV AD hydro Prini Switchyard .Therefore during mentioned shutdown period, 210 MAIN BAY - 220/33 KV 31.5 MVA ICT 1 AT AD HYDRO(AD) (HPPTCL) AT 220 KV AD HYDRO(AD) breaker shutdown required.	PLANNED	Approved	09-Mar-26	09:00	28-Mar-26	18:00	Subject to HP consent & no generation evacution constraint
1948	RQ265693	OCC_240	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWER GRID	D	AMP & Valve Hall Ventilation Upgradation	12/Mar/2026	08:00	14/Mar/2026	18:00		PLANNED	Approved	12-Mar-26	08:00	14-Mar-26	18:00	To be availed on daily basis, Subjected to WRPC Approval.
1949	RQ265694	OCC_240	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWER GRID	D	AMP & Valve Hall Ventilation Upgradation	06/Mar/2026	08:00	08/Mar/2026	18:00		PLANNED	Approved	06-Mar-26	08:00	08-Mar-26	18:00	To be availed on daily basis, Subjected to WRPC Approval.
1950	RQ265691	OCC_240	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWER GRID	D	For Shifting material to Roof for AC Upgradation work of Block#2	03/Mar/2026	08:00	03/Mar/2026	18:00		PLANNED	Approved	03-Mar-26	08:00	03-Mar-26	18:00	
1951	RQ265692	OCC_240	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWER GRID	D	For Shifting material to Roof for AC Upgradation work of Block#1	02/Mar/2026	08:00	02/Mar/2026	18:00		PLANNED	Approved	02-Mar-26	08:00	02-Mar-26	18:00	

1952	RQ265665	OCC_240	cpcc2_sd	SVC/STATCOM	SVC No 1(-400/+600MVAR) at 400 KV Ludhiana(PG)	POWER GRID	D	For Annual Maintenance works	12/Mar/2026	08:00	12/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	12-Mar-26	08:00	12-Mar-26	18:00	
1953	RQ266094	OCC_240	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	AMP work	11/Mar/2026	16:00	12/Mar/2026	23:00		PLANNED	Approved	11-Mar-26	17:00	12-Mar-26	23:00	May be given from 17:00Hrs
1954	RQ266093	OCC_240	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Bhadla_2 (PG)	POWER GRID	D	AMP work	09/Mar/2026	16:00	10/Mar/2026	23:00		PLANNED	Approved	09-Mar-26	17:00	10-Mar-26	23:00	May be given from 17:00Hrs
1955	RQ265889	OCC_240	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWER GRID	C	AMP of TCSC-FSC and PCC work under TCSC-FSC platform	09/Mar/2026	09:00	11/Mar/2026	18:00		PLANNED	Approved	09-Mar-26	09:00	11-Mar-26	18:00	May be given
1956	RQ265667	OCC_240	cpcc2_sd	SVC/STATCOM	STATCOM No 1(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For 5 Yearly Periodic Maintenance and AMP of Converter Transformer	07/Mar/2026	09:00	07/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	07-Mar-26	09:00	07-Mar-26	18:00	
1957	RQ265668	OCC_240	cpcc2_sd	SVC/STATCOM	STATCOM No 2(-100/+100MVAR) at 400 KV Nallagarh(PG)	POWER GRID	D	For 5 Yearly Periodic Maintenance and AMP of Converter Transformer	07/Mar/2026	09:00	07/Mar/2026	18:00	Kindly approve.	PLANNED	Approved	07-Mar-26	09:00	07-Mar-26	18:00	
1958	RQ265890	OCC_240	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-1 AT GORAKHPUR(PG)	POWER GRID	C	AMP of TCSC-FSC and PCC work under TCSC-FSC platform	05/Mar/2026	09:00	07/Mar/2026	18:00		PLANNED	Approved	05-Mar-26	09:00	07-Mar-26	18:00	May be given
1959	RQ264610	OCC_240	cpcc1_sd	SVC/STATCOM	STATCOM No 2(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	COE Compliances & AMP work	23/Mar/2026	18:00	23/Mar/2026	23:00		PLANNED	Approved	23-Mar-26	18:00	23-Mar-26	23:00	May be given from 18:00Hrs
1960	RQ264609	OCC_240	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Fatehgarh_II(PG)	POWER GRID	D	COE Compliances & AMP work	18/Mar/2026	18:00	18/Mar/2026	23:00		PLANNED	Approved	18-Mar-26	18:00	18-Mar-26	23:00	May be given from 18:00Hrs
1961	RQ264611	OCC_240	cpcc1_sd	SVC/STATCOM	STATCOM No 1(-425/+550MVAR) at 400 KV Bikaner_2 (PBTSL)	PBTSL	D	COE Compliances & AMP work	11/Mar/2026	18:00	14/Mar/2026	23:00		PLANNED	Approved	11-Mar-26	17:00	14-Mar-26	23:00	May be given from 17:00Hrs

Outages proposed in other RPCs requiring NRPC approval

Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From		To		Basis	Reason	Shutdown Status	OCC Remarks
1	WRPC	POWERGRID_WR2	765KV-SATNA-BINA-2	1/Mar/26	09:00	10/Mar/26	18:00	C	For Erection and Stringing Work in 765 kV Satna Bina C2 line under WRD Diversion Work. Dia to be kept open at both ends.	Approved	Subject to WRPC Approval.ATC curtailment of 750 MW in NR Import
2	WRPC	POWERGRID_WR2	765KV-GWALIOR-AGRA-1	1/Mar/26	09:00	15/Mar/26	18:00	C	Restoration work of loc no 159 & shut down nature defect attending work, Dia to be kept open at both ends.	Approved	Subject to WRPC Approval.ATC curtailment of 1150 MW in NR Import
3	WRPC	POWERGRID_WR2	400KV-NEEMUCH-MANDSAUR-MP-1	2/Mar/26	9:00	2/Mar/26	19:00	D	For amp works. Dia to be kept open at both ends.	Approved	ATC Curtailment of 400 MW in NR Export
4	WRPC	POWERGRID_WR2	400KV-NEEMUCH-MANDSAUR-MP-2	2/Mar/26	9:00	2/Mar/26	19:00	D	Non Auto Mode of 400KV-NEEMUCH-MANDSAUR-MP-2 is required for AMP work in 400KV-NEEMUCH-MANDSAUR-MP-1.	Approved	
5	WRPC	POWERGRID_WR2	400KV-NEEMUCH-MANDSAUR-MP-2	3/Mar/26	9:00	3/Mar/26	19:00	D	For amp works. Dia to be kept open at both ends.	Approved	ATC Curtailment of 400 MW in NR Export
6	WRPC	POWERGRID_WR2	400KV-NEEMUCH-MANDSAUR-MP-1	3/Mar/26	9:00	3/Mar/26	19:00	D	Non Auto Mode of 400KV-NEEMUCH-MANDSAUR-MP-1 is required for AMP work in 400KV-NEEMUCH-MANDSAUR-MP-2.	Approved	
7	WRPC	POWERGRID_WR1	HVDC 800KV CHAMPA POLE 1	4/Mar/26	8:00	5/Mar/26	18:00	D	AMP WORK	Approved	ATC curtailment of 1400 MW in NR Import. To be staggered from other NR Import curtailment shutdown
8	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-2	4/Mar/26	9:00	4/Mar/26	18:00	D	For amp works. Dia to be kept open at both ends.	Approved	ATC Curtailment of 400 MW in NR Export
9	WRPC	POWERGRID_WR2	400KV-NEEMUCH-CHITTORGARH-1	4/Mar/26	9:00	4/Mar/26	18:00	D	Non Auto Mode of400KV-NEEMUCH-CHITTORGARH-1 is required for AMP Work in 400KV-NEEMUCH-CHITTORGARH-2	Approved	
10	WRPC	POWERGRID_WR1	HVDC 800KV CHAMPA POLE 2	5/Mar/26	8:00	6/Mar/26	18:00	D	AMP WORK	Approved	ATC curtailemnt of 1400 MW in NR Import. To be staggered from other NR Import curtailment shutdown
11	WRPC	MP_SLDC	220KV-MALANPUR-AURIYA-1	6/Mar/26	9:00	6/Mar/26	17:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
12	WRPC	POWERGRID_WR2	765KV-INDORE-VADODARA-1	7/Mar/26	09:00	7/Mar/26	18:00	D	Line AMP works, Dia to be kept open at both sides & PRV Modification & new micro switch replacement work, Dia to be kept open at both ends.	Approved	ATC Curtailment of 600 MW in NR Export
13	WRPC	POWERGRID_WR1	HVDC 800KV CHAMPA POLE 3	9/Mar/26	8:00	10/Mar/26	18:00	D	AMP WORK	Approved	ATC curtailemnt of 1400 MW in NR Import. To be staggered from other NR Import curtailment shutdown
14	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-1	9/Mar/26	15:00	9/Mar/26	23:00	D	For Yearly AMP & PRD switch modification works. Dia to be kept open at both sides	Approved	To be availed from 15:00 hrs. ATC Curtailment of 900 MW in NR Export
15	WRPC	POWERGRID_WR2	765KV-JABALPUR-ORAI-1	9/Mar/26	09:00	9/Mar/26	18:00	D	for spare normalization work,	Approved	ATC curtailemnt of 900 MW in NR Import. To be staggered from other NR Import curtailment shutdown
16	WRPC	POWERGRID_WR1	HVDC 800KV CHAMPA POLE 4	10/Mar/26	8:00	11/Mar/26	18:00	D	AMP WORK	Approved	ATC curtailemnt of 1400 MW in NR Import. To be staggered from other NR Import curtailment shutdown
17	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-2	10/Mar/26	15:00	10/Mar/26	23:00	D	For Yearly AMP & PRD switch modification works. Also, for taking Spare Out of service and R-Ph in. Dia to be kept open at both sides.	Approved	To be availed from 15:00 hrs. ATC Curtailment of 900 MW in NR Export
18	WRPC	POWERGRID_WR2	765KV/400KV BANASKANTHA-ICT-3	11/Mar/26	15:00	11/Mar/26	23:00	D	For Yearly AMP & PRD switch and Body Protection modification works. Dia to be kept open at both sides	Approved	To be availed from 15:00 hrs. ATC Curtailment of 900 MW in NR Export
19	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-JABALPUR-1	11/Mar/26	09:00	11/Mar/26	18:00	D	for spare normalization Ph out since 08.12.2025.	Approved	ATC curtailemnt of 1100 MW in NR Import. To be staggered from other NR Import curtailment shutdown

20	WRPC	MP_SLDC	220KV-MEHGAON-AURIYA-1	13/Mar/26	9:00	13/Mar/26	17:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
21	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	16/Mar/26	16:00	16/Mar/26	23:00	D	Yearly AMP for LTE, LR bay and line Reactor & PRD switch needs to be modified. Due to oil leakage in the Y-phase, the switching of the Y-phase will be carried out through the spare reactor for the rectification work. Also attending shutdown defects in line- Non-Auto mode in Circuit #2 For attending shutdown defects in circuit #1	Approved	To be availed from 16:00 hrs. ATC Curtailment of 2950 MW in NR Export
22	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	16/Mar/26	07:00	16/Mar/26	19:00	D	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 765KV-BANASKANTHA-CHITTORGARH-1	Approved	
23	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-1	17/Mar/26	09:00	17/Mar/26	18:00	D	Line Terminal Equipment AMP Work at Vindhyachal(PS), Dia to be kept open at both ends.	Approved	ATC curtailemnt of 1900 MW in NR Import. To be staggered from other NR Import curtailment shutdown
24	WRPC	POWERGRID_WR2	765KV-SATNA-ORAI-1	22/Mar/26	07:00	22/Mar/26	18:00	D	Attending S/D nature defect in line, Non auto mode of 765KV-SATNA-GWALIOR-2 is required . Dia to be kept open at both ends.	Approved	ATC curtailemnt of 2450 MW in NR Import. To be staggered from other NR Import curtailment shutdown. To be availed on weekend
25	WRPC	POWERGRID_WR2	765KV-SATNA-GWALIOR-2	22/Mar/26	07:00	22/Mar/26	18:00	D	Non auto mode of 765KV-SATNA-GWALIOR-2 is required to attend Shutdown nature defect in 765KV-SATNA-ORAI-1	Approved	
26	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-1	17/Mar/26	7:00	19/Mar/26	18:00	D	Simultaneous non auto of 400KV-JABALPUR-REWA-1 and 765KV-SATNA-VINDHYACHAL(PS)-1 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue (TN 599-TN 600)	Approved	ATC curtailemnt of 750 MW in NR Import.
27	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-2	18/Mar/26	16:00	18/Mar/26	23:00	D	Yearly AMP for LTE, LR bay and line Reactor & PRD switch needs to be modified. Also, for attending shutdown defects in line- Non-Auto mode in Circuit #1 for attending shutdown defects in circuit #2	Approved	To be availed from 16:00 hrs. ATC Curtailemnt of 2950 MW in NR Export
28	WRPC	POWERGRID_WR2	765KV-BANASKANTHA-CHITTORGARH-1	18/Mar/26	07:00	18/Mar/26	19:00	D	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 765KV-BANASKANTHA-CHITTORGARH-2	Approved	
29	WRPC	POWERGRID_WR2	765KV-VINDHYACHAL(PS)-VARANASI-2	19/Mar/26	09:00	19/Mar/26	18:00	D	Line Terminal Equipment AMP Work at Vindhyachal(PS), Dia to be kept open at both ends.	Approved	ATC curtailemnt of 1900 MW in NR Import.
30	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	20/Mar/26	7:00	20/Mar/26	18:00	D	Non auto For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	Approved	
31	WRPC	POWERGRID_WR2	765KV-SATNA-VINDHYACHAL(PS)-2	21/Mar/26	7:00	21/Mar/26	18:00	D	Simultaneous outage of 400KV-JABALPUR-REWA-1 and 765KV-SATNA-VINDHYACHAL(PS)-2 is required For Formation of Dual Dimond Crossing, for rectification of Clearance issue TN 608-TN 609)	Approved	ATC curtailemnt of 750 MW in NR Import.
32	WRPC	MP_SLDC	132KV-SHEOPUR-KHANDAR-1	26/Mar/26	9:00	26/Mar/26	17:00	D	FOR LINE MAINTENANCE WORK i.e. CLEANING OF DISC INSULATORS DURING LINE PATROLLING , REPLACEMENT OF FLASHOVERED DISC INSULATORS, TREE BRANCH CUTTING ETC AT VARIOUS TOWER LOCATIONS	Approved	
33	WRPC	POWERGRID_WR2	765KV-GWALIOR-ORAI-1	26/Mar/26	09:00	26/Mar/26	18:00	D	Line Reactor CB Drive Mechanism checking by OEM at Gwalior SS	Approved	
34	WRPC	POWERGRID_WR2	765KV-VADODARA-DHULE-1	28/Mar/26	09:00	28/Mar/26	18:00	D	RTXV relay installation work , Dia to be kept open at both ends.	Approved	Subject to ERPC approval

35	ERPC	JUSNL	132 kV Rihand-Garhwa Road	6/Mar/26	10:00	24/Mar/26	17:00	C	For resagging work between loc. 493-508 & 532-546.	Approved	Subject to ERPC approval
36	ERPC	JUSNL	132 kV Rihand-Nagaruntari	6/Mar/26	10:00	24/Mar/26	17:00	C	For resagging work between loc. 493-508 & 532-546.	Approved	Subject to ERPC approval
37	ERPC	JUSNL	133 kV Rihand-Garhwa Rd T/L Ckt-2	15/Feb/24	8:00	21/Feb/24	17:00	C	For Re-Sagging work at Loc. No. 362-374	Approved	Subject to ERPC approval
38	ERPC	JUSNL	134 kV Rihand-Garhwa Rd T/L Ckt-2	23/Feb/24	8:00	29/Feb/24	17:00	C	For Re-Sagging work at Loc. No. 374-392	Approved	Subject to ERPC approval
39	ERPC	POWERGRID ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1	10/Mar/26	8:00	10/Mar/26	17:30	D	For facilitating Shutdown work in Parallel Circuit	Approved	Subject to ERPC approval
40	ERPC	POWERGRID ER-2	400KV-BIHARSARIFF(PG)-BALIA-2	10/Mar/26	8:00	10/Mar/26	17:30	D	Flashover insulator replacement work at Location no-370.	Approved	Subject to ERPC approval

PROPOSED ANNUAL OUTAGE PLAN FOR THE FY 2025-2026			Month:March											
Transmission Utility/licensee :Uttar Pradesh Power Transmission Corporation Limited							Planned Outage		Planned Restoration					
Sl. No.	Zone (Select from drop-	Circle (Select from drop-	Division (Select from drop-down)	OCC No. (Fixed for	Detail of Transmission Element		Date	Time	Date	Time	Reason (provide detailed reason)	Outage Mode (Daily/	Shutdown Status	OCC Remarks
					Element type	Name of the Element	dd-mm-yyyy	Hrs:Min (hh:mm)	dd-mm-yyyy	Hrs:Min (hh:mm)				
1	2	3	4	5	6	7	8	9	10	11	12	13		
1	WUPPTCL	WUPPTCL	765/400/220kV Hapur	240	REACTOR	240 MVAR Bus Reactor at Hapur S/s	5-Mar-26	7:30	13-Mar-26	17:00	Leakage attending from main inspection window and annual testing and maintenance	continuous	Approved	Shutdown may be allowed
2	WUPPTCL	WUPPTCL	765/400/220kV Hapur	240	ICT	1500 MVA ICT-1 at Hapur S/s	14-Mar-26	9:00	14-Mar-26	13:00	Annual Testing and maintenance	Daily	Approved	Shutdown may be allowed
3	WUPPTCL	WUPPTCL	765/400/220kV Hapur	240	ICT	1500 MVA ICT-2 at Hapur S/s	15-Mar-26	9:00	15-Mar-26	13:00	Annual Testing and maintenance	Daily	Approved	Shutdown may be allowed
4	WUPPTCL	WUPPTCL	765/400/220kV Gr. Noida	240	REACTOR	240MVAR Bus Reactor at Gr. Noida S/s	8-Mar-26	9:00	16-Mar-26	17:00	Leakage attending from main inspection window and annual testing and maintenance	continuous	Approved	Shutdown may be allowed
5	WUPPTCL	WUPPTCL	765/400/220kV Gr. Noida	240	ICT	1500MVA ICT-1 at Gr. Noida S/s	4-Mar-26	9:00	4-Mar-26	13:00	Annual Testing and maintenance	Daily	Approved	Shutdown may be allowed
6	WUPPTCL	WUPPTCL	765/400/220kV Gr. Noida	240	ICT	1500MVA ICT-2 at Gr. Noida S/s	5-Mar-26	9:00	5-Mar-26	13:00	Annual Testing and maintenance	Daily	Approved	Shutdown may be allowed
7	WUPPTCL	WUPPTCL	400/220/33kV Ataur, Ghaziabad	240	LINE	400kV Ataur(WUPPTCL) - Indirapuram(WUPPTCL) Line -1	18-Mar-26	8:30	18-Mar-26	12:30	Annual Testing and maintenance	Daily	Approved	Shutdown may be allowed
8	WUPPTCL	WUPPTCL	765/400/220kV Hapur	240	LINE	765kV Hapur(WUPPTCL) - Mainpuri(SEUPPTCL) Line	25-Mar-26	8:00	25-Mar-26	17:00	Annual Testing and maintenance	Daily	Approved	Shutdown may be allowed

PLANNED SHUT DOWN FOR THE MONTH OF Mar-2026 WHICH ARE TO BE APPROVED BY OCC 240

Name of Transmission Zone : Uttar Pradesh Power Transmission Corporation Limited

Sl.No.	Substation/Voltage Level	Details of Transmission Line	Date		Timings		Reason	"Outage Mode (Daily/ Continuous)"	Shutdown Status	OCC Remarks
1	2	3	4	5	6	7	8	9	12	13
1	132kV OCBTL	132kV Badaun (GIS) - Bilsi Line CKT-1	26/03/2026	27/03/2026	9:00	18:00	For Faulty Insulator Changes	Daily	Rejected	Not in NRLDC purviuew.
2	132kV OCBTL	132kV Badaun (GIS) - Ujhani Line CKT-2	28/03/2026	28/03/2026	9:00	18:00	For Faulty Insulator Changes	Daily	Rejected	Not in NRLDC purviuew.
3	220kV OCBTL	220kV Badaun (GIS) - Chandausi Line (LILO) Ckt-1	29/03/2026	29/03/2026	9:00	18:00	For Faulty Insulator Changes	Daily	Rejected	Not in NRLDC purviuew.
4	220kV OCBTL	220kV Badaun (GIS) - Badaun (UP) Ckt-2 (LILO)	30/03/2026	30/03/2026	9:00	18:00	For Faulty Insulator Changes	Daily	Rejected	Not in NRLDC purviuew.
5	400 kV Orai	400 KV ORAI(PG) - ORAI line CKT-I	16.02.2026	18.02.26	8:00	18:00	Installation, commissioning of PLCC and DTPC at both end.	Daily	Approved	May be allowed on daily basis
6	400 kV Orai	400 KV ORAI(PG) - ORAI line CKT-II	28.02.2026	02.03.26	8:00	18:00	Stringing and jumpering work for LILO with existing line at Towel No.15	CONTINUOUS	Approved	May be allowed
7	ELEC.S/S DIV 400kV ALIGARH	400/220 KV 315MVA ICT-3	16/03/2026	17/03/2026	9:00:00	20:00:00	* For Annual Relay, Bushing and CT Tan Delta and PD Testing	DAILY S/D	Approved	May be allowed .other ICTs must be inservice
8	ELEC.S/S DIV 400kV MURADNAGAR I	shut down of 400 kv bus coupler bay	18/03/2026	18/03/2026	10:00:00	18:00:00	* for routine testing and tightening the bay	DAILY S/D	Approved	May be allowed on daily basis
9	ELEC.S/S DIV 400kV NOIDA	Shut down of Jahangirpur ckt-1st bay.	20/03/2026	20/03/2026	10:00:00	17:00:00	* for routine testing and tightening the bay	DAILY S/D	Approved	May be allowed on daily basis
10	400kV S/S DIV BAREILLY	220KV PANTNAGAR	23/03/2026	23/03/2026	8:00:00	17:00:00	* For Preventive Maintenance works. No supply affected, maintained >X through 400KV S/S KASHIPUR.	CONTINUOUS S/D	Approved	May be allowed subject to Uttarakhand consent
11	400 kV BTPS ANPARA	400 Kv Shunt Reactor	17.03.2026	27.03.2024	9:00	18:00	For attending oil leakage, annual testing of transformer, filtration of transformer oil and maintenance and Testing of CVT,CT AND BREAKER	CONTINUOUS S/D	Approved	May be allowed
12	400 kV D/C Jalpura -Khurja Transmission line of TP JKJPTL	400kV Gr. Noida (765 kV) - Pali, Greater Noida (CKT#1)	01.03.2026	02.03.2026	8:00	18:00	Stringing activity of crossing span between AP62B-AP62C of 400 kV D/C Jalpura -Khurja Transmission line of TP JKJPTL	Daily	Approved	May be allowed. Other lines must be in Service.
13	400 kV D/C Jalpura -Khurja Transmission line of TP JKJPTL	400kV Gr Noida (765 kV) - 400 KV Metro Depot (Gr. Noida) . (Existing name 400kV Gr. Noida (765 kV) - Pali, Greater Noida (CKT#2)	01.03.2026	02.03.2026	8:00	18:00	0 Stringing activity of crossing span between AP62B-AP62C of 400 kV D/C Jalpura -Khurja Transmission line of TP JKJPTL	Daily	Approved	May be allowed
14	400 kV D/C Jalpura -Khurja Transmission line of TP JKJPTL	Dadri (NTPC) – Dankore Earth Electrode line for 500 KV HVDC line	05.03.2026	06.03.2026	8:00	18:00	Stringing activity of crossing span between AP90 – AP 91 of 400 kV D/C Jalpura Khurja Transmission line of TP JKJPTL	Daily	Approved	May be allowed subjcted to HVDC will be in service with full capacity during the electrode outage

Sl.	Name of the Line	Owner	From		To		Basis	Reason	Shutdown Status	OCC Remarks
			Date	Time	Date	Time				
1	400 kV Koteshwar–Rishikesh Transmission Line (Circuit-1 & Circuit-2)	Tata Power	26-Feb-26	09:00 Hr	27-Feb-26	17:00 Hr	(Daily Basis)	To facilitate rectification works on the transmission line	Approved	Subject to real time grid condition and Powergrid & UK consent.

Sr. No.	Element Name	Owner	Daily/Continous	Reason	Requested From Date	Requested To Date	Remarks	S/d Status	OCC Remarks
1	220 KV Panipat - Dhulkote D/C Line	BBMB	Continuous basis	Due to erection, sagging & stringing work of the deposit work at T no. 431-32 (Deposit work NHAI)	06.03.2026 (09:00)	14.03.2026 (17:00)		Approved	220 KV Panipat - Dhulkote D/C Line shutdown may be given subject to availability of 220KV Ganguwal - Dhulkote D/C
2	220 KV Panipat - Narela Ckt-3 S/C Line	BBMB	Continuous basis	3 नं टावर सं. 74,75 & 76 को dismantle करके Adequate clearance हेतु डिपॉजिट ऑकलन (by HIHMCL)	16.03.2026 (09:00)	25.03.2026 (09:00)		Approved	Shutdwon of 220 KV Panipat - Narela Ckt-3 S/C Line may be given subject to Delhi consent and load to be managed by Delhi.

Sr No	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remaks
1	240	PPGCL BARA	ICT-2	765/400 KV ICT2	PPGCL	**Daily**	ICT-2 Preventive Maintenance	4-Mar-26	6:00 AM	5-Mar-25	6:30 PM	ICT 2 will remain in dishcharged condition while dia remins charged. Main-402, 704 & Tie-403, 705 CB need to be opened. 1) For preventive Maintenance.	Approved	May be allowed on daily basis
2	240	PPGCL BARA	400 KV BUS	400 KV BUS-1	PPGCL	**Continous**	Bus-1 Voltage issue	3-Mar-26	8:00 AM	3-Mar-26	6:30 PM	Bus-1 Remains Discharged for rectification of its Voltage issue, while BUS-2 remains in charged condition. (CB-413, 410, 407 & 403 need to be opened)	Approved	may be allowed .all elements must be connected to other bus
3	240	PPGCL BARA	Bus Reactor	765 KV BUS Reactor	PPGCL	**Daily**	Reactor Maintenance	11-Mar-26	6:00 AM	20-Mar-26	6:30 PM	Bus Reactor remain dishcharged along with CB's related to Bus reactor (Main-709 & Tie-708 breaker remains open, while 765 KV Line-2 remains charged through 707-52 breaker) 1) For Silicon Coating of Reactor Bushing 2) Isolator maintenance of related Dia	Approved	May be allowed
4	240	PPGCL BARA	Circuit Breaker	Main CB - 413 & Tie CB - 412	PPGCL	**Continous**	For Stability and Energization of 33 KV Switchgear	22-Feb-26	6:00 AM	22-Feb-26	8:30 PM	For Stability and Energization of 33 KV Switchgear, Bara-Meja Line-2 remains in charged condition through CB-411-52.	Approved	may be allowed .
5	240	PPGCL BARA	Transformer	75 MVA AUX TRANSFORMER	PPGCL	**Continous**	For Stability and Energization of ICOG panel	25-Feb-26	6:00 AM	26-Feb-26	8:30 PM	For Stability and Energization of ICOG panel, Main CB - 407 & Tie CB - 406 needs to be opened, ICT-1 remains in charged condition through 405-52.	Approved	may be allowed .

Sr No	OCC Number	Name of Requesting Agency	Station Name	Owner	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	Shutdown Status	OCC Remaks
1	240	MUNL	MEJA Unit-1	Meja TPS	**Continous**	Annual Shutdown	7-Mar-26	12:00 AM	21-Mar-26	23:59:59 PM	Shut down is required for Condenser tube cleaning work and boiler tube inspection with turbine liabilities adress	Rejected	Not in NRLDC purview. Meja may take up s/d matter with UPSLDC

POWERGRID NORTHERN REGION-I

LIST OF ADDITIONAL SHUTDOWNS PROPOSED FOR APPROVAL IN OCC-240th MEETING

S.No.	ELEMENTS	OWNER	MODE	DURATION				PURPOSE	Remarks	S/d Status	OCC Remarks
				FROM		TO					
				DATE	TIME	DATE	TIME				
	765kV/400kV/220kV/132kV Lines										
1	765 KV Bhadla_2 (PG)-Sikar_2(PSTL) (PBSTL) Ckt-3	PBSTL	D	23-Feb-26	16:00:00	25-Feb-26	23:00:00	for rectification of critical nature defects; Non-auto of Ckt-4 also required	To be availed in Feb 2026 (dates mentioned)	Approved	To be allowed from 16:00 hrs.
2	765 KV Bhadla_2 (PG)-Sikar_2(PSTL) (PBSTL) Ckt-4	PBSTL	D	26-Feb-26	16:00:00	28-Feb-26	23:00:00	for rectification of critical nature defects; Non-auto of Ckt-3 also required	To be availed in Feb 2026 (dates mentioned)	Approved	To be allowed from 16:00 hrs.
3	765 KV Phagi(RS)-Gwalior(PG) (PG) Ckt-2	POWERGRID	D	1-Mar-26	8:00:00	31-Mar-26	18:00:00	For OPGW installation works under 'OPGW-01' Package	Non-Auto required for OPGW installation works	Approved	Subjected to WRPC Approval
4	220 KV Khaba_REPL_SL_Ftg3-Fatehgarh_III(PG) (Khaba_REPL) Ckt-1	Khaba_REPL	D	13-Mar-26	19:00:00	13-Mar-26	23:59:00	Commissioning of TBC Bay (230 Bay)		Approved	May be allowed from 19:00hrs
5	765 KV Koteshwar-Meerut (PG) Ckt-1	POWERGRID	D	19-Feb-26	9:00:00	5-Mar-26	13:00:00	For Live line PID testing works (Only non-auto mode required)	To be availed in Feb 2026 (dates mentioned)	Approved	A/R off request may be allowed for one ckt at a time from 19th Feb on daily basis.
6	765 KV Koteshwar-Meerut (PG) Ckt-2	POWERGRID	D	19-Feb-26	13:00:00	5-Mar-26	17:00:00	For Live line PID testing works (Only non-auto mode required)	To be availed in Feb 2026 (dates mentioned)	Approved	A/R off request may be allowed for one ckt at a time from 19th Feb on daily basis.
7	765kV Bhadla-III Sikar-II CKT-1	POWERGRID	D	23-Feb-26	6:00:00	25-Feb-26	18:00:00	For attending critical shutdown nature defects.		Approved	May be allowed.
8	765kV Bhadla-III Sikar-II CKT-2	POWERGRID	D	23-Feb-26	6:00:00	25-Feb-26	18:00:00	For attending critical shutdown nature defects.		Approved	May be allowed.
	765KV/400 BUS/ LINE REACTOR										
1	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG) SIKAR_2(PSTL) (PSTL) CKT-2 @SIKAR_2(PSTL)	PSTL	D	2-Mar-26	8:00:00	6-Mar-26	18:00:00	For Spare Reactor Switching under PBSTL construction Works		Approved	to be availed along with line outage
2	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG) SIKAR_2(PSTL) (PSTL) CKT-3 @SIKAR_2(PSTL)	PSTL	D	10-Mar-26	8:00:00	14-Mar-26	18:00:00	For Spare Reactor Switching under PBSTL construction Works		Approved	to be availed along with line outage
3	330 MVAR SWITCHABLE LR ON 765 KV BHADLA_2 (PG) SIKAR_2(PSTL) (PSTL) CKT-4 @SIKAR_2(PSTL)	PSTL	D	16-Mar-26	8:00:00	20-Mar-26	18:00:00	For Spare Reactor Switching under PBSTL construction Works		Approved	to be availed along with line outage
	765KV/400 BAY & BUS										
1	401B GIS BAY - 400 KV ZERDA-KANKROLI LINE AT 400 KV BHINMAL(PG)	PGCIL	D	18-Mar-26	9:00:00	18-Mar-26	18:00:00	for SF6 Gas Quality Checks		Approved	May be allowed
2	433 Tie Bay for Pole-4 Convertor Xmer at Kurukshetra	PGCIL	C	7-Mar-26	9:00:00	12-Mar-26	18:00:00	For CB Internal Inspection and rectification works		Approved	Subject to NLDC consent.
	220kV DTL Bays at 400kV Mandola Substation for jack bus (Ownership of DTL) replacement										
1	220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-1	DTL	D	17-Feb-26	8:00:00	25-Feb-26	23:59:00	ON **DAILY BASIS** FOR ICT 2&4 LV JACK BUS REPLACEMENT IN 220 KV SWITCHYARD		Approved	May be allowed subject to real time grid condition, SLDC-Delhi consent and load to be managed by Delhi during the shutdown
2	220 kV Bus 2 at Mandola	DTL	C	17-Feb-26	8:00:00	25-Feb-26	23:59:00	ON **CONTINOUS BASIS** FOR ICT 2&4 LV JACK BUS REPLACEMENT IN 220 KV SWITCHYARD		Approved	May be allowed subject to real time grid condition, SLDC-Delhi consent and load to be managed by Delhi during the shutdown
3	220 KV Mandola(PG)-Narela(DV) (DTL) Ckt-2	DTL	D	17-Feb-26	8:00:00	25-Feb-26	23:59:00	ON **DAILY BASIS** FOR ICT 2&4 LV JACK BUS REPLACEMENT IN 220 KV SWITCHYARD		Approved	May be allowed subject to real time grid condition, SLDC-Delhi consent and load to be managed by Delhi during the shutdown
4	220 kV Bus 1 at Mandola	DTL	D	17-Feb-26	8:00:00	25-Feb-26	23:59:00	ON **DAILY BASIS** FOR ICT 2&4 LV JACK BUS REPLACEMENT IN 220 KV SWITCHYARD		Approved	May be allowed subject to real time grid condition, SLDC-Delhi consent and load to be managed by Delhi during the shutdown
5	220 KV Mandola(PG)-Gopalpur(DTL) (DTL) Ckt-1	DTL	C	17-Feb-26	8:00:00	25-Feb-26	23:59:00	ON **CONTINOUS BASIS** FOR ICT 2&4 LV JACK BUS REPLACEMENT IN 220 KV SWITCHYARD		Approved	May be allowed subject to real time grid condition, SLDC-Delhi consent and load to be managed by Delhi during the shutdown
6	400/220 kV 500 MVA ICT 4 at Mandola(PG)	DTL	C	17-Feb-26	8:00:00	25-Feb-26	23:59:00	ON **CONTINOUS BASIS** FOR ICT 2&4 LV JACK BUS REPLACEMENT IN 220 KV SWITCHYARD		Approved	May be allowed subject to real time grid condition, SLDC-Delhi consent and load to be managed by Delhi during the shutdown
7	220 KV Mandola(PG)-Gopalpur(DTL) (DTL) Ckt-2	DTL	C	17-Feb-26	8:00:00	25-Feb-26	23:59:00	ON **CONTINOUS BASIS** FOR ICT 2&4 LV JACK BUS REPLACEMENT IN 220 KV SWITCHYARD		Approved	May be allowed subject to real time grid condition, SLDC-Delhi consent and load to be managed by Delhi during the shutdown
8	400/220 kV 500 MVA ICT 2 at Mandola(PG	DTL	C	17-Feb-26	8:00:00	25-Feb-26	23:59:00	ON **CONTINOUS BASIS** FOR ICT 2&4 LV JACK BUS REPLACEMENT IN 220 KV SWITCHYARD		Approved	May be allowed subject to real time grid condition, SLDC-Delhi consent and load to be managed by Delhi during the shutdown

POWERGRID NORTHERN REGION-II

SUBJECT :- SD REQUEST FOR TRANSMISSION ELEMENTS for 240th OCC MEETING

S.N.	Details of Transmission Element		Category of element	DURATION				Daily/ Continuous	Reason	S/d Status	OCC Remarks
	Voltage level (KV)	NAME OF THE ELEMENT AND SUBSTATION		FROM		TO					
				DATE	TIME	DATE	TIME				
X-2	For construction activity										
1	400kV	400KV Kurushetra-Jind Ckt- 1 (Non auto)	A	01.03.2026	08:00	31.03.2026	18:00	Daily	AR in non auto mode required for safety purpose for OPGW installation work(Avaiation globe removal and OPGW installation) in Multi ckt tower	Approved	May be allowed. However, a maximum of two circuits shall be permitted
2	400kV	400KV Kurushetra-Jind Ckt- 2 (Non auto)	A	01.03.2026	08:00	31.03.2026	18:00	Daily	AR in non auto mode required for safety purpose for OPGW installation work(Avaiation globe removal and OPGW installation) in Multi ckt tower	Approved	May be allowed. However, a maximum of two circuits shall be permitted
3	400kV	400KV Kurushetra-Dhanasu (Non auto)	A	01.03.2026	08:00	31.03.2026	18:00	Daily	AR in non auto mode required for safety purpose for OPGW installation work(Avaiation globe removal and OPGW installation) in Multi ckt tower	Approved	May be allowed. However, a maximum of two circuits shall be permitted
4	400kV	400KV Kurushetra-Nakodar (Non auto)	A	01.03.2026	08:00	31.03.2026	18:00	Daily	AR in non auto mode required for safety purpose for OPGW installation work(Avaiation globe removal and OPGW installation) in Multi ckt tower	Approved	May be allowed. However, a maximum of two circuits shall be permitted
5	400kV	400KV Kishenpur baglihar 3 (S/D)	A	01.03.2026	09:00	05.03.2026	18:00	Daily	S/D required for removal of avaiation globules to enable online installation of OPGW	Approved	May be allowed subject to JK consent
6	400kV	400KV Baglihar Wanpoh S/D	A	01.03.2026	09:00	05.03.2026	18:00	Daily	S/D required for removal of avaiation globules to enable online installation of OPGW	Approved	May be allowed subject to JK consent
7	400kV	400KV Wanpoh Wagoora 2	A	01.03.2026	09:00	05.03.2026	18:00	Daily	S/D required for removal of avaiation globules to enable online installation of OPGW	Approved	may be lallowed .No other line shutdown at both ends
8	400kV	400KV Dhanansu Jalandhar	A	01.03.2026	09:00	05.03.2026	18:00	Daily	S/D required for removal of avaiation globules to enable online installation of OPGW	Approved	May be allowed subject to Punjab consent
9	400kV	400KV Kurukshetra Dhanansu	A	01.03.2026	09:00	05.03.2026	18:00	Daily	S/D required for removal of avaiation globules to enable online installation of OPGW	Approved	May be allowed subject to Punjab consent
10	400kV	400 kV Abdullapur-Bhawana	A	20.02.2026	08:00	16.03.2026	18:00	Continous	Shutdown required for NHAI diversion work for deveploement of 6 Lane access controlled highway from Ranipur-Barsi(Saharanpur) to Adhoya Musalmana(Ambala) from Ch. 45+500 to Ch. 84+400 of Shamli-Ambala section of NH-344GM of Bareilly-Ludhiana economic corridor on EPC under Bharatmala Pariyojna Phase-1 in the state of Haryana(Pkg-II)	Rejected	Kindly apply on D-5 basis after confirmation from NHAI
11	400kV	400KV Abdullapur Deepalpur	A	20.02.2026	08:00	16.03.2026	18:00	Continous	Shutdown required for NHAI diversion work for deveploement of 6 Lane access controlled highway from Ranipur-Barsi(Saharanpur) to Adhoya Musalmana(Ambala) from Ch. 45+500 to Ch. 84+400 of Shamli-Ambala section of NH-344GM of Bareilly-Ludhiana economic corridor on EPC under Bharatmala Pariyojna Phase-1 in the state of Haryana(Pkg-II)	Rejected	Kindly apply on D-5 basis after confirmation from NHAI
X-3	For O&M activity										
1	220kV	220 KV Chandigarh -Panchkula(PG) Ckt-1	A	10.03.2026	10:00	10.03.2026	22:00	Daily	For raising height of BPI at Chandiharh SS (As per approval received from Engg.on 04.12.2025) .	Approved	Subject to Chandigarh consent
2	220kV	220 KV Chandigarh -Panchkula(PG) Ckt-2	A	17.03.2026	10:00	17.03.2026	22:00	Daily	For raising height of BPI at Chandiharh SS (As per approval received from Engg.on 04.12.2025) .	Approved	Subject to Chandigarh consent
3	400kV	400/220 kV 315 MVA ICT 2 at Banala SS	A	10.03.2026	09:00	16.03.2026	17:00	Continuous	Inspection of ICT	Approved	may be allowed

Additional Outage Proposal of NR-3 -OCC-240(Mar-26)

SL	OCC NO.	Name of Requesting Agency	Element Name	Daily/ Continous	Reason	From Date	From Time	To Date	To Time	Shutdown Status	OCC Remarks
1	OCC_240	POWERGRID NR-3	204 Bus Coupler bay at Allahabad SS	Daily	Busbar relay retrofitting works at Allahabad SS	15.02.2026	8:00	15.02.2026	18:00	Approved	may be allowed
2	OCC_240	POWERGRID NR-3	400/220 kV 315 MVA ICT-3 at Allahabad SS	Daily	Busbar relay retrofitting works at Allahabad SS	16.02.2026	8:00	16.02.2026	18:00	Approved	may be allowed
3	OCC_240	POWERGRID NR-3	400/220 kV 315 MVA ICT-2 at Allahabad SS	Daily	Busbar relay retrofitting works at Allahabad SS	17.02.2026	8:00	17.02.2026	18:00	Approved	may be allowed
4	OCC_240	POWERGRID NR-3	400/220 kV 315 MVA ICT-1 at Allahabad SS	Daily	Busbar relay retrofitting works at Allahabad SS	18.02.2026	8:00	18.02.2026	18:00	Approved	may be allowed
5	OCC_240	POWERGRID NR-3	220kV Allahabad Jhusi Line	Daily	Busbar relay retrofitting works at Allahabad SS	19.02.2026	8:00	19.02.2026	18:00	Approved	may be allowed subject to UP consent
6	OCC_240	POWERGRID NR-3	220kV Allahabad Rewa Road-1 Line	Daily	Busbar relay retrofitting works at Allahabad SS. A/r to be disabled for other ckt.	20.02.2026	8:00	20.02.2026	18:00	Approved	may be allowed subject to UP consent
7	OCC_240	POWERGRID NR-3	220kV Allahabad Rewa Road-2 Line	Daily	Busbar relay retrofitting works at Allahabad SS. A/r to be disabled for other ckt.	21.02.2026	8:00	21.02.2026	18:00	Approved	may be allowed subject to UP consent
8	OCC_240	POWERGRID NR-3	220kV Allahabad Phulpur Line	Daily	Busbar relay retrofitting works at Allahabad SS	22.02.2026	8:00	22.02.2026	18:00	Approved	may be allowed subject to UP consent
9	OCC_240	POWERGRID NR-3	220kV Allahabad Railway-1 Line	Daily	Busbar relay retrofitting works at Allahabad SS	23.02.2026	8:00	23.02.2026	18:00	Approved	may be allowed.Load to be managed by Railway
10	OCC_240	POWERGRID NR-3	220kV Allahabad Railway-2 Line	Daily	Busbar relay retrofitting works at Allahabad SS	25.02.2026	8:00	25.02.2026	18:00	Approved	may be allowed.Load to be managed by Railway
11	OCC_240	POWERGRID NR-3	220kV Bus-1 at Allahabad SS	Continuous	Busbar relay retrofitting works at Allahabad SS-Primary Injection	26.02.2026	8:00	28.02.2026	18:00	Approved	may be allowed as per real time grid condition
12	OCC_240	POWERGRID NR-3	220kV Allahabad Jhusi Line	Daily	Busbar relay retrofitting works at Allahabad SS-Primary Injection	26.02.2026	8:00	28.02.2026	20:00	Approved	may be allowed as per real time grid condition
13	OCC_240	POWERGRID NR-3	220 kV Allahabad-Phulpur Line	Daily	Busbar relay retrofitting works at Allahabad SS-Primary Injection	26.02.2026	8:00	26.02.2026	14:00	Approved	may be allowed subject to UP consent
14	OCC_240	POWERGRID NR-3	400/220 kV 315 MVA ICT-3 at Allahabad SS	Daily	Busbar relay retrofitting works at Allahabad SS-Primary Injection	27.02.2026	8:00	27.02.2026	14:00	Approved	may be allowed as per real time grid condition
15	OCC_240	POWERGRID NR-3	400/220 kV 315 MVA ICT-2 at Allahabad SS	Daily	Busbar relay retrofitting works at Allahabad SS-Primary Injection	27.02.2026	14:00	27.02.2026	20:00	Approved	may be allowed as per real time grid condition
16	OCC_240	POWERGRID NR-3	220kV Allahabad Rewa Road-1 Line	Daily	Busbar relay retrofitting works at Allahabad SS-Primary Injection. A/r to be disabled for other ckt.	28.02.2026	8:00	28.02.2026	14:00	Approved	may be allowed subject to UP consent
17	OCC_240	POWERGRID NR-3	400kV Allahabad Singrauli-3 Line	Continuous	SS-119 Construction Activity. A/r to be disabled for other ckts.	16.02.2026	8:00	17.02.2026	20:00	Approved	may be allowed subject to NTPC consent
18	OCC_240	POWERGRID NR-3	400kV Allahabad Kanpur-2 Line	Continuous	SS-103 Construction Activity-For line reactor commissioning works. A/r to be disabled for other ckt.	15.02.2026	8:00	28.02.2026	20:00	Approved	may be allowed as per real time grid condition
19	OCC_240	POWERGRID NR-3	400kV Bareilly-Meerut Ckt-I	Daily	LBB Relay Retrofitting work in Meerut-1 Line Reactor.A/r to be disabled for other ckt.	20.02.2026	8:00	20.02.2026	18:00	Approved	may be allowed as per real time grid condition
20	OCC_240	POWERGRID NR-3	400kV Bareilly-Meerut Ckt-II	Daily	LBB Relay Retrofitting work in Meerut-2 Line Reactor. A/r to be disabled for other ckt.	21.02.2026	8:00	21.02.2026	18:00	Approved	may be allowed as per real time grid condition
21	OCC_240	POWERGRID NR-3	400kV Bareilly(PG)-Bareilly (UPPTCL) Ckt-I	Daily	LBB Relay Retrofitting work at Bareilly(UPPTCL) end.A/r to be disabled for other ckt.\	23.02.2026	8:00	23.02.2026	18:00	Approved	may be allowed subject to UP consent

22	OCC_240	POWERGRID NR-3	400kV Bareilly(PG)-Bareilly (UPPTCL) Ckt-II	Daily	LBB Relay Retrofitting work at Bareilly(UPPTCL) end.A/r to be disabled for other ckt.	24.02.2026	8:00	24.02.2026	18:00	Approved	may be allowed subject to UP consent
23	OCC_240	POWERGRID NR-3	400kV Rampur(765kV)-Moradabad (UPPTCL) Ckt	Daily	LBB Relay Retrofitting work at Moradabad(UPPTCL) end	26.02.2026	8:00	26.02.2026	18:00	Approved	may be allowed subject to UP consent
24	OCC_240	POWERGRID NR-3	220kV Transfer Bus at Allahabad SS	CONTINUOUS	Bus Jumper connection-SS119 ICT-4 commissioning works at Allahabad SS	7-Mar-26	9:00	9-Mar-26	18:00	Approved	may be allowed as per real time grid condition
25	OCC_240	POWERGRID NR-3	330MVAR,SWLR OF KANPUR AT ALIGARH	DAILY	CSD Fine Tuning of Bay 807R	19-Mar-26	9:00	19-Mar-26	13:00	Approved	
26	OCC_240	POWERGRID NR-3	702 bay At Balia	CONTINUOUS	For retro fitment of 765 kv Isolator	23-Feb-26	8:00	28-Feb-26	1800	Approved	
27	OCC_240	POWERGRID NR-3	765kV Aligarh-Sikar-2 Ckt-1 with Line Reactor	DAILY	AMP of Line Bay and Line Reactor AMP work.A/r to be disabled for other ckt.	7-Mar-26	16:00	7-Mar-26	23:59	Approved	To be allowed from 16:00 hrs.
28	OCC_240	POWERGRID NR-3	765kV Aligarh-Sikar-2 Ckt-2 with Line Reactor	DAILY	AMP of Line Bay and Line Reactor AMP work. A/r to be disabled for other ckt.	9-Mar-26	16:00	9-Mar-26	23:59	Approved	To be allowed from 16:00 hrs.
29	OCC_240	POWERGRID NR-3	400KV AC Filter-2 bus at Agra	DAILY	400KV AC filter bank-2 Bus Amp works	12-Mar-26	8:00	12-Mar-26	20:00	Approved	May be allowed
30	OCC_240	POWERGRID NR-3	400KV AC Filter-1 Bus at agra	DAILY	400KV AC Filter bank-1 Bus Amp works	16-Mar-26	8:00	16-Mar-26	20:00	Approved	May be allowed
31	OCC_240	POWERGRID NR-3	707R, 330MVAR LINE REACTOR SWITCHING CB IN 765KV FATEHPUR-AGRA CKT-I AT FATEHPUR	CONTINUOUS	FOR 707-52R CB MECHANISM OVERHAULING &AMP WORK.	16-Mar-26	9:00	19-Mar-26	18:00	Approved	
32	OCC_240	POWERGRID NR-3	400 KV ALLAHABAD KANPUR_GIS (PG) CKT-2	Daily	**S/D** For de-stringing & stringing work of damaged moose conductor at Span 6-7 of multi-circuit tower by Agency **C S R IMPEX**	17-Feb-26	8:00	18-Feb-26	18:00	Approved	may be allowed as per real time grid condition
33	OCC_240	POWERGRID NR-3	400 KV ALLAHABAD KANPUR_GIS (PG) CKT-1	Daily	**Non-Auto** mode of CKT-1 during rectification work in CKT-2	17-Feb-26	8:00	18-Feb-26	18:00	Approved	may be allowed as per real time grid condition
34	OCC_240	POWERGRID NR-3	400 KV SINGRAULI(NT) ALLAHABAD(PG) (PG) CKT-3	Daily	Non-Auto mode of line during rectification work in 400 KV ALLAHABAD KANPUR_GIS (PG) CKT-2	17-Feb-26	8:00	18-Feb-26	18:00	Approved	may be allowed subject to NTPC consent
35	OCC_240	POWERGRID NR-3	400KV Aligarh(UPPTCL) - Khurja (THDC)	Daily	For the construction of Bareilly Neemrana Line	16-Feb-26	8:00	21-Feb-26	18:00	Approved	may be allowed subject to UP AND Khurja consent
36	OCC_240	POWERGRID NR-3	400KV Aligarh-Shamli CKT-2	Daily	For the construction of Bareilly Neemrana Line	16-Feb-26	8:00	21-Feb-26	18:00	Approved	may be allowed subject to UP AND Khurja consent
37	OCC_240	POWERGRID NR-3	220 KV Raebareli (PG) - Unchahar (NTPC) CKT 1	Daily	PLCC Retrofitment work.A/r to be disabled for other ckt.	17-Mar-26	9:00	17-Mar-26	18:00	Approved	may be allowed subject to NTPC consent
38	OCC_240	POWERGRID NR-3	221 KV Raebareli (PG) - Unchahar (NTPC) CKT 2	Daily	PLCC Retrofitment work.A/r to be disabled for other ckt.	20-Mar-26	9:00	20-Mar-26	18:00	Approved	may be allowed subject to NTPC consent
39	OCC_240	POWERGRID NR-3	222 KV Raebareli (PG) - Unchahar (NTPC) CKT 3	Daily	PLCC Retrofitment work.	16-Mar-26	9:00	16-Mar-26	18:00	Approved	may be allowed subject to NTPC consent
40	OCC_240	POWERGRID NR-3	400 KV Basti Lucknow CKT 1	DAILY	AR off Permission for PID testing	07.03.2026	9:00	07.03.2026	18:00	Approved	may be allowed subject to UP consent
41	OCC_240	POWERGRID NR-3	400 KV Basti Lucknow CKT 2	DAILY	AR off Permission for PID testing	09.03.2026	9:00	09.03.2026	18:00	Approved	may be allowed subject to UP consent
42	OCC_240	POWERGRID NR-3	400 KV Balia Sohawal CKT 2	DAILY	Line defect rectification & FSC isolator work and A/R off of 400kV Sohawal Ballia Ckt -1	03.03.2026	9:00	03.03.2026	18:00	Approved	may be allowed as per real time grid condition
43	OCC_240	POWERGRID NR-3	220KV Sohawal Barabanki CKT 2	DAILY	for AMP of Line Side Equipment	04.03.2026	9:00	04.03.2026	17:00	Approved	may be allowed subject to UP consent

44	OCC_240	POWERGRID NR-3	400 KV FSC-1 at Sohawal	DAILY	AMP	10.03.2026	9:00	10.03.2026	18:00	Approved	may be allowed as per real time grid condition
45	OCC_240	POWERGRID NR-3	400KV FSC-2 t Sohawal	DAILY	AMP	11.03.2026	9:00	11.03.2026	18:00	Approved	may be allowed as per real time grid condition
46	OCC_240	POWERGRID NR-3	220kV Bus Transfer t Sohawal	DAILY	AMP	02.3.2026	9:00	02.3.2026	18:00	Approved	may be allowed as per real time grid condition
47	OCC_240	POWERGRID NR-3	765kV Agra-Fatehpur-II	DAILY	For stucked VD removal work from existing earthwire in between section of TN 887 to TN 889 section under Communication System Schemes in 19th NCT (Package OPGW 02). **For a period of 4 hrs simultaneous shutdwon of 765kV Agra-Fatehpur-I & II and 400kV Agra-Sikar-I & II are required as in the planned span for work, 765kV Agra-Fatehpur -I & II are crossing 400kV Agra-Sikar-I & II. Shutdwon of 765KV Agra-Fatehpur- I is already approved in the 239th OCC for the month Feb.26.**	19-Feb-26	15:00	19-Feb-26	20:00	Approved	
48	OCC_240	POWERGRID NR-3	400kV Agra-Sikar-I &II	DAILY	For stucked VD removal work from existing earthwire in between section of TN 887 to TN 889 section under Communication System Schemes in 19th NCT (Package OPGW 02). **For a period of 4 hrs simultaneous shutdwon of 765kV Agra-Fatehpur-I & II and 400kV Agra-Sikar-I & II are required as in the planned span for work, 765kV Agra-Fatehpur -I & II are crossing 400kV Agra-Sikar-I & II. Shutdwon of 765KV Agra-Fatehpur- I is already approved in the 239th OCC for the month Feb.26.**	19-Feb-26	15:00	19-Feb-26	20:00	Approved	may be allowed as per real time grid condition
49	OCC_240	POWERGRID NR-3	400 KV Varanasi Sasaram line	DAILY	PID testing of porcelain insulators	19-Feb-26	9:00	24-Feb-26	18:00	Approved	May be allowed.PG NR-3 to apply for shutdown on D-3 basis.
50	OCC_240	POWERGRID NR-3	400 KV Sasaram Allahabad line	DAILY	PID testing of porcelain insulators	25-Feb-26	9:00	02/Mar/2026	18:00	Approved	May be allowed.PG NR-3 to apply for shutdown on D-3 basis.
NRPC Consent requested by ER1 Region											
51	OCC_240	POWERGRID ER-I	400KV-GAYA-CHANDWA-1	DAILY	Providing additional cross shield wire from Gantry tower to Dead end tower.	10/Mar/2026	8:00	10/Mar/2026	17:30	Approved	ATC Curtailment of 400 MW in NR Import
52	OCC_240	POWERGRID ER-I	400KV-NEW RANCHI-CHANDWA-1	DAILY	Providing additional cross shield wire from Gantry tower to Dead end tower.	11/Mar/2026	8:00	11/Mar/2026	17:30	Approved	ATC Curtailment of 300 MW in NR Import
53	OCC_240	POWERGRID ER-I	.+/- 500MW BTB HVDC PUSAULI	DAILY	PERIODIC TESTING OF HVDC AS PER INSTRUCTION OF NLDC	10/Mar/2026	8:00	10/Mar/2026	17:30	Approved	
NRPC Consent requested by WR2 Region											
54	OCC_240	POWERGRID Wr-II	400KV-NEEMUCH-MANDSAUR-MP-1	Daily	attending S/D nature defect in line, Non auto mode of ckt 2 is required . Dia to be kept open at both ends.	16-Feb-26	10:00	16-Feb-26	18:00	Approved	ATC Curtailment of 300 MW in NR Export
55	OCC_240	POWERGRID Wr-II	400KV-NEEMUCH-MANDSAUR-MP-2	Daily	Non auto mode of ckt 2 is required to attend Shutdown nature defect in 400KV-NEEMUCH-MANDSAUR-MP-1	16-Feb-26	10:00	16-Feb-26	18:00	Approved	
56	OCC_240	POWERGRID Wr-II	400KV-NEEMUCH-MANDSAUR-MP-2	Daily	attending S/D nature defect in line, Non auto mode of ckt 1 is required . Dia to be kept open at both ends.	18-Feb-26	10:00	18-Feb-26	18:00	Approved	ATC Curtailment of 300 MW in NR Export

57	OCC_240	POWERGRID Wr-II	400KV-NEEMUCH-MANDSAUR-MP-1	Daily	Non auto mode of ckt 1 is required to attend Shutdown nature defect in 400KV-NEEMUCH-MANDSAUR-MP-2	18-Feb-26	10:00	18-Feb-26	18:00	Approved	

Outage from NTPC to be considered in 240th OCC Outage Committee Meeting.

S.No.	Name	Duration				Mode	Reason	Shutdown Status	OCC Remarks
		Date		Time		Daily /			
		From	To	From	To	Continuous			
Dadri Thermal Power Station									
1	ICT-1 Transformer	10-Mar-26	25-Mar-26	09:00 hrs	18:00 hrs	Continuous	**Annual OH.**	Approved	
2	ICT-5 Transformer	26-Mar-26	10-Apr-26	09:00 hrs	18:00 hrs	Continuous	**Annual OH.**	Approved	
Singrauli Thermal Power Station									
3	**Singrauli Unit-2**	5-Mar-26	6-Mar-26	00:00 hrs	23:59 hrs	Continuous	**FGD gas in**	Approved	
Unchahar Thermal Power Station									
4	**Unchahar Stage-IV, Unit-1, 500 MW (U#6)**	7-Mar-26	7-Apr-26	00:00 hrs	23:59 hrs	Continuous	**Annual OH.**	Approved	
Auraiya GPS									
5	Shutdown for 400 KV- Kanpur Line-1 (418) with 417 Tie Bay.	09.03.2026	09.03.2026	9:00	18:00		Relay Testing	Approved	Element must remain in servive .
6	Shutdown for 400 KV- Kanpur Line-2 (419) with 420 Tie Bay.	10.03.2026	10.03.2026	9:00	18:00		Relay Testing	Approved	Element must remain in servive .
7	Shutdown for 400 KV- Agra Line-2 (407) with 408 Tie Bay.	11.03.2026	11.03.2026	9:00	18:00		Relay Testing	Approved	Element must remain in servive .
8	Shutdown for 400 KV- Agra Line-1 (406) with 405 Tie Bay.	12.03.2026	12.03.2026	9:00	18:00		Relay Testing	Approved	Element must remain in servive .
9	Shutdown for 220 KV- Agra (214)	13.03.2026	13.03.2026	9:00	18:00		Relay Testing	Approved	Element must remain in servive .
10	Shutdown for 220 KV- Saifai Line (213)	14.03.2026	14.03.2026	9:00	18:00		Relay Testing	Approved	Element must remain in servive .
11	Shutdown for 220 KV- MalanpurLine (226)	16.03.2026	16.03.2026	9:00	18:00		Relay Testing	Approved	Element must remain in servive .
12	Shutdown for 220 KV- Mahagaon Line (215)	17.03.2026	17.03.2026	9:00	18:00		Relay Testing	Approved	Element must remain in servive .
13	Shutdown of 33/220 kV Solar Transformer (201)	18.03.2026	18.03.2026	9:00	18:00		Relay Testing	Approved	Element must remain in servive .

Proposed Shutdown of Power Plants: Feb 2026 & Mar 2026

S. No.	Power Station	Unit/Line	Voltage Level/ Capacity	Nature of outage (Partial/ Complete)	Required/ Revised Shutdown Period		Reason for Complete/partial Shutdown	Shutdown Status	OCC Remarks
					From	To			
1	Uri	Uri1 -Amargarh Line -1	400 KV	Partial (Daily basis from 08:30 hrs to	17-Feb-26	18-Feb-26	For GIS Inspection, Diagnostic Testing and Preventive checks of 400KV GIS at Uri Power Station.	Approved	Subject to real time grid condition/one line shutdown at time from both ends/ Subject to Indigrid consent
				Partial (08:30 hrs to 20:00 hrs).	27-Feb-26	27-Feb-26	SF6 Gas analysis of Bus-1 Isolator Compartment under bus discharge condition and Bus-1 Isolator Testing.		
				Partial (08:30 hrs to 20:00 hrs).	3-Mar-26	3-Mar-26	SF6 Gas analysis of Bus-2 Isolator Compartment under bus discharge condition and Bus-2 Isolator Testing .		
2	Uri	Uri1 - Amargarh Line -2	400 KV	Partial (Daily basis from 08:30 hrs to 20:00 hrs).	21-Feb-26	21-Feb-26	For GIS Inspection, Diagnostic Testing and Preventive checks of 400KV GIS at Uri Power Station. (Weekly off on 22.02.2026)	Approved	Subject to real time grid condition/one line shutdown at time from both ends/ Subject to Indigrid consent
					23-Feb-26	23-Feb-26			
				Partial (08:30 hrs to 20:00 hrs).	27-Feb-26	27-Feb-26	SF6 Gas analysis of Bus-1 Isolator Compartment under bus discharge condition and Bus-1 Isolator Testing .		
				Partial (Daily basis from 08:30 hrs to 20:00 hrshrs).	3-Mar-26	3-Mar-26	SF6 Gas analysis of Bus-2 Isolator Compartment under bus discharge condition and Bus-2 Isolator Testing .		
3	Uri	GIS Bus Coupler	400 KV	Partial (Daily basis from 08:30 hrs to	24-Feb-26	25-Feb-26	For GIS Inspection, Diagnostic Testing and Preventive checks of 400KV Bus Coupler Bay.	Approved	Subject to real time grid condition
				Partial (Daily basis from 08:30 hrs to 20:00 hrs).	26-Feb-26	28-Feb-26	SF6 Gas analysis of Bus-1 Isolator Compartment under bus discharge condition and Bus-1 Isolator Testing .		
				Partial (Daily basis from 08:30 hrs to 20:00 hrs).	2-Mar-26	5-Mar-26	SF6 Gas analysis of Bus-2 Isolator Compartment under bus discharge condition and Bus-2 Isolator Testing .		
4	Uri	GIS Bus-1	400 KV	Partial (Daily basis from 08:30 hrs to 20:00 hrs).	26-Mar-2026	28-Mar-2026	SF6 Gas analysis of Bus-1 connected Isolator Compartments under bus discharge condition and Bus-1 Isolator Testing .	Approved	All elements must be connected with Other Bus/One bus shutdown at a time
5	Uri	GIS Bus-2	400 KV	Partial (Daily basis from 08:30 hrs to 20:00 hrs).	2-Mar-26	5-Mar-26	SF6 Gas analysis of Bus-2 Isolator Compartment under bus discharge condition and Bus-2 Isolator Testing .	Approved	All elements must be connected with Other Bus/One bus shutdown at a time
6	Uri	Uri1 - Uri-2 Link Line	400 KV	Partial (Daily basis 08:00 hrs to 11:00 hrs).	2-Mar-26	2-Mar-26	Shifting of the Uri1-Uri2 Link line from Bus-2 to Bus-1 for the Bus-2 Shutdown .	Approved	Subject to real time grid condition/one line shutdown at time from both ends/ Subject to PG consent
7	Uri	URI_1(NH)-AMARGARH CKT-2 AT URI_1(NH)	400 KV	Partial (Daily basis 08:30 hrs to 20:00 hrs).	26-Mar-26	31-Mar-26	Installation testing commissioning of Numerical Relay Protection of shunt Reactor 50 MVAR	Approved	Subject to real time grid condition/one line shutdown at time from both ends/ Subject to Indigrid consent
8	Uri	URI_1(NH)-AMARGARH CKT-1 AT URI_1(NH)	400 KV	Partial (Daily basis 08:30 hrs to 20:00 hrs).	20-Mar-26	25-Mar-26	Installation testing commissioning of Numerical Relay Protection of shunt Reactor	Approved	Subject to real time grid condition/one line shutdown at time from both ends/ Subject to Indigrid consent
9	PARBATI-II	PARBATI_2(NH)-SAINJ(HR) (PS) CKT-1 AT PARBATI_2(NH)	400 KV	Partial (Daily basis 08:45 hrs to 16:45 hrs).	25-Feb-26	15-Mar-26	For dignosis of root cause of undermeasurement of R phase CT of HV side	Approved	Subject to real time grid condition/one line shutdown at time from both ends/ Subject to Saini consent
10	PARBATI-II	PARBATI_2(NH)-PARBATI POOLING BANALA(PG) (PS) CKT-1 AT PARBATI_2(NH)	400 KV	Partial (Daily basis 08:45 hrs to 16:45 hrs).	25-Feb-26	15-Mar-26	For dignosis of root cause of undermeasurement of R phase CT of HV side	Approved	Subject to real time grid condition/No other line shutdown from both end/ Subject to PG consent
11	PARBATI-II	BUS COUPLER - 400KV BUS 1 AT PARBATI_2(NH) AND 400KV BUS 2 AT PARBATI_2(NH)	400 KV	Partial (Daily basis 08:45 hrs to 16:45 hrs).	25-Feb-26	15-Mar-26	For dignosis of root cause of undermeasurement of R phase CT of HV side	Approved	Subject to real time grid condition
12	CHAMERA-I	400KV BUS 2 AT CHAMERA_1(NH)	400 KV	Partial (Daily basis 08:45 hrs to 17:00 hrs).	1-Mar-26	7-Mar-26	For conducting CB timing test	Approved	All elements must be connected with Other Bus/One bus shutdown at a time
13	CHAMERA-I	400KV BUS 1 AT CHAMERA_1(NH)	400 KV	Partial (Daily basis 08:45 hrs to 17:00 hrs).	1-Mar-26	7-Mar-26	For conducting CB timing test	Approved	All elements must be connected with Other Bus/One bus shutdown at a time
14	URI-II	URI_2(NH)-WAGOORA(PG) (PG) CKT-1 AT URI_2(NH)	400 KV	Continuous	20-Mar-26 (0:00 hrs)	23-Mar-26 (23:59)	For Diagnostic Testing/Maintenance of GIS	Approved	Subject to real time grid condition on daily basis/one line shutdown at time from both ends/ Subject to PG consent
15	URI-II	URI_2(NH)-URI_1(NH) (PG) CKT-1 AT URI_2(NH)	400 KV	Continuous	16-Mar-26 (0:00 hrs)	19-Mar-26 (23:59)	For Diagnostic Testing/Maintenance of GIS	Approved	Subject to real time grid condition on daily basis/one line shutdown at time from both ends/ Subject to PG consent
16	URI-II	BUS COUPLER BAY - 400KV BUS 1 AT URI_2(NH) AND 400KV BUS 2 AT URI_2(NH)	400 KV	Continuous	12-Mar-26 (0:00 hrs)	15-Mar-26 (23:59)	For Diagnostic Testing/Maintenance of GIS	Approved	Subject to real time grid condition on daily basis